ID	•	Task Name	Duration	Start	Finish	2010
1	0	Contract Start	508 days	Wed 9/9/09		Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Auq Sep Oct Nov Dec
		Project Kick-Off/PXP	10 days	Wed 9/9/09	Tue 9/22/09	Victoria Kantsios,Brian Helmlinger
		Site Reconnaissance	2 days	Thu 9/17/09	Fri 9/18/09	Victoria Kantsios,Brian Helmlinger,Mac Reed,SUXOS
4		Draft Work Plan	15 days	Wed 9/9/09	Tue 9/29/09	
-	••••	Lidar/Orthophotography	85 days	Mon 9/14/09	Fri 1/8/10	
6	>	Work Plan	20 days	Mon 9/14/09	Fri 10/9/09	
7		Contract Start	1 day	Mon 9/14/09	Mon 9/14/09	
8		Draft	5 days	Tue 9/15/09	Mon 9/21/09	
9		Final	10 days	Mon 9/28/09	Fri 10/9/09	
10		Mob/Demob	2 days	Mon 10/12/09	Tue 10/13/09	
11		Data Acquisition	1 day	Wed 10/14/09	Wed 10/14/09	
12		Data Processing	30 days	Thu 10/15/09	Wed 11/25/09	
13		Data Analysis	30 days	Mon 10/19/09	Fri 11/27/09	
14		Detailed Cost Accounting	30 days	Mon 11/30/09	Fri 1/8/10	
15		TPP Meetings	445 days	Tue 10/6/09	Mon 6/20/11	
16		Mtg #1	5 days	Tue 10/6/09	Mon 10/12/09	
17		Mtg #2	5 days	Tue 2/9/10	Mon 2/15/10	
18		Mtg #3	5 days	Tue 6/15/10	Mon 6/21/10	
19		Mtg #4	5 days	Tue 10/12/10	Mon 10/18/10	
20		Mtg #5	5 days	Tue 2/8/11	Mon 2/14/11	
21		Mtg #6	5 days	Tue 6/14/11	Mon 6/20/11	
22		Final Work Plan	10 days	Mon 10/12/09	Fri 10/23/09	
23		Explosives Site Plan (Write & Coord)	180 days	Mon 10/12/09	Fri 6/18/10	
24		Validation Test Strip	10 days	Mon 10/12/09	Fri 10/23/09	SUXOS,Surveyor #1,Surveyor #2,Geologist
25		Survey, Mapping, Blind Seeding	20 days	Mon 10/19/09	Fri 11/13/09	SUXOS,UXO Tech #1,Surveyor #1,Surveyor #2
26		Surface MEC ID & Avoidance	40 days	Mon 10/26/09	Fri 12/18/09	UXO Tech #1,UXO Tech #2,UXO QC/Safety,SUXOS
27		Site Prep	35 days	Mon 11/23/09	Fri 1/8/10	Engineer Tech #1,Engineer Tech #2,Engineer Tech #3,Engineer Tech #4,UXO Tech #1,UXO Tech #2
28		Helicopter-borne magnetometry	90 days	Mon 10/5/09	Fri 2/5/10	
29		Contract Start	1 day	Mon 10/5/09	Mon 10/5/09	
30	_	Work Plan	30 days	Mon 10/5/09	Fri 11/13/09	
31		Draft	15 days	Mon 10/5/09	Fri 10/23/09	
32		Final	15 days	Mon 10/26/09	Fri 11/13/09	
33		Mobilization	2 days	Mon 11/30/09	Tue 12/1/09	
34		Data Acquisition	9 days	Wed 12/2/09	Mon 12/14/09	UXO Tech #1
35	-	Data Processing	11 days	Tue 12/15/09	Tue 12/29/09	
		Data Analysis	16 days	Tue 12/15/09	Tue 1/5/10	
37		Report	24 days	Tue 1/5/10	Fri 2/5/10	
		Draft Draft Final	5 days	Tue 1/5/10 Thu 1/14/10	Mon 1/11/10 Wed 1/20/10	
39 40		Final	5 days 5 days	Mon 2/1/10	Fri 2/5/10	
40		Detailed Cost Acct	2 days	Tue 1/5/10	Wed 1/6/10	
42		DGM	216 days	Mon 11/16/09	Mon 9/13/10	
		Contract Start	1 day	Mon 11/16/09	Mon 11/16/09	
44		Work Plan	20 days		Fri 12/11/09	
45		Draft	10 days	Mon 11/16/09	Fri 11/27/09	
46		Final	10 days	Mon 11/30/09	Fri 12/11/09	
		Mobilization	2 days	Mon 1/4/10	Tue 1/5/10	
48		DGM - Towed Array	15 days	Mon 1/11/10	Fri 1/29/10	UXO Tech #2,UXO Tech #1,UXO Tech #3,SUXOS,UXO QC/Safety,Geologist
49		DGM- Man Portable	42.86 days	Mon 2/1/10	Wed 3/31/10	UXO Tech #2,0XO Tech #1,0XO Tech #3,50XOS,0XO QC/Safety,Geologist
50		Data Processing	100 days	Mon 1/11/10	Fri 5/28/10	
51		Data Analysis	120 days	Tue 1/12/10	Mon 6/28/10	
52		Reports	51 days	Mon 7/5/10	Mon 9/13/10	
	11	Draft	5 days	Mon 7/5/10	Fri 7/9/10	
54		Draft Final	5 days	Mon 8/2/10	Fri 8/6/10	
55		Final	5 days	Tue 9/7/10	Mon 9/13/10	
56		Detailed Cost Acct	2 days	Mon 7/5/10	Tue 7/6/10	
		Reacquisition and Marking	10 days	Mon 10/4/10	Fri 10/15/10	Geologist #2,Geologist,UXO
58		00013	40 days	Mon 10/11/10	Fri 12/3/10	UXO Tec
59	111	Report Field Demo	80 days	Mon 5/2/11	Fri 8/19/11	
60		Draft	30 days	Mon 5/2/11 Mon 5/2/11	Fri 6/10/11	
		Final	15 days	Mon 5/2/11 Mon 8/1/11	Fri 8/19/11	
		Report C/B Analysis	80 days	Mon 5/2/11	Fri 8/19/11	
62		Acport 0/D Allalysis	ou days	WOT 5/2/11	FTT 0/19/11	
62						
	NAA Pro	ject_r3_10Sep09 Task		Milestone	•	Rolled Up Task Rolled Up Progress External Tasks Group By Summary
		101_10_1000p00		Milestone Summary	*	
Project:					* •	

2	2011							
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
			XO QC/Safety,					
ech #	#1,UXO Tecl	n #2,UXO 1	Tech #3,UXO 1	Гech #4,UXO	Tech #5,UXC	D Tech #6,UX	O Tech #7,U	XO Tech
								•

	WAA Project_r3_10Sep09																						
ID	~	Task Name	Duration	Start	Finish			2010									2011						
	0					Sep	Oct Nov De	ec Jan Fe	b Mar .	Apr May	Jun	Jul	Aug Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr Mar	/ Jun	Jul	Aug
63		Draft	30 days	Mon 5/2/11	Fri 6/10/11	=																	
64		Final	15 days	Mon 8/1/11	Fri 8/19/11																	[

Project: WAA Project r3 10Sep09	Task	Milestone	•	Rolled Up Task	Rolled Up Progress		External Tasks	Group By Summa	ry	
Project: WAA Project_r3_10Sep09 Date: Thu 9/10/09	Progress	Summary	—	Rolled Up Milestone	Split		Project Summary	Deadline	Ŷ	·
						Page 2				