



**US Army Corps
of Engineers**

Savannah District

FINAL

QUALITY CONTROL SUMMARY REPORT

PHASE I RCRA FACILITY INVESTIGATION FORT STEWART, GEORGIA

Volume I of III

September 1996

Prepared for:

**Headquarters, 24th Infantry Division and Fort Stewart
DPW Environmental Office
Fort Stewart, Georgia 31314-5000**

Prepared by:

**U. S. Army Corps of Engineers, Savannah District
100 W. Oglethorpe Avenue
Savannah, Georgia 31401-3640**



**US Army Corps
of Engineers**

Savannah District

FINAL

QUALITY CONTROL SUMMARY REPORT

**PHASE I RCRA FACILITY INVESTIGATION
FORT STEWART, GEORGIA**

Volume I of III

September 1996

Prepared for:

**Headquarters, 24th Infantry Division and Fort Stewart
DPW Environmental Office
Fort Stewart, Georgia 31314-5000**

Prepared by:

**U. S. Army Corps of Engineers, Savannah District
100 W. Oglethorpe Avenue
Savannah, Georgia 31401-3640**

TABLE OF CONTENTS

Volume 1

	Page
1.0 Introduction	1
1.1 Project Description	1
1.2 Project Objectives	3
1.3 Project Implementation.....	3
1.4 Purpose of this Report.....	3
2.0 QC Procedures	3
2.1 Evaluation of Field Data Quality.....	5
2.2 Monthly Progress Reports (MPRs)	5
2.3 Daily Quality Control Reports (DQCRs)	6
2.4 SL Level II Laboratory Reporting	6
2.4.1 Laboratory Blanks	6
2.4.2 Laboratory Control Samples (% Recovery)	6
2.4.3 Precision (% RPD)	6
2.4.4 Surrogate Recoveries (organics only).....	7
2.4.5 Holding Times	7
2.5 Data Validation	7
2.5.1 Field Data Validation.....	8
2.5.2 Laboratory Data Validation.....	8
2.5.3 Definition of Data Qualifiers (Flags)	8
2.5.4 Flagged Samples	8
3.0 Problems Encountered and Corrective Actions Taken.....	9
3.1 Holding Times.....	9
3.2 Surrogate Recoveries	9
3.3 Precision (% RPD).....	9
3.4 Laboratory Blanks	9
3.5 Laboratory Contamination	9
3.6 Warm Shipping Coolers	9
3.7 Broken Bottles.....	10
3.8 Free Product	10
3.9 Other Problems.....	10
4.0 Summary of Data Quality	11
5.0 Conclusions.....	11
6.0 References.....	11

TABLE OF CONTENTS (Continued)

Volume I (Continued)

TABLES

Table No.	Title	Page
1	SWMU Sample Data.....	2
2	Definition of EPA Levels of Data Quality.....	4
3	EPA Data Quality Levels for Specific Project Objectives	4
4	RPD Categories.....	7
5	Flagged Data.....	9

APPENDICES

Appendix A	Monthly Progress Reports
Appendix B	Daily Quality Control Reports
Appendix C	Data Validation Checklists

Volume II

Appendix D	Analytical Data
------------	-----------------

Volume III

Appendix E	Sample Logs and Drilling Logs
------------	-------------------------------

1.0 Introduction

Fort Stewart is located approximately 30 miles southwest of Savannah, Georgia. The military installation, which was established in 1940, covers approximately 437 square miles of land. On August 14, 1987, Fort Stewart was issued a RCRA Part B permit for the storage and treatment of hazardous wastes. As a condition of this permit, a RCRA Facility Investigation (RFI) had to be conducted at all Solid Waste Management Units (SWMUs) listed in the permit. A corrected final RFI Workplan was completed by Geraghty & Miller, Inc., in April 1993 and was submitted to the Georgia Environmental Protection Division (GEPD) for approval. Field work for the investigation was executed by both Geraghty & Miller, Inc., and by Corps of Engineers (COE) personnel.

1.1 Project Description

Field work for this project involved sampling at SWMUs located throughout the installation. Several of the SWMUs are comprised of multiple sites. A list of the SWMUs sampled during the RFI is shown below.

- FST-001 - South Central Landfill
- FST-002 - Camp Oliver Landfill
- FST-003 - Tac-X Landfill
- FST-004A - Burn Pit
- FST-004B - Burn Pit
- FST-004C - Burn Pit
- FST-004D - Burn Pit
- FST-004E - Burn Pit
- FST-004F - Burn Pit
- FST-009 - EOD Area
- FST-010 - EOD Area
- FST-011 - EOD Area
- FST-012 - Current EOD Area
- FST-014 - Old Fire Training Pit
- FST-017 - DRMO Hazardous Waste Storage Area
- FST-018 - Industrial Waste-Water Treatment Plant
- FST-024A - "New" Radiator Shop
- FST-025 - 86 Waste Oil Tanks (14 tank sites sampled)
- FST-026 - 724th Tanker Purging Station
- FST-027 - Motor Pools (Wash, Grease, and Steam Racks)
- FST-028 - 724th Battery Shop
- FST-029 - Evans Army Heliport POL Storage Facility
- FST-030 - Recirculating Wash Impoundment ("Bird Bath")
- FST-031 - Three DEH Asphalt Tanks
- FST-032 - Supply Diesel Tank
- FST-033 - DEH Pesticide Warehouse
- FST-034 - DEH Equipment Wash Rack

Geraghty & Miller, Inc., was tasked with the installation of 30 new ground-water monitoring wells at various units located throughout the installation. During well drilling, they collected soil samples as required by the RFI Workplan (Geraghty & Miller, Inc., 1993). The COE completed all other sampling for this project. A summary of the data collected by the COE may be found in Table 1. A more detailed breakdown of the analyses collected may be found in the RFI Report (RUST, Inc., 1994). Typical chemical testing of samples for this project included VOCs (EPA Method 8240), RCRA total metals, pesticides/PCBs (EPA Method 8080), TPH (EPA Method 8015), explosive residues (modified EPA Method 8330), and full TCLP.

9

TABLE 1
SWMU Sample Data

Number	Description	No. Samples	Matrix	No. QA ^{1/}	No. QC ^{1/}
FST-001	South Central Landfill	6	GW	3	3
FST-001	South Central Landfill	2	SW	3	3
FST-002	Camp Oliver Landfill	4	GW	3	3
FST-002	Camp Oliver Landfill	2	SW	3	3
FST-003	Tac-X Landfill	4	GW	3	3
FST-003	Tac-X Landfill	1	SS ^{3/}	1	1
FST-004A	Burn Pits	4	GW	3	3
FST-004B	Burn Pits	4	GW	3	3
FST-004C	Burn Pits	4	GW	--	--
FST-004D	Burn Pits	4	GW	--	--
FST-004E	Burn Pits	4	GW	--	--
FST-004F	Burn Pits	4	GW	--	--
FST-009	EOD Area	6	SS	1	1
FST-010	EOD Area	6	SS	1	1
FST-011	EOD Area	6	SS	1	1
FST-012	Current EOD Area	10 ^{2/}	SS	1	1
FST-014	Old Fire Training Pit	4	GW	3	3
FST-017	DRMO Hazardous Waste Storage Area	4	SB	1	1
FST-018	Industrial Waste-Water Treatment Plant	1	SLD	1	1
FST-018	Industrial Waste-Water Treatment Plant	4	SB	1	1
FST-018	Industrial Waste-Water Treatment Plant	8	SED	1	1
FST-018	Industrial Waste-Water Treatment Plant	2	WW	3	3
FST-018	Industrial Waste-Water Treatment Plant	8 ^{2/}	SW	4 ^{2/}	3
FST-024A	"New" Radiator Shop	3	SB	1	1
FST-025	86 Waste Oil Tanks	16 ^{2/}	SB	1	1
FST-025	86 Waste Oil Tanks	16 ^{2/}	GW	3	3
FST-026	724th Tanker Purging Station	6 ^{2/}	SB	1	1
FST-026	724th Tanker Purging Station	2 ^{2/}	SS	--	--
FST-027	Motor Pools (Wash, Grease, & Steam Racks)	3	SB	1	1
FST-028	724th Battery Shop	4	SB	1	1
FST-029	Evans Army Heliport POL Storage Facility	8	SB	1	1
FST-030	Recirculation Wash Impoundment	2	SLD	1	1
FST-031	Three DEH Asphalt Tanks	6	SS	1	1
FST-032	Supply Diesel Tank	6	SS	1	1
FST-033	DEH Pesticide Warehouse	2	SS	1	1
FST-034	DEH Equipment Wash Rack	3	SS	1	1
	Totals	179		54	53

^{1/} This number includes Duplicates, Blanks, and Trip Blanks

^{2/} Extra sample taken over and above those specified in the Work Plan

^{3/} Substitute sample for unavailable leachate sample

MATRIX LEGEND:

GW Ground Water

SB Soil Boring

SED Sediment

SS Surface Soil

SW Surface Water

WW Waste Water

SLD Sludge

1.2 Project Objectives

The objectives of the Phase I RFI was to determine if any contamination was present at any of the SWMU's. Unless additional reasons for further investigation were encountered during the investigation, sites where sampling revealed no contamination would be recommended for no further action (NFA). A Phase II investigation will be required to delineate and define any contamination found during Phase I. The data quality objective (DQO) for samples collected for this project was EPA Level III. The EPA data quality objective levels are defined herein on Table 2. All analyses were performed by off-site laboratories utilizing EPA testing methods, except aqueous pH and specific conductivity, which were field tested. All laboratories were also required to be certified by the COE Missouri River Division (MRD). EPA Level I data quality objective was used for screening soil samples in the field and for health and safety site monitoring (see Table 3).

1.3 Project Implementation

COE field work was initiated in July 1993 and was completed on November 23, 1993. A project specific Site Health and Safety Plan was compiled for the work to be completed by COE personnel. Mr. Judson Smith was designated as Sampling Team Leader for the project. He was responsible for the collection of samples in accordance with the RFI Workplan, completion of the Daily Quality Control Reports (DQCRs), coordination of site access, and shipment of samples to the laboratories. Quality Control Officer for the project was Dr. Franz Froelicher. He was responsible for data quality control for the COE sampling effort. This included, but was not limited to, validation of both field and laboratory data in accordance with the Quality Assurance Project Plan (QAPP) contained in the RFI Workplan (Geraghty & Miller, 1993), documentation and correction of problems as they occurred, maintaining the analytical files for the project, approval of payment requests from the laboratories, and completion of Monthly Progress Reports (MPRs).

Two analytical laboratories were utilized by the COE for testing samples collected by COE personnel. These were James H. Carr & Associates, Inc. (Carr Laboratory), Columbia, South Carolina, and International Technology Corporation Analytical Services (IT Laboratory), of Knoxville, Tennessee. Carr Laboratory executed all laboratory analyses for volatile, semi-volatile organics, pesticides, TCLP, and metals, while the IT Laboratory was contracted to perform all analyses for explosive constituents. Geraghty & Miller, Inc., used Savannah Laboratories for their analysis. The QA laboratory for the entire project was the COE South Atlantic Division (SAD) Laboratory in Marietta, Georgia.

1.4 Purpose of this Report

The purposes of this Quality Control Summary Report (QCSR) are as follows: (a) to describe Quality Control procedures followed to ensure that data generated by the Corps of Engineers during the Phase I RCRA Facility Investigation at Fort Stewart, Georgia would meet project requirements; (b) to describe problems encountered during the course of the study, and their solutions; and (c) to describe the quality of the data collected. This report does not cover data collected for this project by Geraghty and Miller, Inc. A separate QCSR has been prepared to address those data. Two QA reports will be completed by the SAD Laboratory, one covering data collected by the COE and one covering Geraghty and Miller's data.

2.0 QC Procedures

A Quality Assurance Project Plan (QAPP) was developed for this project and may be found in Volume II of the RFI Workplan (Geraghty & Miller, 1993). The purpose of this document was to not only enumerate the numbers and type of samples to be taken in characterizing the site, but also the number and type of Quality Assurance/Quality Control (QA/QC) samples to be used to evaluate the quality of the data obtained.

TABLE 2
Definition of EPA Levels of Data Quality
No longer applicable
Now use "Screening data and Definitive data"

- Level I Field screening or analysis using portable instruments. Results are usually limited to volatile compounds, often not compound specific, and not quantitative, but can indicate presence or absence. Results available immediately
- Level II Field screening or analysis using more sophisticated portable instruments. The quality of data generated is highly variable, depending on the use of suitable calibration standards, reference materials, sample preparation equipment, and the training of the operator. Results available almost immediately.
- Level III All analyses performed in an off-site laboratory that may or may not follow Environmental Protection Agency (EPA) CLP procedures. Quality assurance/quality control (QA/QC) and documentation are less rigorous than CLP protocols. Results delayed.
- Level IV CLP Routine Analytical Services. All analyses are performed in an off-site CLP laboratory following CLP procedures. QA/QC protocols and documentation are rigorous. Results delayed.
- Level V Analysis by Non-Standard methods. All analyses are performed in an off-site CLP laboratory that may or may not be a CLP laboratory. CLP Special Analytical Services are Level V.

TABLE 3
EPA Data Quality Levels for Specific Project Objectives

Project Objectives	Objective Approach	Data Collection	Data Quality Level
Health and Safety	On-Site Monitoring	Organic Vapor Concentration (FID or PID)	I
Selection of Soil Samples for Lab Analysis	Screening of Soil Samples	Organic Vapor Concentration (Headspace) (FID or PID)	I
Nature and Extent of Contamination	Ground-water Sampling and Analysis	Chemical Composition	III
	Soil Sampling and Analysis	Chemical Composition	III

The procedures established in the QAPP required that for every 20 samples or less of each matrix and analyte group destined for chemical analysis, one sample would be collected in duplicate and analyzed by the contractor laboratory. In order to assess the degree of accidental contamination by volatile organic compounds (VOC) during the sample collection and shipment procedures, trip blanks accompanied each cooler containing samples for VOC analysis.

The QAPP also established requirements for laboratory QC samples. The various types of laboratory QC samples included: laboratory duplicates, laboratory blanks (i.e., reagent water spikes), known references (i.e., laboratory standards), surrogate spikes, and matrix spike/matrix spike duplicates. Details of the preparation of the various field and laboratory QC samples can be found in the QAPP. In accordance with the QAPP, QA samples were also sent to COE South Atlantic Division Laboratory in Marietta, Georgia.

The laboratory and field QC data provided information to evaluate the quality of the field sample data collected. The evaluation paid particular attention to exceptions to the planned QC activities, problems encountered, and the effectiveness of the methodologies used. Monthly progress was summarized by the QC Officer in Monthly Progress Reports (MPRs). These are included herein in Appendix A. A summary of all daily activities is presented in the Daily Quality Control Reports (DQCRs). The DQCRs are presented in Appendix B. These were completed in the field by the Sampling Team Leader.

Precision, accuracy, and completeness are defined in the QAPP in Sections 12.1, 12.2, and 12.3 (page AA-106 and AA-107). Precision is determined by the Relative Percent Differences (RPDs) for the field duplicates or the Matrix Spikes/Matrix Spike Duplicates (MS/MSDs). The method blank, MS/MSD, and surrogate recovery are used to determine the accuracy of the data. The data evaluator used professional judgment based upon established analytical chemistry principles and the guidelines presented in "Laboratory Data Validation Functional Guidelines for Evaluating Inorganic Analyses" (EPA, 1988) and in "National Functional Guidelines for Organic Data Review (EPA, 1991). All data were to be used, if possible. The completeness parameter was determined after the determination of the usability of the data.

2.1 Evaluation of Field Data Quality

To assess the quality of the field activities, Quality Control (QC) and Quality Assurance (QA) samples were collected. These samples were required by the RFI Workplan. The nature of the QC and QA samples required is discussed below. Evaluation of field data quality consisted of investigations of completeness, trip blanks (if any), and field duplicate RPDs. Equipment rinsate samples were not required by the RFI Workplan.

QC samples were collected along with the field samples to assess the accuracy of sampling. For the samples collected for analysis by Carr Laboratory, the QC samples collected were field duplicates and trip blanks, as defined in the RFI Workplan. The QC samples were collected in the same sample containers and were treated in the same manner as the field samples. They were analyzed by Carr Laboratory concurrently with the field samples.

QA samples were collected along with the field samples to assess the accuracy of sampling and of Carr Laboratory's analyses. The QA samples collected were field duplicates and trip blanks, as defined in the RFI Workplan. When appropriate (i.e., for samples for analysis of volatile organic parameters), trip blanks were also sent to the QA laboratory. The QA samples were analyzed by the COE SAD Laboratory in Marietta, Georgia.

2.2 Monthly Progress Reports (MPRs)

An MPR was completed by the QC officer for every month from 15 July 1993 to 31 January 1994. The MPRs contain the following information: work completed, problems encountered, solutions, summary of findings, and upcoming work. They are contained in Appendix A.

2.3 Daily Quality Control Reports (DQCRs)

The Sampling Team Leader, Judson Smith, produced all Daily Quality Control Reports. These include information such as, but not limited to, sampling team members, type and number of samples taken, problems encountered, OVA readings, instrument calibrations, sample identification, sample location, sample container type, field sample preparation techniques, preservation methods, and other pertinent facts. The DQCRs are included in Appendix B.

2.4 SL Level II Laboratory Reporting

The QAPP for this project had very specific requirements for laboratory data reporting. The QAPP identified Savannah Laboratory (SL) as the lab for this project. The QAPP required that all laboratory reports be SL Level II. SL Level II reporting includes the following information:

- a) sample results
- b) laboratory blank results
- c) laboratory control samples (% recovery)
- d) precision (% RPD)
- e) surrogate recoveries (organics only)
- f) date extracted
- g) date analyzed.

Due to contractual reasons, the COE utilized Carr Laboratory and IT Laboratory to complete the analytical testing for the samples collected by the COE. These laboratories were required to submit reports equivalent to SL Level II reporting. Therefore, all laboratory reports contained QC information equivalent to SL Level II, as required by the QAPP, except as described in Paragraph 3.3. Data results contained in these reports are defined below.

2.4.1 Laboratory Blanks

Laboratory blanks are deionized water samples that are pure and unadulterated. These are run to ascertain if the glassware are clean and that the laboratory procedures or environment have not contaminated the samples.

2.4.2 Laboratory Control Samples (% Recovery)

The laboratory spikes a pure water or soil sample with a known group of compounds. They are used to see if the methods and processing used produced uniform and reproducible results.

2.4.3 Precision (% RPD)

To evaluate laboratory precision, the values reported for a matrix spiked sample (MS) and its duplicate, the matrix spiked duplicate (MSD), or any other SL Level II duplicate parameter, were used to calculate a relative percent difference (RPD) utilizing the following equation:

$$RPD = \frac{[Vs - Vd]}{[Vs + Vd] / 2} \times 100$$

Where Vs is the value reported for the matrix spiked sample (MS) and Vd is the value reported for its duplicate (MSD). RPD goals were set for soil samples, which tend to be relatively difficult to homogenize. An RPD of 45% or less is generally considered a reasonable goal for laboratory soil analyses. For water samples, RPDs of 20% or less are generally considered acceptable for laboratory analyses.

19

In addition to the matrix spike sample, field duplicates were collected to assess sampling precision. Duplicate samples were collected to meet the frequency guidance established by CEMRD (approximately 10%). Field and matrix spike duplicate RPDs were "graded" as follows:

TABLE 4
RPD Categories

Matrix	Good	Fair	Poor
Water	<25%	<50%	>50%
Soil	<40%	<80%	>80%

Field and matrix spike duplicate RPDs are calculated only for analytical values that are greater than or equal to the method quantitation limit. RPDs are considered "not calculable" for concentrations below the method quantitation limit because of analytical uncertainty, but EPA usage allows a zero RPD to be reported in cases of below-minimum quantitation limit results. This grading scheme is based on guidelines from the Contract Laboratory Program's Data Validation Program (EPA, 1988a and 1988b) and reflects the generally inhomogeneous nature of soil, which makes it difficult to obtain a reproducible sample in the laboratory and the field.

2.4.4 Surrogate Recoveries (organics only)

Surrogate recoveries are measures of accuracy. Accuracy measures the bias in a measurement system. The measurement of accuracy will be performed in accordance with the specifics provided in the analytical methods. For the Gas Chromatograph (GC) and the Mass Spectrometer (MS) for GC/MS analysis, accuracy will be determined by spiking certain samples with known concentrations of surrogate compounds and calculating percent recoveries (% R). Similarly, one field sample in an analytical batch was spiked with a known amount of analyses, and the percent recoveries were calculated. The general formula for the calculation of accuracy is the following:

$$\% R = \frac{\text{Concentration of spike found} \times 100}{\text{Concentration of spike added}}$$

2.4.5 Holding Times

Holding times are the maximum times that a method allows any given analyte to be stored before it is either extracted from the sample or analyzed. It is calculated from the time the sample is collected in the field until it is analyzed by the laboratory.

2.5 Data Validation

The objective when evaluating the quality of the chemical data is to determine its usability. The evaluation is based upon the interpretation of the laboratory QC data, the field QC data, and the project Data Quality Objectives (DQOs). The evaluation process is often termed "data validation".

The QAPP for this project contained Data Validation Checklists to facilitate data validation. These checklists were completed by the QC Officer for each SWMU data package. Each Data Validation Checklist contains one page pertaining to field data validation and five pages which were completed during laboratory data validation. Data validation checklists for each SWMU are included herein in Appendix C.

2.5.1 Field Data Validation

Daily Quality Control Reports were completed by the Sampling Team Leader, Mr. Judson Smith. The DQCRs and other field generated documents such as sampling logs, boring logs, and Project Chemical Exposure Data Reports were received by the QC Officer. A Field Data Package was produced for each SWMU. Section I of the Field Data Validation Checklist was completed by the reviewer. Section I categorized each field task as "Reported," "Performance Acceptable," or "Not Required."

2.5.2 Laboratory Data Validation

Sections II through V of the Data Validation Checklists were completed during laboratory data validation. Laboratory data were evaluated to assess completeness, adherence to holding times, method blank contamination (if any), surrogate recoveries (where applicable), and matrix spike/matrix spike duplicate (MS/MSD) relative percent differences (RPDs), and any other SL Level II reportables. These criteria (except completeness) were used to evaluate the bias and precision of the data generated by the laboratory. In order to perform this evaluation, the laboratory QC data were required to be submitted along with the field sample data. The bias of the laboratory data was assessed through consideration of the following:

- Adherence to the prescribed method;
- Recovery of spikes from field samples spiked with known amounts (the MS and MSD);
- Method blank contamination, if any;
- Adherence to preparation and analysis holding times;
- Recovery of surrogate spikes for analyses by gas chromatography/mass spectrometry.
- Field duplicate match

2.5.3 Definition of Data Qualifiers (Flags)

During the data validation process, all laboratory data had to be evaluated and assigned a data flag or code, as applicable. These flags are listed in Section V of the Data Validation Checklists. They are defined in the 1991 EPA document titled, "National Functional Guidelines for Organic Data Review." The guidance also describes procedures to be followed when coding data. The data flags are defined as follows:

When the material was analyzed for, but was not detected above the level of the associated value, a "U" was used to flag the compounds. A flag of "J" is usually used when the associated value is an estimated quantity. Data flagged with "R" are unusable. In some cases the flag "UJ" may be used to mean that the material was analyzed for, but was not detected, and the associated value is an estimate and may be inaccurate or imprecise. Data qualifier flags were not assigned to data that were totally in compliance with Quality Control requirements.

2.5.4 Flagged Samples

A few samples had to be flagged for certain specific parameters. Thus a sample might be flagged for pesticides, or some specific metal, or acid-base-neutrals (ABN) only, or for some other specific group because the QC recoveries or RPDs were too high, or the peaks were interfered with, or were masked in some way by unknown impurities. Samples where the QC samples showed a few high QC recoveries for a minority of compounds in the group were not flagged. The samples listed in Table 5 were flagged because of peak interference in the chromatogram that masked the true peaks and caused higher than acceptable recoveries.

TABLE 5
Flagged Data

Site	Flag	Comments
FST-025	R	Samples 4AA-L-11-93 & 4AA-S-11-93 for Pesticides & ABN only

(R = Unusable)

3.0 Problems Encountered and Corrective Actions Taken

The problems encountered during this investigation are described below. When problems were encountered they were corrected as soon as possible. Sampling data that did not meet QC requirements were rejected, and the sites were resampled for the questionable parameters in all cases except for the samples listed in Table 5, above.

3.1 Holding Times

Holding times were exceeded with the samples taken on 15 - 19 July 1993 from Site FST-001 and were resampled and rerun on 5 October 1993.

3.2 Surrogate Recoveries

No discrepancies were found.

3.3 Precision (% RPD)

Occasionally an RPD of zero was assigned to compounds, even though a value below minimum detection limits was reported. Although dividing by zero is not possible mathematically, the EPA commonly allows this practice of calculating RPD.

The reason that detection limits are established is to establish a point at which the statistical certainty that a concentration exists in a sample is greater than 95%. A reported value of less than the detection limit is just as valid as a reported value above the detection limit, and a comparison between these data, the zero data, is also valid. This reasoning was agreed to and supported by Mr. Charlie Hooper at EPA Region IV (706-546-3286) as long as these methods are not used when trying to set up and calibrate a new instrument or performing some higher level of Quality Control.

3.4 Laboratory Blanks

Two laboratory blanks were found contaminated and were rejected, resampled, and rerun. See Paragraph 3.5, below.

3.5 Laboratory Contamination

Carr Laboratory inadvertently found that samples, duplicates, and blanks, including lab blanks, from FST-002 and FST-003, taken on 6 - 7 October 1993, were contaminated by the laboratory with Aldrin, a pesticide. The sites were resampled for the pesticide parameters on 16 - 17 November 1993.

3.6 Warm Shipping Coolers

During the heat of July and August, ice in the coolers from sites FST-001, FST-031, FST-032, and FST-033 was not sufficient to keep the coolers and their contents to a mandatory 4 degrees Centigrade during overnight shipping, and they arrived at the laboratory destinations, SAD Laboratory and Carr Laboratory, too warm. After the shipping procedure was changed to include a small cooler, iced down

inside a larger iced cooler for shipments to CESAD Laboratory, and sample pickup by personnel from Carr Laboratory, the sites were resampled on 5 October 1993.

3.7 Broken Bottles

The field blank from FST-014 was broken by the laboratory. A duplicate blank was available and was used.

3.8 Free Product

Heavy concentrations of odoriferous petroleum based compounds were found at SWMU FST-025 at waste oil tanks 4A, 64A, 70, 94C, and 100A. The occurrence was reported to the Installation.

3.9 Other Problems

Monitor well MW-1 at SWMU FST-002 and well MW-4 at FST-004F contained only approximately 1 foot of water when initially measured during sampling. During well purging, recoveries were very slow. Sampling these wells was very difficult. The low water levels in these wells and poor recoveries were most likely due to the drought conditions present during the summer months. Well boring logs indicate that the 10-foot well screens were installed approximately 7 feet into the water tables.

At SWMU FST-003, collection of the two required surface water samples was not possible (also due to drought). Several visits were made to the site in an attempt to locate surface water. The "pond" area was completely dry. No leachate was found at the site either. A soil sample was collected in the area immediately downslope of the trenches at the site (per telephone conversation with GEPRD, June 1993).

At site FST-001, samples from monitor wells were found to contain radium (Ra 226/228). Radium 226, which occurs naturally in most soils and common rocks, decays to radon 222 and is the fifth decay product of uranium 238. The EPA-suggested limit is 4 pCi/L for radon, the daughter product of radium, while the National Council of Radiation Protection (NCRP) suggested limit is 8 pCi/L. Samples tested for radioactivity showed results of Ra 226/228 as follows:

<u>Sample No.</u>	<u>Results</u>
SCM1-7-93	3.8 pCi/L
SCM2-7-93	8.5 pCi/L
SCM3-7-93	3.2 pCi/L
SCM4-7-93	5.0 pCi/L
SCM5-7-93	2.8 pCi/L
SCM6-7-93	1.6 pCi/L

During sampling, Judson Smith, the Sampling Team Leader, was splashed with liquid from sample SCM2-7-93 and swallowed one half mouthful (approx. 50 cc) of the splashed liquid. A report regarding the splash and swallowing of the water was made to the Industrial Hygienist, Kathleen Miles by Judson Smith. Although the Site Safety and Health Plan (SSHP) specified that a face shield be worn, the equipment was not available. The field equipment was updated to include face shields, Silver Shield gloves, and Tyvek coveralls to help to insure that this incident would not be repeated. No revisions to Site Safety and Health Plan were required.

During the middle of July 93 (14 Jul 93 to 20 Jul 93) Carr Laboratories changed some methods without notifying us. After the fact, the tests were judged equivalent enough by the District Chemist. The samples were not rerun. According to the SAD Division Laboratory Manager, these tests are equivalent and are accepted as such by the State of Georgia whom we queried.

4.0 Summary of Data Quality

Table 1 of this report portrays pertinent data regarding sampling results at the Fort Stewart SWMU's. The table gives the site number and description, the number of samples taken at each site, the sample matrix designation, and the number of QA and QC samples taken.

The results of the data quality evaluation indicate the overall quality of data is acceptable to confirm the presence or absence of contamination on the Ft. Stewart sites. Some problems were noted with the laboratory analyses, holding times, and sample shipment. All data from the COE sampling efforts are quantitative data and are not assigned any data qualifier flags, except the samples from FST-025 shown in Table 5 which were flagged "R." Quantitative data may be used for studies and designs.

In addition, SWMU FST-001 presented a myriad of problems, because of exceeded holding times, and because of exceeded sample temperature when these arrived at the Lab. Since this is a Phase I study used to determine if contamination is present, we decided that the discrepancies will not significantly effect the usefulness of this data for the purpose of this project.

5.0 Conclusions

All data samples were within usable QC limits even though some had to be resampled to be considered usable. All analyses were performed off-site using SW-846 methods (except for explosives analyses, which used Corps of Engineers modifications to EPA approved methods). Both laboratories were certified by CEMRD, and Carr Laboratory was also certified by the State of South Carolina. The EPA Level III data quality objective was met.

The data quality objective for the Fort Stewart RCRA Facility Investigation was that laboratory data completeness be 95 percent for ground-water samples and 90 percent or better for other matrix samples. The completeness measure for the Fort Stewart data for all media was above 95 percent. Therefore, this objective was met or exceeded. The quality requirements were met by resampling any samples that did not meet the quality objectives. The resampling of any questionable data was possible through the implementation of a strict, concurrent QC program executed during the COE sampling.

Thus, both data quality objectives and completeness criteria were met, and we conclude that the data for Fort Stewart site meet the project objectives.

The EPA Functional Guidelines for data validation were used as applicable where appropriate for this project and while keeping in mind the phase and level of data needed to be able make future judgments as to whether contamination is present or not. Of course, strict CLP protocol was not followed in the validation of this data.

6.0 References

- Geraghty & Miller, Inc., 1993, Phase I RCRA Facility Investigation Workplan, Fort Stewart, Georgia
- RUST Environmental & Infrastructure, Inc., 1994, Phase I RCRA Facility Investigation Report, Fort Stewart, Georgia
- U. S. Environmental Protection Agency, 1991, National Functional Guidelines for Organic Data Review
- U. S. Environmental Protection Agency, 1991, Environmental Services Division, Environmental Compliance Branch Standard Operating Procedures and Quality Assurance Manual
- U. S. Environmental Protection Agency, 1988a, Laboratory Data Validation Functional Guidelines for Evaluating Inorganic Analysis [also called "Contract Laboratory Program's Data Validation Program (LDV, 1988)"]

U. S. Environmental Protection Agency, 1986, Office of Solid Waste and Emergency Response:
Washington, DC, Test Methods for Evaluating Solid Waste, Third Edition with Revisions and
Updates, SW-846

QUALITY CONTROL SUMMARY REPORT

PHASE I RCRA FACILITY INVESTIGATION

FORT STEWART, GEORGIA

APPENDIX A

MONTHLY PROGRESS REPORTS

SAVANNAH DISTRICT
U. S. ARMY CORPS OF ENGINEERS

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
July 15, through August 15, 1993

WORK COMPLETED

During the time from project beginning, approximately 15 July, and lasting until 15 August 93, the following activities were conducted:

Sites sampled during this time were: FST-001, FST-004C, FST-004D, FST-014, FST-017, FST-024, FST-031, FST-032, and FST-033.

Lab results and QC for FST-001, FST-004D, FST-014, FST-017, and FST-024 were received.

PROBLEMS ENCOUNTERED

Samples for sites FST-031, FST-032, FST-033 were received at SAD Lab and Carr Lab too warm. Iced coolers were mailed by an express company during the later part of July 1993 to the SAD laboratory in Atlanta and also to Carr Lab in Columbia, SC. When they arrived, it was found that the ice had melted and the contents of the coolers were hotter than room temperature. After researching the travel path of the coolers, it became clear that the express companies hold the packages (in this case the coolers) in transit warehouses without A/C where temperatures often reach 100 degrees F. or higher. The sites will be have to be resampled.

The site FST-001 monitor wells were found to contain six radium (Ra 226/228) containing samples. Radium 226, which occurs naturally in most soils and common rocks, decays to radon 222 and is the fifth decay product of uranium 238. The EPA suggested limit is 4 pCi/L for radon, the daughter product of radium, while the National Council of Radiation Protection (NCRP) suggested limit is 8 pCi/L. SCM1-7-93 shows a Ra 226/228 concentration of 3.8 pCi/L. Additional samples containing radium were:
SCM2-7-93, containing 8.5pCi/L Ra
SCM3-7-93, containing 3.2pCi/L Ra
SCM4-7-93, containing 5.0pCi/L Ra
SCM5-7-93, containing 2.8pCi/L Ra
SCM6-7-93, containing 1.6pCi/L Ra

During sampling, Judson Smith was splashed with liquid from sample SCM2-7-93 and swallowed one half mouthful (approx. 50 cc) of the splashed liquid.

SOLUTIONS

After various other modes of transport were checked, a "best way" was selected for sample shipment. The coolers going to the SAD laboratory in Atlanta will be shipped in a cooler which is itself placed in a cooler. Both containers were iced down and a trial run proved the efficacy of the method. Due to the number of samples being sent to Carr Lab, arrangements have been made to have Carr Lab personnel pick the samples up at the District offices once or twice a week depending on need.

A report regarding the swallowing of the splash of sample SCM2-7-93 was made to the Industrial Hygienist, Kathleen Miles by Judson Smith. Although the SSHP specifies that a face shield be worn, the equipment was not available. The field equipment has been updated to include face shields, Silver Shield gloves, and Tyvek coveralls to help to insure that this incident will not be repeated. In any case, no additional protective equipment will be called for by the SSHP plan.

SUMMARY OF FINDINGS


In addition to the radium find at site FST-001, low concentrations of metals, especially lead and arsenic, were found in some of the samples. Low levels of VOCs were detected in some samples. No "free-product" was found in any samples during this month.

UPCOMING WORK

After 15 Aug 93, FST-004A, 004B, 004E, and 004F will be sampled. The fifteen waste oil tank sites (SWMU FST-025) will also be sampled. At some sites, the water table is too deep to allow drilling by hand auger to reach ground water. These sites will be postponed and bored with the drilling rig. Sites 031, 032, and 033 will be resampled. If time allows, sampling at sites FST-001, 002, and 003 will be completed. Additional sampling of sites FST-018, 026, 028, and 034 are pending.

In addition, we will conduct the normal reporting and data gathering which include the following activities:

- Sample water and soils as planned
- acquire permits to enter and work at various sites (including EOD sites)
- prepare Daily Quality Control Reports
- prepare logs
- conduct data validation including Field Data Validation and Lab Data Validation
- prepare Quality Control Summary Report

Prepared by: 

Dr. Franz Froelicher, Chemist
HTRW Section

Date prepared: September 14, 1993

37

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
August 15 through September 15, 1993

WORK COMPLETED

During the time from August 15 and lasting until 15 September 1993 the following activities were conducted:

Sites sampled during this time were: FST-004A, FST-004B, FST-004E, FST-004E, FST-004F, FST-025, and FST-028.

Lab results and QC for FST-004A, FST-004B, FST-004E, FST-004E, and FST-004F were received.

PROBLEMS ENCOUNTERED

Some sampling sites (FST-004A, FST-004B, FST-004E, and FST-004F) were located near active weapon firing ranges and clearance to sample the sites had to be obtained. In one case, weapons activity on an adjacent firing range was heard and ground vibrations were felt by the samplers. The site had been cleared for site sampling where the team was working.

At monitor well FST-004F MW4, difficulty was experienced with water flow. The 19.35 foot well had only a foot of ground water and recovery flow rates were so poor that it was almost impossible to bail the well and still have enough ground water to sample. This was most likely the result of the current drought conditions; however, poor well construction may also be the cause of the low water production of the well.

FST-025-70 and FST-025-94 were not completed as planned because the soil was too hard and the hand auger used could not penetrate the hardpan at level 14.5 feet and 15 feet below the surface. Augering adjacent locations showed that the hardpan was areally extensive. High PID readings were recorded by the sampling crew during the initiation of sampling at site FST-025-4A at the Tanker Purging Station. These readings occurred while nearby tanker purging operations were in progress.

The battery shop site (FST-028) presented a problem because the .9 ft. thick concrete slab which covered the area of the sampling sites, was harder than expected and drilling was more difficult and took longer.

SOLUTIONS

The burn pit areas access was obtained by checking with Range Control to see if the site was inactive and safe to sample.

Monitor well FST-004F MW4 was finally sampled after 45 bails produced one small sample.

FST-025-70 and FST-025-94 were not completed and will be saved until a later date when they will be bored using the drill rig. The crew did not enter site FST-025-4A until PID readings returned to normal.

SUMMARY OF FINDINGS


High concentrations of hydrocarbons or "free product" were found at FST-025-100A, FST-025-94C, FST-025-64A. Concentrations of metals, especially lead and arsenic, continue to be found in many samples.

UPCOMING WORK

After 15 Sep 93, FST-028, FST-018, and FST-029 will be sampled. The fifteen waste oil tank sites (SWMU FST-025) will continue to be sampled until complete. At some sites, the water table is too deep to reach by hand auger. These sites will be postponed and bored with the drilling rig. Sites 031, 032, and 033 will be resampled. If time allows, sampling at sites FST-001, 002, and 003 will be completed. Additional sampling of sites 026 and 034 are pending.

In addition, we will conduct the normal reporting and data gathering which include the following activities:

- Sample water and soils as planned
- Acquire permits to enter and work at various sites (including EOD sites)
- Prepare Daily Quality Control Reports
- Prepare logs
- Conduct data validation including Field Data Validation and Lab Data Validation
- Prepare Quality Control Summary Report

 Prepared by:

Dr. Franz Froelicher, Chemist
HTRW Section

Date prepared: September 20, 1993

41

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
September 15 through October 15, 1993

WORK COMPLETED

During the time from September 15 and lasting until October 15, 1993 the following activities were conducted:

Sites sampled during this time were: FST-002, FST-003, FST-018, FST-025, FST-026, FST-027, FST-029, FST-030, and FST-034. FST-032 was resampled. Lab results and QC for FST-018, FST-026 were received.

PROBLEMS ENCOUNTERED

At FST-002, Camp Oliver Landfill, the 23.32 foot monitor well already in place was found to be too shallow to be effective as there was only 1.5 ft of standing water and near zero flow. Recent drought conditions may also be a factor. At FST-003 surface water trenches and ponds were dried up making it impossible to obtain water samples. Leachate also could not be found at this site.

SOLUTIONS

To remedy the problem of no surface water or leachate at site FST-003, the sampling team followed the ditches to their intersection to the pond location. There the team took a surface soil sample covering the same parameters as for the proscribed but unavailable aqueous samples. For SWMU FST-027, samples were to be taken at Building 1060 at an adjacent ditch, but the building did not exist. The ditch actually occurs between Buildings 1070 and 1076 where samples were taken. This site was confirmed and approved by Thomas Houston on 9/16/93.

SUMMARY OF FINDINGS

Concentrations of metals, especially lead and arsenic, continue to be found in many samples. Free product was found at FST-026.


UPCOMING WORK

After 15 Oct 93, the remainder of the sites will be sampled including the EOD sites. The sampling should be completed before 15 Nov 93 except for one site which must be sampled while the Hotel Range is closed. At site FST-026 additional samples will be taken in the ditch which appears contaminated. Sites FST-001, FST-004C, FST-031, and FST-033 will be resampled due to prior sampling handling problems. Because of laboratory contamination, FST-002 and FST-003, pesticides only, will also have to be resampled.

In addition, we will conduct the normal reporting and data gathering which include the following activities:

- Sample water and soils as planned
- Acquire permits to enter and work at various sites (including EOD sites)
- Prepare Daily Quality Control Reports
- Prepare logs
- Conduct data validation including Field Data Validation and Lab Data Validation
- Prepare Quality Control Summary Report

Prepared by:


Dr. Franz Froelicher, Chemist
HTRW Section

Date prepared: November 12, 1993

43

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
October 15 through November 15, 1993

WORK COMPLETED

During the time from October 15 and lasting until November 15, 1993 the following activities were conducted:

Sites sampled during this time were: FST-003, FST-004C, FST-010, FST-011, FST-012, FST-018, FST-025, FST-026, and FST-031.

PROBLEMS ENCOUNTERED

Carr Laboratory informed us that they had inadvertently contaminated samples from SWMU FST-002 and FST-003 with the pesticide Aldrin. The site must be sampled again for pesticides.

SOLUTIONS

Samples will be retaken from SWMUs FST-002 and FST-003 for pesticide analysis only.

SUMMARY OF FINDINGS

Concentrations of metals, especially lead and arsenic, continue to be found in many sample. Free product was found at FST-025, Tank 70.


UPCOMING WORK

Samples must be retaken during this month from SWMUs FST-002 and FST-003 for pesticide analysis only. All the sampling should be completed before 15 Nov 93 except for one site which must be sampled while the Hotel Range is closed. This is EOD area SWMU FST-009.

In addition, we will conduct the normal reporting and data gathering which include the following activities:

- Sample water and soils as planned
- Acquire permits to enter and work at various sites (including EOD sites)
- Prepare Daily Quality Control Reports
- Prepare logs
- Conduct data validation including Field Data Validation and Lab Data Validation
- Prepare Quality Control Summary Report

Prepared by:


Dr. Franz Froelicher, Chemist

HTRW Section

Date prepared: November 30, 1993

45

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
November 15 through December 15, 1993

WORK COMPLETED

During the time from November 15 and lasting until December 15, 1993 the following activities were conducted:

The site sampled during this time was FST-009. An EOD Safety Specialist from the COE, Huntsville Division swept the areas prior to sampling by the team. FST-002 and FST-003 were resampled.

PROBLEMS ENCOUNTERED

The U.S. Army Corps of Engineers mailroom sent SAD's lab sample cooler to the IT Laboratory in Knoxville TN and the IT Lab sample cooler to SAD Marietta, GA.

All QC reports from Carr Laboratory had to be revised as the Relative Percent Difference were not calculated or included in the reports. Numerous other problems were encountered with the QC reporting. These included a lack of explanation of the way they handled the matrix spikes and matrix spike duplicates and their proper identification in the report, not including the matrix spikes and matrix spike duplicates in reports, numerous incorrect calculations, repetitions of same mistakes even after corrections, the listing of the samples numbers and their corresponding laboratory assigned sample numbers, and the general presentation of the data.

SOLUTIONS

The labs mailed each other the coolers and holding times were not exceeded. After some guidance, Carr Laboratory is resubmitting the QC in a modified presentation. Constant proof reading on our part is required to assure the quality of the QC data.

SUMMARY OF FINDINGS

No special finding are reported this month.


UPCOMING WORK

The project sampling is complete and no additional field work is planned at this time. The Quality Control Summary Report narrative is being prepared and remaining lab results should be received shortly.

Remaining work includes the following:

- Complete all data validation
- Complete Quality Control Summary Report
- Submit all data to the SAD Laboratory for their use during QA Report preparation.

Prepared by:



Dr. Franz Froelicher, Chemist
HTRW Section

Date prepared: December 21, 1993

Monthly Progress Report
Ft. Stewart In-House RFI Sampling
December 15 through January 31, 1994

WORK COMPLETED

During the time from December 15, 1993 and lasting until January 31, 1994 the Ft. Stewart RFI data validation was completed, and the Quality Control Summary Report was completed.

PROBLEMS ENCOUNTERED

A problem surfaced regarding the method Carr Laboratory used to calculate the relative percent difference (RPD). Occasionally an RPD of zero was assigned to QC compounds even though a value below minimum detection limits was reported and compared to another number below detection limits. The COE pointed out that dividing any number by zero is not a logical calculation. Other minor errors in the QC data were pointed out.

SOLUTIONS

Although dividing by zero is not possible mathematically, the EPA commonly allows this practice of calculating RPD. The reason that detection limits are established, is to establish a point at which the statistical certainty that a concentration exists in a sample is greater than 95%. A reported value of less than the detection limit is just as valid as a reported value above the detection limit, and a comparison between these data, the zero data, is also valid. This reasoning was agreed to and supported by Mr. Charlie Hooper at EPA Region IV (706-546-3286). Other errors were corrected.


SUMMARY OF FINDINGS

No special finding are reported this month.

UPCOMING WORK

This completes the sampling and laboratory data validation for the Ft. Stewart RFI.

Prepared by:



Dr. Franz Froelicher, Chemist
HTRW Section

Date prepared: January 31, 1994

QUALITY CONTROL SUMMARY REPORT

47

PHASE I RCRA FACILITY INVESTIGATION

FORT STEWART, GEORGIA

APPENDIX B

DAILY QUALITY CONTROL REPORTS

SAVANNAH DISTRICT
U. S. ARMY CORPS OF ENGINEERS

49

DATE 7/15/93DAY

S	M	T	W	TH	F	S
					X	

A-E DAILY QUALITY
CONTROL REPORTCOE PROJECT MANAGER Toni Nicholson
PROJECT EFT-001, Fort Stewart South Central Landfill
JOB NO. Fort Stewart RFI
CONTRACT NO. NoneWEATHER

Bright Sun	Clear	Overcast	Rain	Snow
		-		

TEMP

To IR	32-50	50-70	70-85	85 up
				X

WIND

SE	Modest	High	Precip. No.	
X				

HUMIDITY

Dry	Modest	Humid	1	
		X		

SUB-CONTRACTORS ON SITE:

PERSONNEL ON SITE: Judson Smith, Charlie Belin

EQUIPMENT ON SITE:

Bailers (4), Well Sampling Equipment, PID, CGI 271, pH Meter, Spec Cond. Meter, Calibration Solution, Water Level Meter.

WORK PERFORMED (INCLUDING SAMPLING):

7/15/93 ARRIVED ON SITE. STARTED STARTED SITE WELL #SCM2 @ 09:20. TOOK WATER LEVEL MEASUREMENTS IMMEDIATELY. DECONED WATER LEVEL INSTRUMENT. CALCULATED AMOUNT TO BE BAILED. ~ 31.5 GAL. WITH DECONED BAILERS, HAD CBELIN START BAILING WELL AFTER CHECKING BREATHING AIR WITH PID AND CGI. 3.2 UNITS & 20.10 & 0.00 LEL. WATER EVAPUATION WITH TEFLOON BAILER. THE pH METER & SPC METER WERE CALIBRATED 09:32 pH READ 7.0 IN SAME SOLUTION. SPC COND METER CALIBRATED IN NaCl SOLUTION. TOOK SAMPLES OF WELL WATER FOR pH, SPC @ 1 WELL VOLUME, 2 & 3. FOR C BELIN and J SMITH alternated BAILING IN 5 Gal INTERVALS. J SMITH MARKED BOTTLES DURING CBELIN'S BAILING. QA/QC SAMPLES ARE TO BE TAKEN AT THIS WELL. VOC IN 40ml Glass with HCl, RCRA METALS IN 500ml PLASTIC WITH HNO₃, RA 226/228 also 500ml PLASTIC WITH HNO₃ and PEST/PCB 1000ml Glass all also preserved with ICE. SAMPLE TIME 11:00 ended 11:30. STARTED EFT-001 SCM3 @ 12:59 used same procedure as above except, only recalibrated pH meter @ 13:10, also dup needed. PID readings 3.9 CGI O₂ 20.3 and LEL 0.00. BAIL AMOUNT 54.4. Alternated bailing between CBELIN & J SMITH. ALL FIELD DATA WILL BE LOCATED IN SAMPLE LOG. DECON PROCEDURE: WASH WITH POTABLE WATER & LIQUINOX COMPLETELY, RINSE COMPLETELY, WASH DI WATER, WASH ISOPROPYL ALCOHOL TWICE, WASH IN FREE WATER, DRY, WRAP IN ALUMINUM FOIL FOR STORAGE

SHEET ____ OF ____

PROJECT. EST-001 FT STEWART SOUTH CENTRAL LANDFILL

REPORT NO. _____

(Continuation Sheet)

JOB NO. _____

DATE 7/15/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID was pre calibrated 7/15/93 @ ENG DEPOT USING
Isobutylene 250ppm reading 251 units. pH meter calibrated
once in Eng Depot THEN 7/15/93 @ 9:32 & #310. SPC METER
calibrated once Eng Depot THEN 7/15/93 @ 9:32. ALL EQUIPMENT
IS RECONED AS PER DER QA 001/92 PER USE. ALL CADDERS
CONTAINING VOC SAMPLE MOUNTAINS TRIP BLANKS.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

PID & CGI READINGS ARE TAKEN PER SITE. NEITHER
EXCEEDED NOTED READINGS SO MOD LEVEL 0 REMIND
IN EFFECT. GLOVES (Latex) always used in sampling
and hauling activities.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN.

THE HEAT CAUSED MANY PROBLEMS. FIRST BOTH
C BELIN and J SMITH EXPERIENCE ADVERSE HEALTH
EFFECTS LEADING POSSIBLY TOWARD HEAT STRESS OR
STROKE SO WE ALTERNATED PHYSICAL ACTIVITIES.
THE HEAT ALSO LOCKED THE BAILER VALVE ONTO THE
BAILER, THIS HAS TO BE REMEDIED WITH COOL WATER.
THE AMOUNT OF WATER AND TIME PER WELL WAS NOT TAKEN CORRECTLY INTO
SPECIAL NOTES. CONSIDERATION, A MEETING MUST BE SET UP TO EXAMINE THIS CLOSER.
ANY PERSON HELPING WITH THIS PROJECT MUST
PHYSICALLY BE ABLE TO DO SO.

TOMORROWS EXPECTATIONS (MONDAY)

MEETING BETWEEN B. O'KELLEY, M FIFE;
T. NICHOLSON and J SMITH. + TWO WELLS.

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 7/19/93

DAY

S	<u>X</u>	T	W	TH	F	S
---	----------	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			<u>X</u>		
TEMP	To 32	32-50	50-70	70-85	85 up
					<u>X</u>
WIND	Still	Moder	High	Report No.	
	<u>X</u>				
HUMIDITY	Dry	Moder	Humid	<u>2</u>	
			<u>X</u>		

COE PROJECT MANAGER _____
 PROJECT FST-001 SOUTH CENTRAL LANDFILL
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

PERSONNEL ON SITE: JUDSON SMITH, LARRY OLIFF

EQUIPMENT ON SITE:

BAILERS (4), WELL SAMPLING EQUIPMENT, PID, CGI 271, pH METER, SPEC COND METER, CALIBRATION GASES, CALIBRATION SOLUTION, WATER LEVEL IND.

WORK PERFORMED (INCLUDING SAMPLING):

7/19/93 10⁰⁰ ARRIVED ON SITE. CALIBRATED ALL INSTRUMENTS PRIOR TO SAMPLING. TOOK PID and CGI BACKGROUND READINGS ON EACH WELL TO DETERMINE IF ANY PROBLEMS EXIST IN THE BREATHING ZONE. ALL DATA IS LOCATED ON INDIVIDUAL DATA SHEETS. THE ~~WELLS~~ WATER LEVEL READINGS WERE THEN TAKEN, AFTER WHICH THE METER WAS DECONED. THE NEEDED AMOUNT TO BE BAILED WAS THEN BAILED. AT INTERVALS OF FIRST BAILER, 1/2 AMOUNT BAILED AND CALCULATED AMOUNT. A WATER SAMPLE WAS TAKEN FOR pH, SPEC CON, and TEMP. AF THE PERIMETERS STABILIZED, THE SAMPLES WERE TAKEN. THEN THE EQUIPMENT "BAILERS, ETC" WERE DECONED. THIS WAS ACCOMPLISHED FOR FST-001-SCM4, and SCM1. ALSO A SURFACE WATER SAMPLE FST-001-SURS-1 WAS TAKEN. THIS WAS LOCATED NEXT TO FST-001-SCM1. FOR THAT SAMPLE, ONLY ONE pH, TEMP and SPEC COND WAS DONE.

PROJECT FST-001 South Central Landfill

REPORT NO. _____

JOB NO. _____

DATE 7/14/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PID WAS CALIBRATED WITH ZERO AIR AND 250 ppm
 ISOBUTYLENE. THE ISOBUTYLENE CHECK OUT AS 253 UNITS ON
 THE PID. THE pH METER WAS CALIBRATED WITH
 STANDARD 7 and 10. AND THE CONDUCTIVITY METER
 WITH NaCl SOLUTION. ALL EQUIPMENT WAS DECONTAMINATED
 FROM ONE WELL TO ANOTHER USING DER-GA-CO 1/92
 PROCEDURES.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

PROTECTION LEVEL WAS AT D MODIFIED.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-001.

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 7/20/93

DAY

S	M	☒	W	TH	F	S
---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast ☒	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85+ ☒
WIND	Soft ☒	Moder	High	Record No.	
HUMIDITY	Dry	Moder	Humid ☒	3	

COE PROJECT MANAGER _____

PROJECT FST-001 FT STEWART SOUTH CENTRAL LANDFILL

JOB NO. _____

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

PERSONNEL ON SITE: Judson Smith, Larry Olliff

EQUIPMENT ON SITE:

RAILERS (4), WELL SAMPLING EQUIPMENT, PID, CGI 271, pH METER, SPEC CORD METER, CALIBRATION GAS AND SOLUTIONS, WATER LEVEL METER.

WORK PERFORMED (INCLUDING SAMPLING):

7/20/93 ARRIVED ON SITE 11:30- SAMPLED WELLS FST-001-SCM5 AND FST-001-SCM6 USING REGULAR WELL SAMPLING PROTOCOL; CALIBRATING INSTRUMENTS, CHECKING SITE, WATER LEVEL, DECON, BAIL, TAKE READINGS, SAMPLE & DECON. SCM6 WAS LOCATED IN A RESTRICTED AREA SO PERMISSION NEEDED TO BE OBTAINED TO ENTER. ALSO, THE AREA WAS COVERED IN POISON IVEY SO MOVEMENT WAS CAREFULLY PLANNED.

PROJECT. FST-001, FT STEWART SOUTH CENTRAL REPORT NO. _____JOB NO. _____ DATE 7/20/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PID WAS CALIBRATED WITH ZERO AIR AND
ISOBUTYLENE (250 pp.m). PH METER WAS CALIBRATED
WITH 7 & 10 STANDARD AND CONDUCTIVITY METER
WITH NaCl SOLUTION. ALL EQUIPMENT IS DECODED
AS PER DER-QA-001152

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MCD WAS USED. BUT CAUTION WAS
ESPECIALLY TAKEN AT SCMB AROUND THE
POISON IVELY.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

START AND TRY TO COMPLETE FST-017

BY _____ TITLE _____

61

A-E DAILY QUALITY CONTROL REPORT

DATE 7/22/93

DAY S M T W TH F S

WEATHER	Bright Sun ☒	Clear	Overcast	Rain	Snow
TEMP	70-82	82-90	90-100	70-85	65-75
WIND	Soft	Moderate	High	Forceful	Storm
HUMIDITY	Dry	Moderate	Humid	4	

COE PROJECT MANAGER
PROJECT FST-032 & FST-033
JOB NO.
CONTRACT NO.

SUB-CONTRACTORS ON SITE:

LARRY OLLIFF, JUDSON SMITH

EQUIPMENT ON SITE:

HAND AUGER, PID, FID, THERMOMETER, CGI 271, SAMPLE BOTTLES, DECON EQUIPMENT, COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AT 10:00. WALKED THE SITE WITH THE CGI TO DETERMINE IF ANY PROBLEMS EXISTED. THE BORINGS WERE MARKED IN ACCORDANCE TO PLAN, THEN LATER MEASURE IN RELATION TO TANK. WHEN BORING LOCATION WAS DETERMINED, LARRY HAND AUGERED TO PERDETERMINER DEPTH WHILE JUDSON MARKED THE SAMPLE BOTTLES. THE FOLLOWING TESTS ARE TO BE PERFORMED ON SAMPLES FROM FST-032: VOC 8240 (125 ml SEPTA TOP GLASS BOTTLE) & TPH 805 MOD HEAVY (250 ml GLASS BOTTLE). AND ON FST-033: VOC 8240 (125 ml SEPTA TOP GLASS BOTTLE) AND PEST/PCB 8080 (250 ml GLASS BOTTLE). THE ONLY PRESERVATIVE WILL BE ICE. SAMPLES FOR LAB TESTING AND PID AND FID READINGS WERE TAKEN BETWEEN THE 1.5 AND 2.0 FOOT MARK. SOIL WAS CLASSIFIED AS TO TYPE. THIS WAS ACCOMPLISHED AT BOTH FST-032 AND FST-033. HAND AUGER WAS COMPLETELY DECONED BETWEEN HOLES. QAD QC WILL BE COLLECTED PER SITE. SITE MAP WILL COVER SAMPLE BORING LOCATIONS.

PROJECT FST-032 + FST-033

REPORT NO. _____

JOB NO. _____

DATE 7/22/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

FID WAS CALIBRATED WITH ZERO AIR, METHANE 10 ppm AND 95 ppm. 10 ppm registered as 10.1 and 95 ppm as 98 ppm. PID WAS CALIBRATED WITH ZERO AIR AND 250 ppm ISOBUTYLENE (REGISTERED 257 UNITS).

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MOD. USED.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

COULD NOT DO FST-017 ACCORDING TO PLAN, ASPHALT COVERED THE GROUND. FORGOT FID & PID SO HAD TO TAKE PID/FID SAMPLES BACK TO LABS.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-031 TO BE COMPLETED

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 7/23/93

DAY

S	M	T	W	TH	F	S
					X	

WEATHER

Bright Sun	Clear	Overcast	Rain	Snow
X				

TEMP

To 32	32-50	50-70	70-85	85-100
				X

WIND

Still	Moder	High	Report No.	
X				

HUMIDITY

Dry	Moder	Humid	5	
		X		

COE PROJECT MANAGER _____
PROJECT E8T-031 DEH ASPHALT TANKS
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Larry Cluff

EQUIPMENT ON SITE:

HAND AUGER, PID, FID, THERMOMETER, CGI 271, SAMPLE BOTTLES
DECON EQUIPMENT, COOLER

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AT 11:30. WALKED THE SITE WITH THE
CGI AND PID TO DETERMINE IF ANY PROBLEMS EXIST.
THE BORINGS WERE MARKED IN ACCORDANCE TO PLAN
DRAWN OUT. WHEN BORINGS WERE MARKED, LARRY
HAND AUGERED TO A PRE-DETERMINED DEPTH
1.5 2.0 TO TAKE THE SAMPLES. THE FOLLOWING
TESTS WILL BE DONE: GH 9045 (250ml GLASS), VOC
8240 (125ml SEPTATOP GLASS BOTTLE) and TPH 8015 MOD
HEAVY (250ml GLASS BOTTLE). THE ONLY PRESERVATIVE
WILL BE ICE. SOIL TYPE WILL BE FIELD CLASSIFIED.
QA and QC SAMPLES WILL BE COLLECTED. SITE MAP
WILL COVER SAMPLE BORING LOCATIONS.

PROJECT EST-031

REPORT NO. _____

JOB NO. _____

DATE 7/22/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

FID WAS CALIBRATED WITH ZERO AIR, METHANE 10ppm and 95ppm. 10ppm read as 9.8 and 95 as 93ppm. PID WAS CALIBRATED WITH ZERO AIR AND 250ppm ISOBUTYLENE. 250ppm read as 252 units.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MCD USED.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-014 TO BE COMPLETED.

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 7/28/93

DAY

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

WEATHER

Brght Sun	Clear	Overcast	Rain	Snow
-----------	-------	----------	------	------

TEMP

To 32	32-50	50-70	70-85	85 up
-------	-------	-------	-------	-------

WIND

Still	Moder	High	Report No.	
-------	-------	------	------------	--

HUMIDITY

Dry	Moder	Humid	6	
-----	-------	-------	---	--

COE PROJECT MANAGER _____

PROJECT E8T-014 OLD FIRE TRAINING PIT

JOB NO. _____

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Haley.

EQUIPMENT ON SITE:

BAILERS (4), Well Sampling Equipment, PID, CGI 271, pH METER, SPEC COND METER, CALIBRATION Gases & Solution, WATER LEVEL METER

WORK PERFORMED (INCLUDING SAMPLING):

7/28/93 ARRIVED ON SITE 10:00. CALIBRATED ALL INSTRUMENTS PRIOR TO SAMPLING. TOOK PID AND CGI READINGS IN BREATHING ZONE. MOD LEVEL D DETERMINED TO BE USED. TOOK WATER LEVEL READINGS TO DETERMINE AMOUNT TO BE BAILED. THEN DECURED. TOOK pH, TEMP AND CONDUCTIVITY READINGS AT THE INITIAL BAIL FULL, THE 1/2 MARK AND THE CALCULATED MARK TO DETERMINE STABILITY POINT FOR SAMPLING. ON THE INITIAL OPENING OF EACH WELL, A PID READING IS TAKEN. THE PERIMETERS BEING TESTED FOR ARE: 8240 VOC (40ml septa top vial), RCRA TOTAL METALS (500ml PLASTIC), TPH LIGHT (40ml septa top vial) and TPH HEAVY (1000ml AMBER GLASS BOTTLE). THE 8240 and TPH LIGHT are preserved with HCl and ICE. THE RCRA TOTAL METALS are preserved with HNO3 and ICE. THE TPH HEAVY is preserved with ICE. AFTER ALL SAMPLING, ALL EQUIPMENT IS DECURED AS PER DER-GR 001/92. TOP of CASING ELEVATION IS THEN RECORDED PER HOLE. QA and QC SAMPLES WILL BE TAKEN AT E8T-014-MW1. BLANKS WILL ALSO BE COLLECTED HERE.

PROJECT. FST-014 OLD FIRE TRAINING PIT

REPORT NO. _____

JOB NO. _____

DATE 7/28/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PH METER WAS CALIBRATED WITH 7 AND 10 STANDARD.
THE CONDUCTIVITY METER WAS CALIBRATED WITH NACL
SOLUTION. THE PID WITH ZERO AND 250 ppm ISOBUTYLENE.
ALL EQUIPMENT WAS TUNED AS PER DEP QA 001/62.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MODIFIED LEVEL D USED

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004C, COMPLETE SITE.

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 7/24/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid	7	

COE PROJECT MANAGER _____
 PROJECT EST-004C. Burn P.T.
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Haley

EQUIPMENT ON SITE:

4 BAILERS (4), WELL SAMPLING EQUIPMENT, PID, CCI, pH METER, SPEC COND METER, CALIBRATION SOLUTION AND GASES, WATER LEVEL METER

WORK PERFORMED (INCLUDING SAMPLING):

7/29/93 ARRIVED ON SITE @ 13:30 CALIBRATED ALL INSTRUMENTS PRIOR TO SAMPLING ACTIVITIES. WALKED THE SITE WITH THE PID AND CCI TO DETERMINE IF ANY CHANGE IS NEEDED IN LEVEL OF PROTECTION, NONE DETECTED. WHEN EACH WELL IS OPEN, A PID READING IS TAKEN TO CHECK EXISTING HEADSPACE GASES. THE WATER LEVEL AND BOTTOM OF WELL IS THEN DETERMINE TO CALCULATE AMOUNT TO BE BAILED. pH, TEMP AND CONDUCTIVITY READINGS ARE COLLECTED ON THE FIRST BAILER, HALF MARK AND CALCULATED AMOUNT WHILE BAILING. AT ~~THE~~ THE CALCULATED POINT UNLESS READINGS WOULD HAVE SAID OTHERWISE, THE SAMPLES ARE TAKEN. THE SAMPLING PERIMETERS ARE: 8240 VOC (40ml vial with HCl) AND PCRA TOTAL METALS (500ml PLASTIC BOTTLE WITH HNO₃). ALL EQUIPMENT IS THEN DECONED AND THE TOP OF CASING ELEVATION TAKEN.

PROJECT FST-004C : BURN PIT

REPORT NO. _____

(Continuation Sheet)

JOB NO. _____

DATE 7/29/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PID WAS CALIBRATED WITH 250ppm isobutylene
and zero air. 250ppm read at 255 units. pH
METER WAS CALIBRATED WITH 7 and 10 STANDARD.
CONDUCTIVITY METER WITH NaCl.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

NOON LEVEL D USED.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN.

ONLY PROBLEM ENCOUNTERED WAS A STRONG
THUNDERSTORM. WE ACCOMPLISHED THE SITE
RIGHT BEFORE IT HIT THOUGH. OTHERWISE NO
DIFFICULTIES.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004D

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT EST-00411 BURN P.
 JOB NO. _____
 CONTRACT NO. _____

DATE 7/30/93

DAY

S	M	T	W	TH	F	S
					X	

WEATHER

Bright Sun	Cloudy 7	Overcast -	Rain	Snow
---------------	-------------	---------------	------	------

TEMP

To 32	32-50	50-70	70-85	85 up
				X

WIND

Still X	Moder	High	Report No.
------------	-------	------	------------

HUMIDITY

Dry	Moder	Humid X	8
-----	-------	------------	---

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Haley

EQUIPMENT ON SITE:

BAILERS (4), WELL SAMPLING EQUIPMENT, PID, CGI, pH METER, SPEC
 COND METER, CALIBRATION SOLUTION, WATER LEVEL METER

WORK PERFORMED (INCLUDING SAMPLING):

7/30/93 ARRIVED ON SITE @ 12:50. BEFORE ANY SAMPLING
 ACTIVITIES, I CALIBRATED ALL INSTRUMENTS WITH APPRO-
 PRIATE STANDARDS. USING THE PID AND CGI I WALKED
 THE SITE TO DETERMINE IF ANY CHANGE IN LEVEL OF
 PROTECTION IS NEEDED; NONE FOUND. CHANGE EACH WELL
 HAD THE WATER LEVEL AND WELL DEPTH CHECKED TO
 DETERMINE TOTAL AMOUNT TO BE BAILED. WHEN
 THE WELL CAP IS FIRST REMOVED, A PID READING
 IS TAKEN AT THE TOP TO DETERMINE HEADSPACE
 GASES. A pH, TEMP AND CONDUCTIVITY READING IS
 THEN TAKEN AT THE FIRST BAIL FULL, THE HALF
 MARK AND THE CALCULATED FINAL MARK. UNLESS
 A FLUX OCCURS IN THE CONDUCTIVITY, OR pH,
 THE SAMPLES ARE THEN TAKEN. THE SAMPLING PERIME-
 TERS FOR THIS HOLE ARE: 8240 (VUC'S) and PERA
 TOTAL METALS. THE 8240 USES ~~2~~ 40 ml
 vials with HCl and the PERA TOTAL METALS USES
 a 500 ml PLASTIC BOTTLE WITH HNO3. ALL EQUIPMENT
 IS THEN DECONED AND THE TOP OF CASING
 ELEVATION IS THEN TAKEN.

PROJECT. FST-0040

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 7/30/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE pH METER WAS CALIBRATED WITH 7 and 10 STANDARD. THE CONDUCTIVITY METER WAS CALIBRATED WITH NaCl STANDARD. AND THE PID WAS CALIBRATED WITH 250ppm STANDARD. ALL EQUIPMENT WAS DECCED AS PER DER CA-001192

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

12700 LEVEL D USED

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004A

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT _____
JOB NO. E8T-017
CONTRACT NO. _____

DATE 8/9/93

DAY

S	☒	T	W	TH	F	S
---	-------------------------------------	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Modest	High	Report No.	
HUMIDITY	Dry	Modest	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Larry Ouliff, Horace Fletcher, Douglas La-
Rouche.

EQUIPMENT ON SITE.

Drill Rig, 4" Auger, Steam Cleaner, Alum. Foil, Mason Jars,
Sample Jars, CGI, PID, OVA, and Various Drilling Equipment

WORK PERFORMED (INCLUDING SAMPLING):

THE PRIMARY RESPONSIBILITY TODAY IS A TRAVELING
DAY DUE TO THE ON GOING HEAVY THUNDERSTORM ACTIVITY.
ALL NECESSARY EQUIPMENT WAS LOADED UP AT THE
YARD AND TAKEN TO THE SITE. AT THE SITE, I
SPOKE TO VARIOUS PERSONEL WHO WORKED AT THAT
LOCATION TO ASSURE THAT WE WOULD NOT HALT
OPERATIONS. THEIR REPLY WAS POSITIVE AND ASK
IF WE COULD START WITH SBI FIRST. WE WILL
OF COURSE COMPLY. I EXPLAINED THE OPERATION TO
THE DRILL CREW AND LARRY OULIFF.

PROJECT FST-017

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/9/23

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 250 ppm STANDARD
ISOBUTYLENE. READ 254 UNITS.

OVA WAS CALIBRATED WITH 10 ppm STANDARD
METHANE. READ 9.7 ppm

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MOD WILL BE MAINTAINED INCLUDING
HARDHATS AND STEEL-TOED BOOTS.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

THUNDERSTORM DELAYED STARTING

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

SB1 - SB4 FOR COLLECTIONS OF PID/FID
READINGS.

BY _____ TITLE _____

85

A-E DAILY QUALITY CONTROL REPORT

DATE 8/10/93

DAY	S	M	T	W	TH	F	S
			X				

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Report No.	
		X			
HUMIDITY	Dry	Moder	Humid		
		X			

COE PROJECT MANAGER _____

PROJECT _____

JOB NO. FST-017

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, LARRY OULIFF, HORACE FUTCHER, DOUGLAS
Lalouche

EQUIPMENT ON SITE:

DRILL RIG, 4" AUGER, STEAM CLEANER, ALUM. FOIL, MASON JARS,
SAMPLE JARS, CGI, PID, OVA and VARIOUS DRILLING EQUIPMENT

WORK PERFORMED (INCLUDING SAMPLING):

WE BEGAN THIS MORNING WITH FST-017-SB1 AND
THE EXERCISES WENT FASTER THAN PLANNED.
H. FUTCHER and DOUGLAS WERE ON DRILL RIG,
LARRY WAS STRICTLY RESPONSIBLE FOR THE BOTTLES
(PID/FID) AND JUDSON WAS RECORDING THE BORINGS
AND ANYTHING ELSE THAT HAPPENS. WE COMPLETED
SB1-SB4 (FID/PID) SAMPLES BEFORE LUNCH
AND AS DESCRIBE IN METHOD, LET THEM SIT
UP FOR AT LEAST AN HOUR WHILE WE
ATE LUNCH. ONCE BACK JUDSON CALIBRATED
THE FID/PID WITH CALIBRATE GAS. 108 FID/PID
READINGS WERE TAKEN THEN AND AFTER WORDS
THE DEPTHS OF THE ACTUAL SAMPLES WERE
DETERMINED. WE WERE ABLE TO DO BOTH
SB4 (FROM WHICH WE TOOK QA & QC)
and SB1. CGI & PID READINGS WERE
TAKEN IN THE BREATHING ZONE PERIODICALLY
FOR SAFETY

PROJECT FST-017

REPORT NO. _____

JOB NO. _____

DATE 8/10/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 250 ppm STANDARD
ISO BUTYLENE. READ 252 units.

OVA WAS CALIBRATED WITH 10 ppm STANDARD
METHANE. READ 9.6 ppm

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MOD WITH: HARDBATS & STEEL-TOED
BOOTS

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

SB2 - SB3 AND START ON FST-024

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/11/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Report No.	
	X				
HUMIDITY	Dry	Moder	Humid		
		X			

COE PROJECT MANAGER _____
PROJECT _____
JOB NO. FST-017 / FST-024
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, LARRY OLLIFF, HORACE FUTCHER, DOUGLAS LaROUCHE

EQUIPMENT ON SITE.

DRILL RIG, 4" AUGER, STEAM CLEANER, ALUM. FOIL, MASON JAR, SAMPLE JARS, CGI, PID, OVA and VARIOUS DRILLING EQUIPMENT

WORK PERFORMED (INCLUDING SAMPLING):

~~THE~~ ~~WE~~ ~~STARTED~~ THE HOSE ON THE STEAM CLEANER HAD A HOLE GET BLOWN IN IT THIS MORNING. I SENT HORACE TO GET A NEW ONE WHILE WE PROCEEDED TO DO FST-017-SB2 and FST-017-SB3. ~~WE HAD TO LEAVE THE AUGER RODS IN THE~~ WE FINISHED BEFORE HORACE GOT BACK SO I ASSIGNED THE SITE CLEANUP DUTIES TO COMMENSE. ALL HOLES WERE REFILLED AND ASPHALT PATCH WAS USED TO SEAL THE HOLES. HORACE ARRIVED AS WE WERE FINISHING, AND THE LAST THING DONE PRIOR TO LEAVING WAS REMOVAL OF ALL EXCESS DIRT. AFTER LUNCH, WE STARTED ON FST-024. THE BORINGS THOUGH THE CONCRETE ARE TAKING LONGER THAN EXPECTED. ITS TAKING 40 MINUTES TO BORE THOUGH THE CONCRETE, ~~SO TO SA~~ AND ONE TANK FULL OF WATER. SO, TO SAVE TIME, I ASSIGNED THE DRILL CREW THE TASK OF BORING THOUGH THE CONCRETE IN ALL SIX LOCATIONS BEFORE ANY SOIL BORINGS (SAVE THE TIME OF CHANGING RODS AND HOSES). WE ACCOMPLISHED THREE HOLES, CGI and PID READINGS TAKEN IN BREATHING ZONE.

PROJECT FST-017

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/11/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 250 ppm STANDARD
ISOBUTYLENE. READ 252 UNITS
OXA WAS CALIBRATED WITH 10 ppm STANDARD
METHANE. READ 9.8 ppm

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MOD WITH HARDHATS and STEEL-TOE BOOTS

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

I MET MOMENTALLY WITH M. DASHER AND SAID THAT
I WOULD LEAVE WITH HIM PLANS FOR FST-025 and
FST-028. HE SAID THAT WE WOULD GET TOGETHER EARLY NEXT WEEK
TOMORROWS EXPECTATIONS

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/12/93

DAY

S	M	T	W	Th	F	S
				X		

COE PROJECT MANAGER _____
PROJECT _____
JOB NO. FST-024
CONTRACT NO. _____

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Larry Olliff, Horace Fletcher, Douglas LaRouche

EQUIPMENT ON SITE:

Drill Rig, 4" Auger, Steam Cleaner, Alum. Foil, Mason Jar, Sample Jars, CGI, PID, OVA and Various Drilling Equipment

WORK PERFORMED (INCLUDING SAMPLING):

STARTED ON BOILINGS 4-6 WHEN FIRST ARRIVED. DURING THE FIRST PART OF THIS WORK, A BACKHOE WAS DIGGING OUT RUBBLE ON THE SAME BUILDING. THE DITCH CREATED SHOWED A LAYER OF OIL STAINED LOOKING DIRT THAT SMELLED OF DIESEL AND HAD A PID READING OF 313 UNITS RIGHT ABOVE ITS LOCATION. THE CGI READING WAS ONLY AT 003 SO I WAS NOT WORRIED OF EXPLOSIVE HAZARD AND THE BREATHING ZONE NEVER WENT ABOVE 5 UNITS. WORK CONTINUED. BUT IT DOES SHOW CONTAMINATION IS AT THAT LOCATION. WE FINISHED 4-6 A LITTLE AFTER 10:00 AND TOOK ALL THE PID/PID SAMPLES BY 11:00. AFTER LUNCH, LARRY OLLIFF AND I READ THE SAMPLES (AFTER CALIBRATION) AND ALL THE READINGS POINTED TOWARD THE LOWEST DEPTH AS WHERE THE CONTAMINATION IS, 7 1/2-8. ONCE GETTING LARRY OLLIFF AND THE DRILL CREW STARTED WITH THE SAMPLING, I WENT TO TAKE THE SLUDGE SAMPLE. NO ADEQUATE MATERIAL EXISTED IN THE DRAIN, IT WAS ALL ROCKS, RUSTY PIECES AND LIKE MATERIAL THEREFORE NO SAMPLE TAKEN. WHEN SAMPLING WAS COMPLETE, I FILLED OUT THE CHAIN OF CUSTODIES AND SENT THE SAMPLES WITH LARRY OLLIFF SO THE SAMPLES CAN BE IN THE OFFICE WHEN CARP LABS ARRIVES. ALL SAMPLE COOLERS HAVE THEIR ICE REPLACED AT LEAST TWICE DAILY. THE SAD LAB COOLERS WILL BE SENT MONDAY MORNING SO THEY WILL ARRIVE

PROJECT FST-024

REPORT NO. _____

JOB NO. _____

DATE 8/12/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 250 ppm STANDARD ISOBUTYLENE.
 READ 258 UNITS.
 OVA WAS CALIBRATED WITH 10 ppm STANDARD METHANE.
 READ 9.6 ppm.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

LEVEL D MOD WITH HARDHATS AND STEEL-TOED BOOTS.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES. CONT page 1. WHEN SOMEONE IS THERE TO
 TAKE THEM INSTEAD OF SITTING WHERE THEY MAY
 GET HOT.

TOMORROW'S EXPECTATIONS

GIVE THEM FORMS TO M. DASHER SO HE CAN
 SET UP A TIME NEXT WEEK THAT WE CAN WALK
 THOSE SITES. (FST-025 & FST-028)

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/19/93
 DAY

S	M	T	W	TH	F	S
				X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85-100
WIND	Still	Light	High	Report No.	
HUMIDITY	Dry	Moist	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-004E
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:
JUDSON SMITH, BILL TOWNSEND

EQUIPMENT ON SITE:
pH METER, CONDUCTIVITY METER, BAILERS (DISPOSABLE), WATER LEVEL METER, PID, CGI, DECON EQUIPMENT, SAMPLE BOTTLES & COOLERS
 WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED AT FT STEWART AROUND 10:30. CHECKED IN AT RANGE CONTROL, WHICH WE DECIDED WOULD BE PROPER TO DO WITH EVERY SITE OUTSIDE CANTONMENT AREA FOR SAFETY. APPROVED SITE FOR SAMPLING. THE pH METER, COND. & PID WERE PRECALIBRATED IN LAB BEFORE LEAVING. INITIAL TEST DONE BEFORE ANY WORK IS PID BREATHING ZONE READING. THEN THE WELL IS UNCAPPED AND A WELL READING ~~IS~~ USING PID IS TAKEN. WELL WATER LEVEL READINGS ALONG WITH TOP OF CASING ELEVATION TAKEN. ONCE AMOUNT OF WATER TO BE ~~EXTRACTED~~ REMOVED IS DETERMINE, WE BAILED THAT AMOUNT. pH & COND READINGS ARE TAKEN AT FIRST BAIL FULL, HALF POINT AND FINAL. ~~IF~~ ANY DRASTIC CHANGES ARE REASONS TO CONTINUE BAILING. WE SAMPLED FOR VOC 8240 and SPICRA METAL. PRESERVATIVES ARE HCl & ICE FOR 8240 & HNO₃ FOR METALS. SAMPLES ARE COOLED TO 4°C USING ICE

A-E DAILY QUALITY CONTROL REPORT

DATE 8/20/93

DAY S M T W TH ~~A~~ S

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85-100
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-004F
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Bill Townsend

EQUIPMENT ON SITE:

pH METER, COND. METER, BAILERS, WATER LEVEL METER, CGI PID, DECON EQUIPMENT, SAMPLE BOTTLES & COVERS
 WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED AT STEWART BY 09:20. CHECKED IN WITH RANGE CONTROL. SITE APPROVED FOR ENTRANCE. TESTED BREATHING ZONE. UNLOCKED & UNCAPPED WELLS AND CHECKED PID READINGS. ONE ~~TO~~ WELL SHOWED VERY HIGH CONTAMINATION READINGS IN PID UNITS (FST-004F-MW4; 2544 unit), gave off a fuel sheen and odor and dissolve a cup. ~~TOP~~ TOP OF CASING MEASURED FOR EACH WELL. WATER LEVEL READINGS AND BOTTOM OF WELL READINGS TAKEN FOR EACH WELL BEFORE BAILING. AMOUNT NEEDED TO BE BAILED IS "LEAST AMOUNT". OFTEN MORE IS BAILED. NEVER LESS. pH & COND. READINGS TAKEN AT FIRST BAILE, HALF POINT AND FINAL. DRASTIC CHANGES WILL LED TO MORE BAILING. WELL FST-004F-MW4 IS ALSO A SLOW FILLER. SITE HAS VARIOUS ITEMS TO CONSIDER FOR SAFETY WHEN NEXT ENTERED. SEVERAL TREES CONTAINS UNKNOWN (TO US) DEVICES WHICH HAVE BEEN IGNITED AND BURNT PART OF THE TREE IT IS CONNECTED TO AND SOME OF THE GROUND WIRES LED TO SOME OF THESE DEVICES. UNEXPLODED DEVICES OF THIS KIND COULD BE A SAFETY HAZARD.

PROJECT. _____

REPORT NO. _____

JOB NO. FST-004FDATE 8/20/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED WITH 250ppm ISOBUTYLENE. pH
METER WITH 7/10 STANDARD & CONDUCTIVITY
METER WITH 0.180 mohm NaCl STANDARD.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

CHECK WITH RANGE CONTROL TO SEE IF SITE WAS
OKAY TO SAMPLE, NO ACTIVITIES. SITE APPROVED
FOR ENTRANCE. USE MOD LEVEL D.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN.

DISCOVERED SITE FST-004E HAD ACTIVITY
THE PREVIOUS DAY AND SHOULD HAVE NOT BEEN
ENTERED.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004A

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/21/93
 DAY

S	M	T	W	TH	F	S
						X

WEATHER

Better Sun	Clear	Overcast	Rain	Snow
X				

 TEMP

To 32	32-50	50-70	70-85	85 up
				X

 WIND

Still	Moder	High	Report No.	
X				

 HUMIDITY

Dry	Moder	Humid		
		X		

COE PROJECT MANAGER _____
 PROJECT FST-004A + AP
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Douglas LaRouche

EQUIPMENT ON SITE:

pH METER, COND. METER, BAILERS, WATER LEVEL METER, CGI, PID, RECON EQUIPMENT, SAMPLE BOTTLES & COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED AT STEWART BY 0840. CHECK IN WITH RANGE CONTROL. APPROVAL GIVEN FOR SITE ENTRANCE. PID METER SHUT OFF AS WE STARTED. HAD TO USE CGI EXCLUSIVELY FOR BREATHING ZONE MEASUREMENTS. CHECKED TOP OF CASING ELEVATIONS AND WATER LEVELS FOR WATER LEVEL READING AND BOTTOM OF THE HOLE. QUALITY CONTROL and ASSURANCE WILL BE TAKEN AT MW1. THIS WILL BE ONE OF TWO QA/QC SAMPLES TAKEN FOR THE WHOLE OF PROJECT 004. pH & COND SAMPLES WILL BE TAKEN AT FIRST, HALF and FINAL. NO DRASTIC CHANGES OCCURED IN READINGS. SAMPLES WILL BE TESTED FOR 8240 (40ml vial w/ HCL) and METALS (500ml PLASTIC BOTTLE w/ HNO3). SAMPLES ARE COOLED TO 4°C, USING ICE.

PROJECT. _____

REPORT NO. _____

JOB NO. FST-004ADATE 8/21/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS DOWN. SHUT OFF A FIRST SITE. pH METER
WITH 7/10 STANDARD & CONDUCTIVITY METER WITH
0.180 mhm NaCl STANDARD. QA & QC + BLANK SAMPLES
TAKEN.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

Checked with RANGE CONTROL TO SEE IF SITE
WAS OKAY TO SAMPLE, NO ACTIVITIES. SITE APPROVED
FOR ENTRANCE. USE MOD LEVEL D.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004B

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/22/93

DAY

☒	☐	☐	☐	☐	☐	☐
-------------------------------------	--------------------------	--------------------------	--------------------------	--------------------------	--------------------------	--------------------------

WEATHER	Brnly Sun	Clear	Overcast	Rain	Snow
	☒	☐	☐	☐	☐
TEMP	To 32	32-50	50-70	70-85	85 up
	☒	☐	☐	☐	☒
WIND	Still	Moder	High	Report No.	
	☒	☐	☐		
HUMIDITY	Dry	Moder	Humid		
	☐	☐	☒		

COE PROJECT MANAGER _____
PROJECT FST-004B
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LA ROUCHE

EQUIPMENT ON SITE:

pH METER, COND. METER, BAILERS, WATER LEVEL METER, CGI, PID, DECON EQUIPMENT, SAMPLE BOTTLES AND COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED AT STEWART BY 0850. CHECKED IN WITH RANGE CONTROL. SITE APPROVED. PID METER UP AND WORKING. BREATHING ZONE CHECKED. MOO LEVEL D USED. CHECKED TOP OF CASING ELEVATION. PERFORMED PID READING ON WELL WHEN FIRST REMOVED CAP. QA, QC and BLANK SAMPLES TAKEN. THIS IS THE OTHER OF TWO TO BE TAKEN FOR THE WHOLE OF FST-004. WATER LEVEL READING TAKEN AND BOTTOM OF WELL. AMOUNT OF WATER TO BE REMOVED CALCULATED. pH & CONDUCTIVITY READINGS TAKEN AT FIRST, HALF AND FINAL. NO DRASTIC CHANGES IN READINGS OCCURRED. ALL CHAINS OF CUSTODY FORMS FILLED OUT AND SAMPLE COOLERS ARE READY FOR SHIPMENT. SAMPLES WILL BE TESTED FOR 8240 (40ml vials w/ HCl) and METALS (500ml PLASTIC BOTTLE w/ HNO3). SAMPLES ARE COOLED TO 4°C, USING ICE.

PROJECT _____

(Continuation Sheet)

REPORT NO. _____

JOB NO. FST-004B

DATE 8/22/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 258 ppm ISOBUTYLENE
"NEW TANK" PH METER WAS CALIBRATED WITH
7/10 STANDARD & CONDUCTIVITY METER
WITH 0.180 mohm STANDARD.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

CHECKED WITH RANGE CONTROL TO SEE IF SITE
WAS OKAY TO SAMPLE, NO ACTIVITIES. SITE APPROVED
FOR ENTRANCE. USE MOD LEVEL D.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES

TOMORROW'S EXPECTATIONS

START FST-028

BY _____ TITLE _____

FST-028

DATE 8/24/93

DAY S M ☒ W TH F SA-E DAILY QUALITY
CONTROL REPORT

COE PROJECT MANAGER _____

PROJECT FT. STEWART BATTERY SHOP FST-028

JOB NO. _____

CONTRACT NO. _____

WEATHER

Bright Sun Clear Overcast Rain Snow

TEMP

To 32 32-50 50-70 70-85 85-100

WIND

Still Moder High Record No.

HUMIDITY

Dry Moder Humid

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DERRICK AMMON, DOUGLAS LAROCHE,
HORACE FLETCHER

EQUIPMENT ON SITE:

DRILL RIG, DRILL EQUIPMENT, STEAM CLEANER, DECON EQUIPMENT,
PID, OVA, CGI, MASON JARS, ALUMINUM FOIL, CALIBRANT GASES, SAMPLE BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AT 0700. NO ONE TO OPEN GATES UNTIL 0730. STARTED FST-028 SB1
THE CONCRETE BEING DRILLED INTO IS FULL OF GRANITE AND OTHER ASSORTED
ROCKS IN A COMPACTED FORMATION. THIS HAS MADE THE CONCRETE SO HARD
THAT IT HAS TAKEN MUCH LONGER THAN HOPED. TODAY HAS GONE AS FOLLOWS:
0730-0840: SET-UP DRILL RIG. HOOK UP WATER AND LOCATE A CONSTANT WATER SUPPLY.
~~0840-1115~~ THIS COULD NOT BE DONE (WATER SUPPLY) UNTIL 0830. SHOP CLOSED. PERSONEL AT
FORMATION. 0840-1115 SB1 PID/FID CONCRETE BORING. 1115-1200 LUNCH.
1200-1435 SB1, LAB SAMPLE CONCRETE. 1435-1710 SB2, PID/FID CONCRETE.
DISCUSSED WITH DOUGLAS LAROCHE ANY POSSIBILITY OF SPEEDING UP THE
PROCESS. HE DOES NOT KNOW HOW. THE CONCRETE IS .95" THICK. TO SPEED UP THE
PROCESS, ON WEDNESDAY, DERRICK AND MYSELF WILL HAND AUGER THE PID/FID
SAMPLES, AND TAKE THE LAB SAMPLES, AS DOUGLAS AND HORACE DO THE
CONCRETE BORINGS. TO BETTER USE THE DOWN TIME, I HAD DERRICK MARK ALL OF THE
BOTTLES FOR PID/FID READINGS, MARK THE HAND AUGER AND HELP DOUGLAS. ALL PERSONEL AT THE
BATTERY SHOP WERE NOTIFIED YESTERDAY. EXPLAINED ~~THE~~ ^{EVERYTHING} TO SGT BASTRO. I
HAD DOUGLAS AND DERRICK FILL UP THE WATER TANK FOR TOMORROW. WATER
MAY NOT BE AVAILABLE TO 0900. THE HYDRAULIC CYLINDER THAT PULLS THE
TABLE IN AND OUT IS BROKE. I DISCUSSED WITH THE PERSONEL
AT THE BATTERY SHOP AND LOCATED A PLACE TO FIX THE RIG.
DEH ENGR DEPARTMENT HAS AN ARC WELDER. THEY OPEN AT 0800
TOMORROW SO WE WILL HAVE THE DRILL RIG THERE FIRST THING
IN THE MORNING.

SHEET ____ OF ____

PROJECT _____

REPORT NO. _____

JOB NO. FST-028DATE 01/24/53

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED WITH 758 ppm ISOBUTYLENE.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

ROPED OFF AREA TO SHOW EVERYONE WHERE THE
HARD HAT AREA IS. MOD LEVEL D WITH STEEL-TOED
BOOTS & HARD HATS

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SEE FRONT PAGE FINAL SENTENCES.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-028 FIVE CORE BORINGS AND START PID/FID
SAMPLING.

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/25/93

DAY

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	45 up
					X
WIND	Still	Moder	High	Report No.	
	X				
HUMIDITY	Dry	Moder	Humid		
			X		

COE PROJECT MANAGER _____
PROJECT FT STEWART, BATTERY SHOP (FST-028)
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DERRICK AMIDON, DOUGLAS LAROCHE, HORACE FUTCHER

EQUIPMENT ON SITE.

DRILL RIG, DRILL EQUIPMENT, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, MASON JARS, ALUMINUM FOIL, CALIBRANT GASES, SAMPLE BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

LOCATED PERSONEL TO ARC WELD PIECE "BRACKET ON HYDRAULIC PUSH" AT DEH. WORK STARTED 09:16 ON DRILL RIG, FINISHED WELDING BY 09:25. DRILLING STARTED BY 09:30. THE BORINGS WENT MUCH FASTER TODAY THAN YESTERDAY. SB4 REQUIRE EXTRA EFFORT DUE TO THE FACT THAT IT IS 1.155" THICK. ABLE TO DO ALL THE PID/FID SAMPLES TODAY WHICH WILL BE RAN TONITE. THE TOTAL OF ALL CONCRETE BORINGS ARE COMPLETE ALONG WITH ALL OF THE PID/FID BORINGS. FOR COST-EFFECTIVENESS, I WILL SEND THE DRILL CREW TO THE YARD TOMORROW TO TAKE BACK THE RIG. AROUND 15:00 THE RIG POPPED A GEAR REQUIRING ADDITIONAL FIXING. FINAL CORE BORING DONE 17:00. HAND-AUGERED FINAL PID/FID SAMPLE. FINISHED BY 18:00.

PROJECT _____

REPORT NO. _____

JOB NO. FST-004EDATE 8/19/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED WITH 250 ppm ISOBUTYLENE

PH METER WITH 7.10 STANDARD.

CONDUCTIVITY METER CALIBRATED WITH 0.180 m-hm
STANDARD.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

CHECKED WITH RANGE CONTROL TO SEE IF SITE WAS
OKAY TO SAMPLE, NO ACTIVITIES. SITE APPROVED FOR
ENTRANCE. USE MOD LEVEL D.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES

ARTILLARY FIRE SEEM EXTREMELY CLOSE, AFTER
EVEN ~~GREEN~~ AREA APPROVED FOR SAMPLING.

TOMORROW'S EXPECTATIONS

FINISH FST-004E

BY _____ TITLE _____

PROJECT FT STEWART BATTERY SHOP FST-028

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/25/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED THE PID USING 258 ISOBUTYLENE STANDARD
READ 256 UNITS. CALIBRATED THE FID USING 10ppm
and 90ppm METHANE. READ 10ppm and 93ppm
~~respectively.~~ *g*

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

ROPED OFF AREA TO SHOW HARD HAT AREA.
MOD-LEVEL D WITH STEEL TOED BOOTS AND
HARD HATS.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SEE FRONT PAGE

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

RETURN DRILL RIG and DO LAB SAMPLING.

BY _____ TITLE _____

FST-028

121

A-E DAILY QUALITY CONTROL REPORT

DATE 8/26/93

DAY	S	M	T	W	TH	F	S
					X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-50	50-70	70-85	85-100
					X
WIND	Still	Moderate	High	Record No.	
		X			
HUMIDITY	Dry	Moderate	Humid		
			X		

COE PROJECT MANAGER _____
PROJECT FT STEWART BATTERY SHOP FST-028
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Douglas Larouche, Horace Fletcher

EQUIPMENT ON SITE:

HAND-AUGERS, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, MASON JARS, ALUMINUM FOIL, CALIBRANT GASES, SAMPLE BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

SENT DRILL CREW TO DELIVER RIG BACK TO DEPOT TO MINIMIZE COST. LABELED ALL BOTTLES. 11:10 TOOK FIRST SAMPLE WHICH IS TO BE THE QA & QC SAMPLE FST-028-SB2-8-93. AT 12:50, TOOK FST-028-SB1, 13:40 TOOK SB3 and 14:30 TOOK SB4. THE ANALYSIS TO BE RUN ARE pH 9045, FULL TCLP and TPH 8015 MOD HEAVY. pH uses a 250ml G BOTTLE, TCLP uses 500ml G and 125 ml amb G and TPH uses a 250ml G BOTTLE. ALL SAMPLES WERE ICED TO 4°C. THE MAIN PROBLEM TODAY WERE THUNDERSTORMS WHICH CONTINUED THROUGH MOST OF THE DAY. ALL HOLES WERE SEALED WITH CONCRETE AND OPERATION ARE MOVED TO FST-025-100A.

PROJECT FST-028

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/26/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED THE PID WITH 258 ppm ISOBUTYLENE, 12 READ
261 UNITS. CALIBRATED THE FID WITH 10 ppm & 100 ppm
METHANE. READ 9.7 & 101. ~~RESPECTIVELY~~

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL WITH HARD HAT AND STEEL-TOED BOOTS.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

THUNDERSTORMS, SAMPLED ONLY DURING THE LIGHTER
RAINING PERIODS.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

START FST-025

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT FT STEWART, 86 WASTE OIL TANKS, FST-025
JOB NO. _____
CONTRACT NO. _____

DATE 8/27/93

DAY	S	M	T	W	TH	<u>X</u>	S
-----	---	---	---	---	----	----------	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85+Lo
WIND	Still	<u>X</u> Moderate	High	Report No.	
HUMIDITY	Dry	Moist	<u>X</u> Humid		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LAROCHE, HORACE FULCHER

EQUIPMENT ON SITE.

HAND-AUGERS, WELL CASING, WELL SCREEN, LOCK & CAPS, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, PH METER, CONDUCTIVITY METER, MASON JARS, AL. FOIL, CALIBRANT GASES + SOLUTIONS, SAMPLE JARS.
WORK PERFORMED (INCLUDING SAMPLING):

THE METHOD OF DOING FST-025 WILL OCCUR AS FOLLOWS, FIRST WE DO THE SOIL BORINGS COLLECTING A PID/FID SAMPLE EVERY HALF A FOOT. ONCE WE REACH WATER, WE DISCONTINUE TAKING PID/FID SAMPLES AND KEEP DIGGING UNTIL THE HOLE IS ABOUT TO CAVE-IN. (BASICALLY AS FAR AS POSSIBLE. A TEMPORARY WELL MADE TO HAVE AT LEAST 1 FOOT OF STICK-UP IS THEN PUSHED INTO THE HOLE (2" THICK PVC). THE WELL IS THEN SECURED IN PLACE. WATER LEVEL INDICATOR IS THEN USED TO ASSURE WELL IS BELOW WATER TABLE. AFTER ALL SOILS ARE COLLECTED AND WELLS INSTALLED, AND AT LEAST ONE HOUR HAS PASSED, THE PID/FID READINGS ARE THEN TAKEN. TODAY, WE COMPLETED ONCE ALL WELLS ARE INSTALLED AND ALL READINGS TAKEN, THEN THE ACTUAL LAB SAMPLES ARE TAKEN TODAY, WE COMPLETED THE INSTALLATION AND READINGS ON FST-025-100A, FST-025-100B, FST-025-94C. THUNDERSTORMS PREVENTED FURTHER PROGRESS ON SITE. ALL PID/FID READINGS ARE TAKEN.

127

PROJECT. FT STEWART, 86 WASTE OIL TANKS, FST-025

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/27/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PID WAS CALIBRATED WITH 258 ppm Isobutylene,
READ 262 UNITS. THE FID WAS CALIBRATED WITH
10 ppm & 90 ppm METHANE, READ 9.6 & 92 ppm.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D WITH HARD HATS, STEEL-TOED BOOTS and
LATEX GLOVES.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

THUNDERSTORMS STOPPED WORK AFTER 94°C. LIGHTNING,
& HEAVY RAINS. KEEP ALL WORK FROM CONTINUING.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

NEXT WEEK, CONTINUE FST-025.

BY _____

TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 8/31/93

DAY

S	M	T	W	TH	F	S
		X				

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			X		
TEMP	To 32	32-50	50-70	70-85	85-100
					X
WIND	Soft	Moder	High	Report No.	
X					
HUMIDITY	Dry	Moder	Humid		
			X		

COE PROJECT MANAGER _____
 PROJECT FT STEWART, 86 WASTE OIL TANKS, FST-025
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LAROCHE, HORACE FULCHER

EQUIPMENT ON SITE:

HAND-AUGERS, WELL CASING, WELL SCREEN, LOCKS & CAPS, STEAM CLEANER, DECON EQUIP, PID, OVA, CGI, pH METER, CONDUCTIVITY METER, MASON JARS, AL FOIL, CAL. EQP, SAMPLE JARS

WORK PERFORMED (INCLUDING SAMPLING):

8/30/93, NO WORK COULD BE PERFORMED. THUNDERSTORMS WERE ACTIVE ALL AFTERNOON. STARTED WITH HOLE FST-025-94B. AS WITH MANY OTHER BORINGS, HAD TO REDO BORINGS AFTER 4.0 FT AND 9.8 FT. HIT IMPASSABLE ZONE WITH HAND AUGER. AS IN HEALTH AND SAFETY PLAN, EACH SITE IS CHECK WITH THE PID AND CGI BEFORE PERSONNEL CAN ENTER SITE. WELL INSTALLATION AND PID/PID READINGS WERE COMPLETED ON HOLES 94B, '64, G4A AND 4A. WATER LEVEL INDICATOR WAS USED TO ASSURE WELLS WERE IN GROUNDWATER. ALL EQUIPMENT DECLINED AS PER INSTRUCTION.

131

PROJECT. FT STEWART, 86 WASTE OIL TANKS, FST-025

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 8/31/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

THE PID WAS CALIBRATED WITH 258ppm 150 BUTYLENE, READ 260 UNITS. THE FID WAS CALIBRATED WITH 10ppm & 90ppm METHANE. READ 9.7ppm & 89ppm.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

WROD LEVEL D WITH HARD HATS, STEEL-TOED BOOTS and LATEX GLOVES.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

CONTINUE FST-025.

BY _____

TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 9/1/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear	Overcast X	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85+ X
WIND	Still X	Moder	High	Reason No.	
HUMIDITY	Dry	Moder	Humid X		

COE PROJECT MANAGER _____
PROJECT FT STEWART, 86 WASTE OIL TANKS, FST-025
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LAROCHE, HORACE FULCHER

EQUIPMENT ON SITE.

HAND-AUGERS, WELL CASING, WELL SCREEN, LOCK & CAPS, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, PH METER, CONDUCTIVITY METER, MASON JARS, AL. FOIL, CALIBRANT GASES + SOLUTIONS, SAMPLER JAR.

WORK PERFORMED (INCLUDING SAMPLING):

HAD THE FIELD PERSONEL CLEAN OUT THE MASON JARS WHILE JUDSON SMITH TALKED TO MIKE DASHER ABOUT WHEN HE COULD EXAMINE SITES FST-025-214, 215, 220 AND 232. HE INFORMED JUDSON THAT HE MAY BE ABLE TO EXAMINE THE SITES DURING THE WEEK OF 09/06/93 - 09/10/93. COMPLETED THE BORINGS FOR FST-025-56 AND FST-025-67 INCLUDING GETTING THE FID/PID READINGS. FST-025-70 AND FST-025-94 WERE NOT COMPLETED BECAUSE THE SOIL WHERE WE WERE BORING WAS SO HARD, THE HAND AUGER JUST SCRAPED SURFACE OF THE BOTTOM OF THE HOLE WHICH WAS 14.5 AND 15.0 FT DEEP. ADJACENT LOCATIONS WERE TRIED AND SAME THING OCCUR AT THAT DEPTH. THESE LOCATIONS WILL HAVE TO BE SAVED UNTIL LATER WHEN WE CAN USE THE DRILL RIG. NO BORING LOG RECORDED BECAUSE HOLE WILL NOT BE USED AND A BORING LOG MAY CAUSE CONFUSION. ALL DRILLING EQUIPMENT DECON PER HOLE.

135

PROJECT. FT STEWART, 86 WASTE OIL TANKS, FST-025

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 9/1/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED USING 258 ppm ISO BUTYLENE, READ 256 UNITS. FID WAS CALIBRATED USING 10 ppm AND 90 ppm METHANE, READ 9.8 ppm AND 91 ppm.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D WITH HARD HATS, STEEL-TOED BOOTS and LATEX GLOVES.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

INCAPABLE OF COMPLETING TWO SOIL BORINGS, AND INSTALLING TWO WELLS. WILL WAIT FOR USE OF DRILL RIG.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

START LAB SAMPLING.

BY _____ TITLE _____

137

A-E DAILY QUALITY CONTROL REPORT

DATE 9/2/93DAY

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

WEATHER	Bright Sun	Clear X	Overcast X	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up X
WIND	Still X	Modest	High	Record No.	
HUMIDITY	Dry	Modest	Humid X		

COE PROJECT MANAGER _____
 PROJECT FL STEWART, 86 WASTE OIL TANKS, FST-025
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LAROCHE, HORACE FULCHER, DERRICK AMIDON

EQUIPMENT ON SITE:

HAND-AUGERS, WELL CASING, WELL SCREEN, LOCK & CAPS, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, PH METER, CONDUCTIVITY METER, MASON JARS, AL. FOIL, CALIBRANT GASES & SOLUTIONS, SAMPLE JARS.
 WORK PERFORMED (INCLUDING SAMPLING):

USING DATA OBTAINED FROM THE PID/FID READINGS ON THE SOIL BORINGS, THE DEPTHS NEEDED FOR TAKING LAB SAMPLES IS DETERMINED FOR SOIL, AQUEOUS SAMPLES WILL BE TAKEN USING REGULAR METHOD INCLUDING BAILING, FIELD PH AND CONDUCTIVITY READINGS. ALL AMBIENT READINGS ARE OBSERVED. THE BAILER BEING USED IS A 3.0 FT LONG, 1.5 INCH DIAMETER VOC APPROVED DISPOSABLE BAILER. ALL EQUIPMENT BEING USE BETWEEN HOLES (WATER LEVEL INDICATOR, HAND-AUGERS, ETC) WILL BE DECONED USING APPROVED METHOD. THE SAMPLES WILL BE ANALYZED FOR VOC 8240, PCRA METALS AND TPH 8015 MOD HEAVY FOR AQUEOUS, PH, FULL TCLP, and TPH 8015 MOD HEAVY FOR NONAQUEOUS. WE COLLECTED THE ~~AQUEOUS~~ NEEDED SAMPLES FROM SITES 100A, 100B, 94C, 94B AND 64. ALL QA AND QC WERE COLLECTED FROM SITE FST-025. 64-9-93. BLANKS WILL BE COLLECTED TOMORROW. SITES 100A AND 94C HAS FREE PRODUCT (LOOKS TO BE WASTE OIL). 100A HAS ~4.0 FT AND 94C HAS 2.54 FT. AT NEITHER SITE WILL AQUEOUS SAMPLING BE TAKEN, BUT WELLS WILL BE LEFT AFTER WE LEAVE FOR FURTHER SAMPLING.

PROJECT. FT STEWART, 86 WASTE OIL TANKS, FST-02S

REPORT NO. _____

JOB NO. _____

DATE 9/21/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER WAS CALIBRATED WITH 7 & 10 STANDARD.
 CONDUCTIVITY METER WAS CALIBRATED WITH 0.180 mho/cm NaCl STANDARD.
 PID WAS CALIBRATED WITH 258 ppm Isobutylene.
 FID WAS CALIBRATED WITH 10 ppm & 90 ppm METHANE.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

WROD LEVEL D WITH HARD HATS, STEEL-TOED BOOTS and
 LATEX GLOVES.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

NO PROBLEMS

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH COLLECTING INSTALLED TEMP WELL SAMPLES.
 OF FST-02S

BY _____ TITLE _____

(41)

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT FT STEWART, 86 WASTE OIL TANKS, FST-025
JOB NO. _____
CONTRACT NO. _____

DATE 9/3/93

DAY

S	M	T	W	TH	<u>F</u>	S
---	---	---	---	----	----------	---

WEATHER	Bright Sun	Clear <u>X</u>	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up <u>X</u>
WIND	Still <u>X</u>	Moder	High	Record No.	
HUMIDITY	Dry	Moder	Humid <u>X</u>		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DOUGLAS LAROCHE, HORACE FULCHER, DERRICK AMIDON

EQUIPMENT ON SITE:

HAND-AUGERS, WELL CASING, WELL SCREEN, LOCK & CAPS, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, PH METER, CONDUCTIVITY METER, MASON JARS, AL. FOIL, CALIBRANT GASES + SOLUTIONS, SAMPLE JARS.
WORK PERFORMED (INCLUDING SAMPLING):

WHEN ARRIVED WE DISCOVERED THAT ALL OF THE GATES HAD BEEN LOCKED AND VISUALLY NO ONE SEEMED TO BE AROUND. AFTER WAITING SEVERAL MINUTES, I ~~OT~~ DECIDED TO LOCATE SOMEONE SO WE COULD GAIN ACCESS TO OUR EQUIPMENT. ON EACH SITE, WE CHECKED TO MAKE SURE PARKING EQUIPMENT AT THAT SITE WAS ALRIGHT AND NO PROBLEMS IN RELATION TO THE TIME-FRAME. UNFORTUNATELY, WE WERE NOT INFORM OF THE BASE HOLIDAY. I LOCATED SOMEONE TO OPEN THE FENCE AND WE WERE ABLE TO COLLECT SAMPLES FROM 64A AND 67. 64A IS THE LOCATION OF TAKING FST-025'S BLANK SAMPLES (FST-025-BLK-9-93). 64A HAS 14.05+ OF FREE PRODUCT WHICH LOOKS AND SMELLS OF WASTE OIL. DOUGLAS AND HORACE HAD TO LEAVE FIRST THING THIS MORNING TO GET TO ANOTHER SITE. ONLY DERRICK AND JUDSON WERE LEFT TO TAKE THE SAMPLES. OTHER LOCATIONS WERE NOT ACCESSIBLE DUE TO HOLIDAY.

PROJECT. FT STEWART, 86 WASTE OIL TANKS, FST-025

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 9/3/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER WAS CALIBRATED WITH 7 & 10 STANDARD.
 CONDUCTIVITY METER WAS CALIBRATED WITH 0.180 mho/cm NaCl STANDARD.
 PID WAS CALIBRATED WITH 258 ppm Isobutylene.
 FID WAS CALIBRATED WITH 10 ppm & 90 ppm METHANE.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D WITH HARD HATS, STEEL-TOED BOOTS and LATEX GLOVES.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

EQUIPMENT LOCKED UP, FOUND INDIVIDUAL TO UNLOCK GATE.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

RECEIVE PERMITS AND CONTINUE FST-025 (NEXT WEEK).

BY _____ TITLE _____

145

A-E DAILY QUALITY CONTROL REPORT

DATE 9/14/93

DAY	S	M	☒	W	TH	F	S
-----	---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	☒ Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85-100
WIND	Still	Light	High	Forecast No.	
HUMIDITY	Dry	Moist	☒ Humid		

COE PROJECT MANAGER _____

PROJECT FST-029: EVANS ARMY HELIPORT POL ST. FAC

JOB NO. _____

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JOSIN SMITH, DOUGLAS LAROCHE, HORACE FULCHER

EQUIPMENT ON SITE:

HAND AUGER, STEAM CLEANER, DECON EQP., PID, OVA, CGI, MASON JARS, ALUMINUM FOIL, CALIBRANT GASES, SAMPLE JARS.

WORK PERFORMED (INCLUDING SAMPLING):

YESTERDAY, 9/13/93, WE COULD ONLY MAP THE LOCATIONS OF TEMP WELLS AT FST-029. NO DAILY REPORT WAS FILED. INITIALLY WE COLLECTED OVA/PID SAMPLES FROM ALL OF THE HOLES AT AN HALF FOOT INTERVAL. AFTER LETTING THE SOIL SAMPLE HEAT UP THUS VOLATILIZING ALL GASES, WE RAN OVA/PID READINGS ON EACH. WITH THIS DATA, WE TOOK LAB SAMPLES. FACILITY PERSONNEL INFORMED US TO VACATE AREA BY FOUR O'CLOCK. TWO NOTICABLE PROBLEMS WERE OBSERVED AT THIS SITE. FIRST, BY FST-029-SB4, A VALVE APPEARS TO HAVE BADLY LEAKED ONTO THE GROUND. CHARACTERISTIC FUEL OIL STAIN APPEARS ON DIRT AND VALVE IS VERY RUSTY. SECOND, FST-029-SB3 SEEMS TO BE CONTAMINATED WITH SOMETHING OTHER THAN FUEL. THE SMELL IS QUITE DIFFERENT.

SHEET _____ OF _____

PROJECT FST-029 HELIPORT POL STORAGE FAC REPORT NO. _____

(Continuation Sheet)

JOB NO. _____ DATE 9/14/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID & OVA
PID WAS CALIBRATED WITH 258ppm ISOBUTYLENE.
READ 262 UNITS.
OVA WITH 10ppm & 90ppm METHANE
READ 9.7 & 92ppm

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D WITH HARP HATS AND STEEL TOED-BOOTS

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

RAIN & LIGHTNING OCCURRED DURING WORK.
DISCONTINUED UNTIL PASSED.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-026 & START FST-026

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT FST-026 & FST-027
JOB NO. _____
CONTRACT NO. _____

DATE 9/16/93

DAY

S	M	T	W	TH	F	S
				X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			X		
TEMP	To 32	32-50	50-70	70-85	85-100
					X
WIND	Still	Moder	High	Record No.	
	X				
HUMIDITY	Dry	Moder	Humid		
		X			

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, DERRICK AMIDON, DOUGLAS LAROCHE, HORACE FUCHER

EQUIPMENT ON SITE.

HAND-AUGER, STEAM CLEANER, DECON EQUIPMENT, PID, OVA, CGI, MASON JARS
ALUMINUM FOIL, CALIBRANT GASES SAMPLE JARS.

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVE ON SITE FST-026 AT 07:00. SOMEONE LET US IN BY 07:05.
COMPLETED FINAL BORING FOR FID/ PID READINGS FST-026-SB4-9-93.
DECONED HAND-AUGER. WHILE WAITING FOR FID/ PID SAMPLES TO VOLATILIZE,
WE TOOK THE LAB SAMPLES FROM FST-026-SB1-FST-026-SB3. THE ANALYSIS
TO BE PERFORMED ARE VOC8240, TCLP (FULL), TPH MOD HEAVY AND LIGHT
AND PH. QC AND QA WILL BE PERFORM ON HOLE SB3. AFTER SB3, THE FID/ PID
SAMPLES WERE RAN AND THE LAB SAMPLES TAKEN. SITE FST-027 WAS NOT
LOCATED AS INDICATED IN WORK PLAN. 1060 (BID) DOES NOT EXIST.
THE DITCH OCCURS BETWEEN BID 1070 AND BID ~~1070~~ ¹⁰⁷⁶. THIS WAS
VERIFIED BY THOMAS HOUSTON ON 9/16/93 ~ 12:00 NNN. EACH BORING
WITHIN THIS SITE WAS EQUAL OR LESS THAN TWO FEET TO TRUE
GROUND WATER SO, EVEN WITH DECON, THESE BORINGS WERE
FINISHED QUICK. AFTER THREE TOTAL BORINGS WERE PERFORMED
AFTERWARDS, LAB SAMPLES WERE TAKEN ON EACH. ANALYSIS
IS TO BE DONE: VOC 8240, TPH MOD HEAVY, TCLP (FULL) AND PH.
SITE FST-029 WAS EXAMINE TO SEE IF DRUM REMOVAL
HAD OCCURRED. AS OF TODAY, IT HAD NOT.

PROJECT. _____

REPORT NO. _____

JOB NO. _____

DATE 9/16/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

OVA CALIBRATED 0900 10ppm METHANE READ 9.7ppm, 9.7ppm READ 9.7ppm
1230 10ppm " " 9.6ppm, 9.5ppm " 9.7ppm

PID CALIBRATED 0700 258ppm ISOBUTYLENE READ 260 units
0900 " " " 258 units
1230 " " " 559 units

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOO LEVEL 0 WITH STEEL TOED BOOTS AND HARD HATS

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-029 FINISH

BY _____ TITLE _____

153

A-E DAILY QUALITY CONTROL REPORT

DATE 9/17/93

DAY

S	M	T	W	TH	<u>F</u>	S
---	---	---	---	----	----------	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			<u>X</u>		
TEMP	To 32	32-50	50-70	70-85	85-100
					<u>X</u>
WIND	<u>Still</u>	Moder	High	Record No.	
HUMIDITY	Dry	Moder	<u>Humid</u>		

COE PROJECT MANAGER _____
PROJECT FST-029 _____
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Derrick Amidon, Howard Fulcher

EQUIPMENT ON SITE:

Hand Auger, Steam Cleaner, Decon Eqp, PID, OVA, CGI, Mason Jars,
Aluminum Fork, Calibrant Cases, Sample Jars

WORK PERFORMED (INCLUDING SAMPLING):

Had to return early to office to send
out coolers. Could not sample today.

PROJECT. _____

REPORT NO. _____

JOB NO. _____

DATE 9/17/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

N/A Not on Site

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

Mod LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-018 & FST-029 Finish

BY _____ TITLE _____

157

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT IND. WASTEWATER TREATMENT PLANT FST-018
 JOB NO. _____
 CONTRACT NO. _____

DATE 9/28/93

DAY	S	M	☒	W	TH	F	S
-----	---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear	☒ Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-88	88 up
WIND	Still	☒ Light	High	Record No.	
HUMIDITY	Dry	Moist	☒ Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE. HAND AUGER, DISPOSABLE TEFLON BAILERS, OVA, PID, CGI, pH METER, CONDUCTIVITY METER, CALIBRATION EQUIPMENT, DECON EQUIPMENT, SAMPLE COOLERS AND JARS.

WORK PERFORMED (INCLUDING SAMPLING):

OBTAINED PASSAGE THRU THE WEIR FROM RANDY PARKS OF THE CENTRAL ENERGY PLANT. STARTED THE SITE BY DOING THE SOIL BORINGS. INITIALLY TOOK THE OVA/PID SAMPLES TO DETERMINE WHERE SAMPLES ~~NEED~~ (LAB) NEED TO BE TAKEN. DECON PROCEDURES ARE USED ON ALL SAMPLE COLLECTION ACTIVITIES AS IS MONITORING OF GASES TO DETERMINE POSSIBLE NEED TO RAISE LEVEL OF PROTECTION. AFTER ACCOMPLISHING BORINGS, THE SLUDGE SAMPLE WAS COLLECTED. USING THE PID AND THE CGI, SAFETY WAS DETERMINED FOR THE AREA BEFORE ANY ENTRANCE. ~~HANDING~~ SAFETY DETERMINED POSITIVE AND SAMPLE COLLECTED. FIRST SEDIMENT SAMPLE COLLECTED AS LOCATED IN THE SAND FILTERS APPROXIMATELY 10 FEET UNDER THE SURFACE. AS ABOVE, DECON PROCEDURES ARE FOLLOWED. DETERMINE THAT TEFLON BAILERS ARE BEST SERVED FOR THE SURFACE SAMPLE AND HAND AUGERS FOR LAKE SEDIMENT. EDGE OF POND IS VERY SLIPPERY AND FALLING IN IS A ~~DIFFERENT~~ HEALTH HAZARD. FINISHED THREE OF THE SURFACE WATER SAMPLES.

PROJECT FST-018

REPORT NO. _____

JOB NO. _____

DATE 9/28/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATION OF OVA, PID, PH METER AND
CONDUCTIVITY METER ~~PERFORMED~~ DONE IN FIELD

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-029 FINISH, CONTINUE FST-018

BY _____ TITLE _____

161

A-E DAILY QUALITY CONTROL REPORT

DATE 9/29/93

DAY	S	M	T	W	TH	F	S
				X			

WEATHER	Bright Sun	Cloudy	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Soft	Moder	High	Record No.	
	X				
HUMIDITY	Dry	Moder	Humid		
			X		

COE PROJECT MANAGER _____
 PROJECT FST-029, FST-018
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE. HAND AUGER, DISPOSABLE BAILERS (TEFLON), OVA, PID, CG1, pH METER, CONDUCTIVITY METER, CALIBRATION EQUIPMENT, DECON EQUIPMENT, SAMPLE COOLERS.

WORK PERFORMED (INCLUDING SAMPLING):

PERFORMED SAMPLING (LAB) ACTIVITIES ON SITE FST-029 THIS MORNING. USING COLLECTED DATA TO DETERMINE DEPTHS, WE TOOK ALL LAB SAMPLES. QC AND QA WERE PERFORMED ON FST-029-SB3 LOCATED NEAR BLD 19125. THIS IS THE SITE OF THE UNUSUAL ODOR AND SPILL LIKE MARKINGS ON THE GROUND COMING FROM THE STACKS OF 5 GAL DRUMS. TESTING TO BE DONE ON THESE SAMPLES IS VOC 8240 USING 125ml GLASS SEPTUM TOP SAMPLE JAR, FULL TCLP USING 500ml AMBER GLASS SAMPLE JAR AND TPH MOD-HEAVY USING 250ml GLASS SAMPLE JAR. SAMPLES ARE ICED IMMEDIATELY TO 4°C. AFTER FST-029 WAS FINISHED SAMPLES WERE COLLECTION CONTINUED ON FST-018. VARIOUS SAMPLES COLLECTED THE ANALYSIS FOR THE VARIOUS SAMPLES COLLECTED ARE RECORDED IN BOTH THE INDIVIDUAL SAMPLE LOGS AND CHAINS OF CUSTODY. FIELD ANALYSIS ON AQUEOUS SAMPLES. INCLUDE TEMPERATURE, pH AND CONDUCTIVITY.

163

(Continuation Sheet)

PROJECT. FST-029, FST-018

REPORT NO. _____

JOB NO. _____

DATE 9/29/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

FIELD CALIBRATIONS WERE PERFORMED ON PID,
OVA, pH METER AND CONDUCTIVITY METER.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-018

BY _____ TITLE _____

165

A-E DAILY QUALITY CONTROL REPORT

DATE 9/30/93

DAY

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Falcon No.	
	X				
HUMIDITY	Dry	Moder	Humid		
		X			

COE PROJECT MANAGER _____

PROJECT INDUSTRIAL WASTEWATER TREATMENT PLANT FST-018

JOB NO. _____

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE BAILY

EQUIPMENT ON SITE. HAND AUGER, DISPOSABLE TEFLON BAILERS, DVA, PID, CGI, PH METER, CONDUCTIVITY METER, CALIBRATION EQUIPMENT, DECON EQUIPMENT, SAMPLE COOLERS AND BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

FINISHED TAKING ALL SAMPLES FOR FST-018. ALL SAMPLES WERE ICED IMMEDIATELY. DURING EARLY SAMPLING ACTIVITIES, VAN GOT STUCK IN THE MUD, TOOK OVER AN HOUR TO GET IT OUT. RETURNED KEY TO RANDY PARKS.

167

(Continuation Sheet)

PROJECT. IND. WASTEWATER TREATMENT PLANT, FST-018

REPORT NO. _____

JOB NO. _____

DATE 9/30/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

FIELD CALIBRATIONS WERE PERFORMED ON PID, OVA,
pH METER AND CONDUCTIVITY METER.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

VAN GOT STUCK IN MUD. TOOK ABOUT AN HOUR TO
TRY TO GET IT OUT, FAIL AND GET HELP.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-032, FST-033, FST-034

BY _____

TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 10/1/93

DAY

S	M	T	W	TH	F	S
					X	

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	85 up
			X		
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-032, FST-033, FST-034
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

ANDERSON SMITH, MIKE BAILY

EQUIPMENT ON SITE. HAND AUGERS, DECON EQUIPMENT, OVA, PID, OGI, CALIBRATION EQUIPMENT, SAMPLE COOLERS AND BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

SAMPLES TO BE TAKEN AT SITES FST-032, 33 AND 34 ARE SURFACE SOILS TAKE APPROXIMATELY ONE FOOT ~~BEN~~ UNDERGROUND. THESE SITES ARE ALL WITHIN 100 METERS OF EACH OTHER ALLOWING FOR QUICK SAMPLING OF SITES WITHOUT DOWN TRAVEL TIME. FST-032 IS THE SUPPLY DIESEL TANK REQUIRING LAB ANALYSES FOR 8240 VOC AND TPH HEAVY. FST-033 IS THE PESTICIDE WAREHOUSE REQUIRING 8240 VOC AND PESTICB (8080). AND FST-034 IS THE DEH EQUIPMENT WASH RACK REQUIRING 8240 VOC AND TPH MOD HEAVY. DECON PROCEDURES ARE FOLLOWED PER HOLE.

PROJECT FST-032, FST-033, FST-034

REPORT NO. _____

JOB NO. _____

DATE 70/1/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED ~~W~~ WITH 258 ppm ISOBUTYLENE,
READ 257 UNITS.

OVA CALIBRATED WITH 10, 90 ppm METHANE
READ 9.8 ppm & 92 ppm.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

NEXT WEEK, FST-001, FST-002, FST-003

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT SOUTH CENTRAL LANDFILL, FST-001
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/5/93

DAY

S	M	☒	W	TH	F	S
---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear ☒	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still ☒	Moder	High	Report No.	
HUMIDITY	Dry	Moder ☒	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailly

EQUIPMENT ON SITE:

Pump, VOC APPROVED TUBING, DISPOSABLE TEFLON BAILERS, DECON EQUIPMENT, PID, pH METER, COND METER, CALIBRATION EQUIPMENT, SAMPLE COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

I USED FOR THE FIRST TIME ON SITE FOR WELL EVACUATION, THE PERISTALTIC PUMP. REGULAR BAILING TOOK FAR TO LONG INITIALLY SO WE TRIED USING A PERISTALTIC PUMP. THE IDEA BEHIND THIS TYPE PUMP WAS THAT THE PUMP ITSELF IS NEVER EXPOSED TO THE CONTAMINATES AND THE TUBING IS DISPOSABLE. SITE FST-001 HAD TO BE REPEATED FOR ONLY THE VOC 8240 SAMPLES. SITE COMPLETED IN ONE DAY. DECONTAMINATION PROCEDURES STILL COMPLETELY FOLLOWED FOR ALL EQUIPMENT, WATER LEVEL INDICATOR AND OTHER EXPOSED EQUIPMENT. GENERATOR WAS PLACED FAR ENOUGH AND DOWN WIND SO NO STRAY VOC'S MAY AFFECT THE RESULTS.

175

(Continuation Sheet)

PROJECT. SOUTH CENTRAL LANDFILL

REPORT NO. _____

JOB NO. _____

DATE 10/5/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED WITH 7 & 10 pH STANDARD
0.8⁵⁰CONDUCTIVITY METER CALIBRATED WITH 0.18 NaCl
STANDARD 0.8⁵⁰RID CALIBRATED WITH 258 ppm ISOPHTYLENE
(READ 256 UNITS) 0.8⁵⁵

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-002

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT CAMP OLIVER LANDFILL FST-002
JOB NO. _____
CONTRACT NO. _____

DATE 10/6/93

DAY	S	M	T	W	TH	F	S
				X			

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Reason No.	
		X			
HUMIDITY	Dry	Moder	Humid		
			X		

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE:

Pump, VOC APPROVED TUBING, DISPOSABLE TEFLOON BAILERS, DECON EQUIPMENT, PID, PH METER, COND. METER, CALIBRATION EQUIPMENT, SAMPLE COOLERS & BOTTLES
WORK PERFORMED (INCLUDING SAMPLING):

COULD NOT INITIALLY FIND THE SITE, WHEN WE FOUND THE ROAD LEADING TO FST-002, ONE OF THE VANS GOT STUCK ON THE WAY. COST OVER TWO HOURS. ONCE AT THE SITE WE STARTED SAMPLING ACTIVITIES THE FIRST WELL FST-002-MW1 PUT IN BY G. & MILLER WAS FAR TO SHALLOW TO BE AN EFFECTIVE WELL. THE WATER TABLE WAS 21.75 FT AND THE WELL WAS ONLY 23.32 FEET DEEP. THE BOTTOM DID NOT FEEL AS THOUGH SEDIMENT HAD FILLED IT UP, IT FELT SOLID, LIKE THE BOTTOM OF A PVC WELL TIP. ALSO, THE DRUMS HAD NOT YET BEEN REMOVED. FINISHED ALL SAMPLING ACTIVITIES ON TIME. SAMPLE ANALYSES ARE VOC 8240, PCRA TOTAL METALS AND PEST PCB 8080. ONE MISTAKE MADE IN SAMPLE NUMBERING IS FST-002-SW1-10-93, THE FIRST SURFACE WATER SAMPLE IS ACTUALLY CO-S2 ON MAP FIGURE 4.8 IN WORKPLAN AND FST-002-SW2-10-93 IS CO-S1.

(Continuation Sheet)

PROJECT CAMP OLIVER LANDFILL FST-002

REPORT NO. _____

JOB NO. _____

DATE 10/6/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED WITH 7 & 10 pH STANDARD SOLUTION
11:45.CONDUCTIVITY METER CALIBRATED WITH 0.180 mhm NaCl
STANDARD SOLUTION 11:45.PID CALIBRATED WITH 258 ppm ISOBUTYLENE
SA 11:30.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL J

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

TRUCK STUCK IN MUD, HAD TRUCK TOWED.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-003

BY _____ TITLE _____

181

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
PROJECT TAC-X LAND FILL FST-003
JOB NO. _____
CONTRACT NO. _____

DATE 10/7/93

DAY	S	M	T	W	TH	F	S
					X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Record No.	
HUMIDITY	Dry	Moder	Humid		

SUB-CONTRACTORS ON SITE:

Judson (Smith), Mike Bailey

EQUIPMENT ON SITE:

PUMP, VOC APPROVED TUBING, DISPOSABLE TEEBON BAILEYS, DECON EQUIPMENT, PID, pH METER, CONDUCTIVITY METER, CALIBRATION EQUIPMENT, SAMPLE COOLERS
WORK PERFORMED (INCLUDING SAMPLING):

COULD NOT BEGAN SITE FST-003 UNTIL LATE BECAUSE SITE PERSONEL HAD TO BRING SAMPLE COOLER BACK TO OFFICE. WHEN ARRIVED ON SITE, SITE WAS NOT LAID OUT AS ON MAP. THE TRENCHES DID EXIST AND INTERSECT AS SHOWN, BUT NO LAKE OR POND EXISTED OR ANY LOCATION TO TAKE A LEACHATE SAMPLE. ALL WAS DRY. FURTHERMORE, NO WELLS HAD WELL NUMBERS SO WE HAD TO WALK THE SITE A FEW TIMES TO NUMBER WELLS CORRECTLY. ABLE TO SAMPLE FST-002-MW2-10-93. RAIN WAS A CONSTANT PROBLEM TODAY.

PROJECT FST-003 TAC-X LAND FILL

REPORT NO. _____

JOB NO. _____

DATE 10/7/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED WITH 7.2 10 pH STANDARD
14:12

CONDUCTIVITY METER CALIBRATED WITH 0.180 mhm NaCl
STAN

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

THUNDERSTORMS OCCUR MOST OF THE DAY,
COULD NO WORK DURING PERIODS OF LIGHTNING.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-003

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-003 TAC-X LANDFILL
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/8/93

DAY	S	M	T	W	TH	F	S
							X

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			X		
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Report No.	
		X			
HUMIDITY	Dry	Moder	Humid		
			X		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE BAILY

EQUIPMENT ON SITE:

PUMP, VOC APPROVED TUBING, DISPOSABLE TEFLON BAILERS, DECON EQUIPMENT, PID, PH METER, CONDUCTIVITY METER, CALIBRATION EQUIPMENT, SAMPLE COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

COULD ONLY SAMPLE TWO OF THE THREE REMAINING WELLS. EACH REQUIRED 75 Gals TO BE REMOVED AND THE ONLY TAPING TUBING WE HAD WAS VERY THIN DRAMATICALLY SLOWING US DOWN. ALL SAMPLES WERE ICED TO 4°C. SAMPLE ANALYSIS ARE VOC8240, RCRA TOTAL METALS AND PEST PCB 5080. WILL DO THE FINAL WELL FST-003-MW3 WHEN RETURN NEXT WEEK. QA AND QC AND ALSO BLANKS WERE COLLECTED AT FST-003-MW1-10-93.

PROJECT FST-003 TAC-X LANDFILL

REPORT NO. _____

JOB NO. _____

DATE 10/8/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED WITH 7 & 10 STANDARD 0850
CONDUCTIVITY METER CALIBRATED WITH 0.180 mhm NaCl 0850
RID CALIBRATED WITH 258 ppm 150 BUTYLENE
0830.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

NEXT WEEK, FST-030, FST-031, FST-025 (EXCEPT DRILL REQUIRED
SAMPLING) FST-003-MW3.

BY _____ TITLE _____

189

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-009 / FST-012
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/12/93

DAY	S	M	T	W	TH	F	S
			X				

WEATHER	Bright Sun	Clear X	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85 X	85 up
WIND	Soft X	Moder	High	Report No.	
HUMIDITY	Dry	Moder X	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Toni Nicholson, Mike Bailey, Kathleen Miles

EQUIPMENT ON SITE:

WORK PERFORMED (INCLUDING SAMPLING):

EXAMINED EACH SITE FST-009 THRU FST-012
TO SHOW WHERE SAMPLING IS TO TAKE
PLACE. SAMPLING WILL NOT COMMENSE UNTIL
EACH SITE IS INSPECTED BY TRAINED EOD
PERSONEL. MIKE BAILY AND JUDSON SMITH
LOADED EQUIPMENT. AND ~~REA~~ ~~PERARE~~ PREPARED
FOR THE WEEKS SAMPLING ACTIVITIES. SITES
TO BE SAMPLED ARE, 025 (214, 215, 220, 232, 4A, 56)
30, 31, 03 ALONG WITH MAPPING AND OTHER DUTIES.

REPORT NO. _____

DATE 10/12/93

FST-025 (220 - 232)

BY _____ TITLE _____

193

A-E DAILY QUALITY CONTROL REPORT

DATE 10/13/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear X	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85 X	85-100
WIND	Still X	Moder	High	Report No.	
HUMIDITY	Dry	Moder X	Humid		

COE PROJECT MANAGER _____
PROJECT FST-025 / 232 and 220
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE:

HAND AUGER, WELL SCREEN AND CASING, LOCKS & CAPS, DECON EQUIPMENT, PID, OVA, CGI, pH METER, CONDUCTIVITY METER, MASON JARS, ALUM FOIL, CALIBRANT GASES & SOLUTIONS, SAMPLE JARS.

WORK PERFORMED (INCLUDING SAMPLING):

COMPLETED IN FULL INSTALLING THE TEMP. WELLS IN SITES FST-025-232 AND FST-025-220. STARTED WITH 232; HAND AUGER TO GROUNDWATER TAKING AN OVA PID SAMPLE EVERY HALF FOOT. ONCE AT GROUNDWATER, WE AUGERED A FEW MORE FEET TO ASSURE A GOOD AQUEOUS SAMPLE. BEFORE ANY AUGERING STARTED, WE CALIBRATED THE PID WITH 258 ppm ISOBUTYLENE AND CHECKED THE BREATHING ZONE. ONCE OVA PID SAMPLES WERE COLLECTED OUT OF EACH HOLE, AND AFTER LUNCH TO GIVE THEM TIME TO HEAT UP, ALL SAMPLES WERE RUN TO CHECK LAB SAMPLE DEPTH. SAMPLES ARE TO BE FIELD ANALYSED (AQUEOUS) FOR TEMPERATURE, pH AND CONDUCTIVITY. AQUEOUS SAMPLES ARE LAB ANALYSED FOR 8240 VOC, PCRA TOTAL METALS AND TPH MOD-HEAVY. NONAQUEOUS ARE ANALYSED FOR pH, FULL TCLP AND TPH MOD-HEAVY.

195

PROJECT FST-025

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 10/13/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

~~pH~~ METER CALIBRATED 14:00 WITH 7 AND 10
STANDARD

CONDUCTIVITY METER CALIBRATED 14:00 WITH 0.180 mhm
NaCl

RID CALIBRATED 08:00 & 12:40 WITH 258 ppm
ISOBUTYLENE

~~OVA~~ CALIBRATED 12:40 WITH 10 ppm & 95 ppm
METHANE

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

N/A

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-025-214, 215, 4A AND 56.

BY _____

TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 10/14/93

DAY

S	M	T	W	TH	F	S
				X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			X		
TEMP	To 32	32-50	50-70	70-85	85 up
			X		
WIND	Soft	Moder	High	Report No.	
	X				
HUMIDITY	Dry	Moder	Humid		
		X			

COE PROJECT MANAGER _____
PROJECT FST-030, FST-025
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE:

HAND AUGER, WELL SCREEN AND CASING, LOCKS & CAPS, DECON EQUIPMENT, PID, OVA
CGI, pH METER, CONDUCTIVITY METER, MASON JARS, ALUM FOIL, CALIBRANT GASES & SOLUTIONS

WORK PERFORMED (INCLUDING SAMPLING):

SAMPLE JARS

STARTED TODAY ON FST-030 INSTEAD OF FST-025-214
BECAUSE FST-030 WOULD BE CLOSED ON THE WEEKEND
AND NOT FST-025-214 & 215. WE COLLECTED SLUDGE
SAMPLES OUT OF THE RECIRCULATING WASH IMPOUNDMENT
USING THE HAND AUGER ALLOWING ENOUGH SPACE
TO EXIST TO ASSURE SAFETY. WE CHECK THE BREATHING
ZONE BEFORE ENTERING. AFTER FST-030, WE SAMPLED
FST-025-4A-10-93. THE WELL CONTAIN FREE PRODUCT,
MOSTLY GAS AND DIESEL. TOOK THE SOIL SAMPLE.
THEN SAMPLED FST-025-56-10-93. ONCE THESE LOCATIONS
WERE SAMPLED, WE STARTED FST-025-214 AND 215.
WAS ABLE TO PUT IN FIRST WELL AND TAKE OVA/PID
READINGS.

PROJECT. FST-030, FST-025

REPORT NO. 10 (Continuation Sheet)

JOB NO. _____

DATE 10/14/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

~~pH METER~~
 PID CALIBRATED WITH 258 ppm ISOBUTYLENE.
 OVA CALIBRATED WITH 10 ppm & 95 ppm METHANE
 pH METER CALIBRATED WITH 7 and 10 pH STANDARD.
 COND METER CALIBRATED WITH 0.180 mhm NaCl.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOO LEVEL D: - - -

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

NIA

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-025 - 214 AND 215

BY _____ TITLE _____

201

A-E DAILY QUALITY CONTROL REPORT

FST-025-215

DATE 10 / 15 / 93

DAY	S	M	T	W	TH	F	S
						X	

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Report No.	
		X			
HUMIDITY	Dry	Moder	Humid		
			X		

COE PROJECT MANAGER _____
PROJECT FST-025 86 WASTE OIL TANKS
JOB NO. _____
CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE BAILEY

EQUIPMENT ON SITE:

HAND AUGER, WELL SCREEN AND CASING, LOCKS & CAPS, DECON EQUIPMENT, PID, OVA, CGI, pH METER, CONDUCTIVITY METER, MASON JARS, ALUM FOIL, CALIBRANT GASES & SOLUTIONS, SAMPLE JARS.

WORK PERFORMED (INCLUDING SAMPLING):

RETURNED ~~COOLERS~~ SAMPLE COOLERS TO CORPS OFFICE SO THEY CAN BE SENT TO THE ~~APPRO~~ LABS (CARR & SAD). THE TRIP TOOK OVER HALF THE DAY. THE ONLY SITE COMPLETED WAS THE INSTALLATION OF FST-025-215 TEMP WELL.

PROJECT. FST-025 SG WASTE OIL TANKS

REPORT NO. _____

JOB NO. _____

DATE 10/15/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID WAS CALIBRATED WITH 258 ppm ISOBUTYLENE.OVA WAS CALIBRATED WITH 10 ppm AND 9.5 ppm METHANE.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

N/A

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-025-214, 215 AND FST-003

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

DATE 10/16/93

DAY

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-003 TAC-X LANDFILL
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey

EQUIPMENT ON SITE:

HAND AUGER, PERISTALTIC PUMP, TUBING, LOCKS & CAPS, DECON EQUIPMENT, PID, CVA, CGI, pH METER, CONDUCTIVITY METER, SAMPLE BOTTLES AND COOLERS, CALIBRANT GASES AND SOLUTIONS, GENERATOR
 WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AROUND 08:00. HEAVY RAINS PREVENTED ANY OTHER SAMPLING BUT THIS SITE. BEFORE THE RAIN BECAME BAD, WE PUMPED 75 GALS OUT OF FST-003-MW3, AND, USING A TEFLON DISPOSABLE BAILER, TOOK REQUIRED SAMPLES. THE WATER WAS CHECK AT START, DURING AND RIGHT BEFORE COMPLETION FOR TEMP, pH AND CONDUCTIVITY. pH & CONDUCTIVITY METERS WERE CALIBRATED 08:40. ONCE WE LEFT SITE 003, DUE TO THE HEAVY RAINS PERVENT ANY FURTHER PROGRESS IN ANY OF THE OTHER SITE SAMPLING ACTIVITIES, WE WENT TO EACH OF THE SITES WHERE WELLS WERE INSTALLED BY GERAGHTY AND MILLER TO SEE IF THE DRUMS HAD BEEN REMOVED.

SITES	Drums REMOVED
FST-002	No
FST-004A	YES
FST-004B	UNABLE TO ACCESS DUE TO ROAD (MUD)
FST-004C	NO
FST-004D	NO
FST-004E	FIRING RANGE ACTIVE
FST-004F	YES
FST-004	NO

PROJECT FST-003 TAC-X LANDFILL

REPORT NO. _____

JOB NO. _____

DATE 10/16/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED 10/16/93 08:40

CONDUCTIVITY METER CALIBRATED " "

PID CALIBRATED WITH 258 ISOBUTYLENE 08:30

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

Mod LEVEL 0

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

HEAVY RAINS AND LIGHTNING. DISCONTINUED
FIELD EXERCISES DURING LIGHTNING

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-031, FST-025-214 & 215

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-031 ASPHALT TANK RESAMPLE, FST-025
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/17/93
 DAY

S	M	T	W	TH	F	S
X						

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE BAILEY

EQUIPMENT ON SITE:

HAND-AUGER, PERISTALTIC PUMP, TUBING, LOCK & CAPS, BATTERIES, DECON EQUIPMENT, PID, OVA, CBI, PH METER, CONDUCTIVITY METER, SAMPLE BOTTLES AND COOLERS, CALIBRANT GASES AND SOLUTIONS, GENERATOR

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE @ 07:30. CALIBRATED PID TO DETERMINE BREATHING ZONE READINGS. ALL SAMPLES COLLECTED ARE BETWEEN THE DEPTHS OF ONE TO ONE AND ONE HALF FEET DEEP. PID/FID SAMPLES WERE TAKEN BUT FID PROVED TO BE NOT FUNCTIONING. SO ONLY PID READINGS RECORDED. ONCE SAMPLES COLLECTED, WE SAMPLED SITES FST-025-214 AND FST-025-215 FOR BOTH AQUEOUS AND NONAQUEOUS SAMPLES. BREATHING ZONE READINGS TAKEN BEFORE SAMPLING ACTIVITIES.

211

(Continuation Sheet)

PROJECT FST-071 ASPHALT TANKS, FST-025 (214, 215)

REPORT NO. _____

JOB NO. _____

DATE 10/17/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED 07:40 w/ 150 BUTYLENE (258 ppm)

READ 256 units.

PH METER CALIBRATED 11:15 WITH 7.510 STANDARD

COND " " " " 0.180 mhm STANDARD.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOO LEVEL 0

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

LIGHT RAIN. FID NOT FUNCTIONING PROPERLY.
USED ONLY PID.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

RETURN OFFICE

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-025 86 WASTE OIL TANKS
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/21/93

DAY	S	M	T	W	Th	F	S
					X		

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
			X		
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Moder	High	Report No.	
		X			
HUMIDITY	Dry	Moder	Humid		
			X		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE BAILEY

EQUIPMENT ON SITE:

BAILERS, DECON EQUIPMENT, SAMPLE COOLERS & BOTTLES, PID

WORK PERFORMED (INCLUDING SAMPLING):

RETURNED TO EACH OF THE TEMP WELLS AT SITE FST-025 WHICH CONTAINED FREE PRODUCT. SAMPLED THE FREE PRODUCT FROM FST-025-(94C, 4A, 100A & 64A). 94C SHOW 2.8 FT OF FREE PRODUCT. 4A SHOWED HIGHER THAN EARLIER, SHOWED 2.5 FT. BOTH 100A AND 64A WERE OVER 3.0 FT. 4A SEEMS TO BE A MIXTURE OF FUELS (GAS, DIESEL, JP 4, etc) WHEREAS 100A, 64A AND 94C SEEM TO BE OILS. FST-018-SW7 WAS RESAMPLED FOR METALS TO ~~VARA~~ CHECK EARLIER RESULTS. DRILL CREW INCAPABLE OF ARRIVING AND STARTING FST-025-94 AND -70 WHICH ARE THE ONLY REMAINING HOLES REQUIRING THE DRILL CREW.

215

(Continuation Sheet)

PROJECT. FST-025 86 WASTE OIL TANKS

REPORT NO. _____

JOB NO. _____

DATE 10/21/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED WITH 256 ppm ISOBUTYLENE READ
254 UNITS (08:00 10/21/93)

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D WITH DOUBLE GLOVES

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

SPECIAL NOTES.

MARKED SAMPLE BOTTLES FREE PRODUCT TO WARM
TECHNICIANS AT LAB

TOMORROW'S EXPECTATIONS

FST-025-94 & 70

BY _____ TITLE _____

217

DATE 10 / 22 / 93

DAY S M T W TH F SA-E DAILY QUALITY
CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-025 86 WASTE OIL TANKS
 JOB NO. _____
 CONTRACT NO. _____

WEATHER	Bright Sun	Clear	Overcast <u>X</u>	Rain	Snow
TEMP	To 32	32-50	50-70	70-85 <u>X</u>	85 up
WIND	<u>Soft</u>	Moder	High	Report No.	
HUMIDITY	Dry	Moder	<u>Humid</u>		

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Bailey, Horace Fucher, Douglas Larouche

EQUIPMENT ON SITE:

Drill Rig, Decon Equipment, Steam Cleaner, Hand Auger, Well Points, Well Casing, Well Screen, Sample Bottles, Sample Coolers, PID, OVA, CGI, Cal. Gases

WORK PERFORMED (INCLUDING SAMPLING):

CHECKED BREATHING ZONE AFTER CALIBRATION WITH PID TO DETERMINE SAFETY LEVEL. THEN STARTED FST-025-94. DRILL TO GROUND WATER FST-025-94 AND FST-025-70. TOOK OVA / PID SAMPLES EVERY HALF FOOT. FST-025-70 ~~WAS~~ LOOKED TO BE ~~AS PRA~~ BADLY CONTAMINATED. STARTING AROUND 9.05H, THE SOIL SMELLED STRONG OF VARIOUS VOC'S. THE COLOR AND TEXTURE OF THE SOIL INDICATED HEAVY CONTAMINATION OF AN OILY RESIDUE. THE FID / PID SHOWED THAT THE CONTAMINATE IS HIGHLY VOLATILE. TEMPORARY WELLS WERE PLACED AT EACH LOCATION S. ~~3~~ SOIL SAMPLES WERE COLLECTED BUT AQUEOUS SAMPLING WAS LEFT TO LATER WHEN A GOOD SAMPLE COULD BE TAKEN.

PROJECT FST-025 86 WASTE OIL TANKS

REPORT NO. _____

JOB NO. _____

DATE 10/22/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED WITH 256 ppm ISO BUTYLENE
OVA " " 10295 ppm METHANE

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

NONE

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-025-94, 70 AQUEOUS

BY _____ TITLE _____

221

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-025 86 WASTE OIL TANK
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/25/93

DAY	S	M	T	W	TH	F	S
		X					

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-50	50-70	70-85	85 up
				X	
WIND	Still	Modest	High	Report No.	
		X			
HUMIDITY	Dry	Modest	Humid		
			X		

SUB-CONTRACTORS ON SITE:

Judson Smith

EQUIPMENT ON SITE:

TEFLON BAILERS, DECON EQUIPMENT, SAMPLE COOLERS & BOTTLES,
pH METER, CONDUCTIVITY METER, CALIBRATION STANDARDS

WORK PERFORMED (INCLUDING SAMPLING):

RETURNED TO SITES FST-025-94 & FST-025-70 FOR
A HALF DAY OF AQUEOUS SAMPLING. 70 HAD ONLY 0.1
FEET FREE PRODUCT, THE LEVEL OF CONTAMINATION IN
THE SOIL APPEARED TO BE MORE. FST-025-94 WAS
WITHIN A LOCKED MOTOR POOL AND IT TOOK
AN HOUR TO LOCATE THE NECESSARY PERSONNEL
TO OPEN IT.

SHEET ____ OF ____

223

(Continuation Sheet)

PROJECT. FST-025

REPORT NO. _____

JOB NO. _____

DATE 10/25/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

pH METER CALIBRATED WITH 7 & 10 STANDARD
CONDUCTIVITY METER CALIBRATED WITH 0.180 mhm
NaCl SOLUTION

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

HEAVY RAIN. ONLY OCCURRED IN SPOTS, ABLE
TO SAMPLE.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

EOD SITES.

BY _____ TITLE _____

225

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-003 TAC-X LAND FILL
 JOB NO. _____
 CONTRACT NO. _____

DATE 10/28/93

DAY

S	M	T	W	TH	F	S
				X		

WEATHER	Bright Sun	Cloudy X	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85 X	85 up
WIND	Still X	Moder	High	Report No.	
HUMIDITY	Dry	Moder X	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Toni Nicholson, Bill Townsend

EQUIPMENT ON SITE:

HAND AUGER, DECON EQUIPMENT, SAMPLE COOLERS AND BOTTLES

WORK PERFORMED (INCLUDING SAMPLING):

TODAY, WE EXAMINED PRIMARILY FST-025-56 AND FST-025-4A (WITH FST-026) TO DETERMINE WHAT FURTHER WORK NEEDS TO BE DONE AT THOSE LOCATIONS. FST-025-56 IS LOCATED UNDER CONCRETE, THEREFORE DOES NOT NEED TO BE SAMPLED. FST-025-4A NEEDS TO BE MOVED TO WITHIN #.054 OR CLOSER TO THE TANK. THE SAMPLES FROM THIS BORING WILL BE SO MARKED FST-025-4AA. FST-026 NEEDS 2 MORE BORINGS WITHIN THE DITCH AROUND THE STAINED LOCATIONS. ONE SURFACE SAMPLE EACH AND ONE SOIL BORING EACH FOR A TOTAL OF 4 TOTAL SAMPLES. FST-003 WAS SAMPLED FOR ONE SURFACE SOIL INSTEAD OF THE SURFACE WATER AND LEACHATE WHICH WAS NOT PRESENT, ALL DRIED UP.

227

(Continuation Sheet)

PROJECT FST-003

REPORT NO. _____

JOB NO. _____

DATE 10/28/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

N/A

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

NONE

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

EOD SITES

BY _____

TITLE _____

229

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-011 EOD SITE
 JOB NO. _____
 CONTRACT NO. _____

DATE 11/1/93

DAY	S	M	T	W	TH	F	S
		X					

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
		X			
TEMP	To 32	32-50	50-70	70-85	85 up
			X		
WIND	Still	Moder	High	Record No.	
	X				
HUMIDITY	Dry	Moder	Humid		
		X			

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE STEVENS, RANDY HARRIS

EQUIPMENT ON SITE:

HAND-AUGER, DECON EQUIPMENT, SAMPLE COOLERS & JARS, PID, CGI, CALIBRATION GASES

WORK PERFORMED (INCLUDING SAMPLING):

AT ALL EOD SITES, THE SAMPLES WILL BE SENT TO THE FOLLOWING LABS BROKEN DOWN BY ANALYSIS; CARR LABS WILL RECIEVE PH/SPC, VOC 8240 AND RCRA METAL SAMPLES; IT LABS WILL RECIEVE EXPLOSIVE RESIDUE SAMPLES AND SAD WILL RECIEVE SAMPLES OF ALL PERIMETER EXCEPT PH/SPC. MET Sgt Irwin AND RANDY HARRIS AT THOMAS HOUSTON'S OFFICE @ 12:00. WE WENT TO EOD SITE FST-001 TO SAMPLE FIRST. AT EACH PIT, TO DETERMINE SAFETY LEVELS, WE USED THE PID IN CONJUNCTION WITH THE METAL DETECTOR. ~~TO BE~~ ONCE THE PIT WAS SHOWN TO BE SAFE, WE USED A HAND-AUGER TO SAMPLE. SAMPLES WERE TAKEN BETWEEN 1-1 1/2 FT BELOW SURFACE, BUT CONSIDER SURFACE SAMPLES. WE COMPLETE THREE TODAY.

231

(Continuation Sheet)

PROJECT. FST-001

REPORT NO. _____

JOB NO. _____

DATE 11/1/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID WITH 256 ppm ISOBUTYLENE.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D. USE PID WITH METAL DETECTOR TO DETERMINE SAFETY LEVEL. RANDY HARRIS, A TRAINED EOD SPECIALIST ~~WAS USED~~ DETERMINED IF ANY EXPLOSIVE HAZARDS EXISTED.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-011 FINISH, FST-012

BY _____ TITLE _____

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-011 COO SITE
 JOB NO. _____
 CONTRACT NO. _____

DATE 11/2/93

DAY	S	M	☒	W	TH	F	S
-----	---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder	High	Record No.	
HUMIDITY	Dry	Moder	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Stevens, Randy Harris

EQUIPMENT ON SITE:

Hand Auger, Decon Equipment, Sample Coolers and Jars, PID, CGI, Calibrate Gases

WORK PERFORMED (INCLUDING SAMPLING):

THE DIRT ROAD TO NUMBER FST-011 HAS THREE LARGE MUD HOLES BEFORE GETTING TO THE SITE. UNFORTUNATELY, THIS MORNING I TOOK A WRONG TURN WHILE ON THE DIRT ROADS. A SIMILAR PUDDLE ON THE ROAD I WAS ON PROVED TO BE SOMEWHAT DEEPER. THE VAN SUNK UP TO THE BUMPER IN WATER AND MUD. WE COULD NOT FIND HELP TILL AFTER 12:00 TO COME PULL OUT THE VAN. AFTER RUNNING IT FOR AN HALF HOUR, IT SEEMED TO WORK ALRIGHT. WE WERE ABLE TO COMPLETE FST-011. ~~AS YESTERDAY~~ EACH HOLE WAS ENTERED WITH THE PID IN CONJUNCTION WITH THE METAL DETECTOR TO DETERMINE SAFETY LEVELS.

PROJECT. FST-011 EOD SITE

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 11 / 2 / 13

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID WITH 256ppm ISOBUTYLENE

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 0RANDY HARRIS, AN EOD SPECIALIST CHECKED THE AREA FOR EXPLOSIVE HAZARDS BEFORE ENTERING. ALSO USE PID TO DETERMINE SAFETY LEVEL.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

VAN STUCK. LOCATED HELP AT DEH.

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-012

BY _____

TITLE _____

237

A-E DAILY QUALITY CONTROL REPORT

DATE 11/3/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85-100
WIND	Soft	Moder	High	Report No.	
HUMIDITY	Dry	Moder	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-012 ACTIVE EOD SITE
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Mike Stevens, Randy Harris, Sgt Irwin

EQUIPMENT ON SITE:

HAND AUGER, DECON EQUIPMENT, SAMPLE COOLERS & JARS, PID, CGI, CALIBRATION GAS

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AROUND 0800 AM. SGT IRWIN, FT STEWART EOD SPECIALIST STAYED FOR A LITTLE WHILE, THEN LEFT AROUND 0900. RANDY HARRIS CHECKED ALL LOCATIONS BEFORE DIGGING WITH AUGER TOOK PLACE. ALL HOLES WERE CHECKED AS CONFINED SPACES. BACKGROUND SAMPLE WAS TAKEN BEHIND BUNKER FOR BEST RESULTS. FST-012 (SS2-SS5), WHICH WERE THE SAMPLES DETERMINE AFTER THE WORKPLAN AS NEEDING TO BE TAKEN, HAD THE ADDITIONAL TESTING OF TPH MOD HEAVY AND LIGHT. THE AREA IS COVERED IN BULLET CASINGS AND OTHER VARIOUS METALS. A HIGH METALS RESULT FROM TESTING THE PCRA METALS IS FIGURABLE. MANY BULLETS APPEAR ALIVE AND IN COMPLETE. THE BLAST PITS PREDETERMINED AT THE EARLIER MEETING WERE SAMPLED. AS EQUIPMENT WAS DECONED WITH DETERGENT WATER, TAP WATER, A 150 PROPANOL AND FET WATER.

239

(Continuation Sheet)

PROJECT. EST-012 ACTIVE EOD SITE

REPORT NO. _____

JOB NO. _____

DATE 11/3/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

08.10 PID WAS CALIBRATED WITH 256ppm ISOBUTYLENE
READ 254 UNITS

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D. AS EARLIER EOD.

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

EST-010

BY _____ TITLE _____

241

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-010, INACTIVE EOD SITE
 JOB NO. _____
 CONTRACT NO. _____

DATE 11/4/93

DAY	S	M	T	W	TH	F	S
					X		

WEATHER	Bright Sun	Clear ☒	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still ☒	Moder	High	Report No.	
HUMIDITY	Dry	Moder ☒	Humid		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, MIKE STEVENS, RANDY HARRIS

EQUIPMENT ON SITE:

HAND-AUGER, DECON EQUIPMENT, SAMPLE COOLERS & JARS, PID, CGI, CALIBRATION GASES

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVE ON SITE BY 08:00 AM. THE FIRST PIT WE DROVE TO, NOT PART OF THE ACTUAL SITE FST-010, LOOK TO RANDY HARRIS TO HAVE BEEN AN UNAUTHORIZED DUMP FOR VARIOUS SCRAPS. RANDY HARRIS AND JUDSON SMITH CHECKED THE SITE FOR SAFETY LEVEL AND EXPLOSIVE HAZARDS. ONCE DETERMINED SAFE, WE SAMPLED THE SITE FOR PH, SPC, VOC 8240, RCRA METALS AND EXPLOSIVE RESIDUE. THE BACKGROUND WAS TAKEN AT THE OTHER SIDE OF THE DIRT ROAD APPROPRIATELY 15.0 FT. ALL SAMPLES ARE SURFACE SOILS TAKEN BETWEEN 1 - 1.5 FT. RETURNED TO OFFICE.

243

PROJECT. FST-040 AN ACTIVE EOP SITE

(Continuation Sheet)

REPORT NO. 1

JOB NO. _____

DATE _____

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID WITH 256ppm ISOBUTYLENE,
REA 259 UNITS.

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

Mon LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

NEXT WEEK FST-025-4A(4), FST-026 (5A-6B) AND
FST-004C.

BY _____ TITLE _____

245

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-025, FST-026
 JOB NO. _____
 CONTRACT NO. _____

DATE 11/8/93

DAY

S	W	T	W	TH	F	S
---	--------------	---	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85-100
WIND	Still	Light	Mod	High	Report No.
HUMIDITY	Dry	Mod	High		

SUB-CONTRACTORS ON SITE:

JUDSON SMITH, JIM BIDDLE

EQUIPMENT ON SITE:

HAND AUGER, DECON EQUIPMENT, WELL SCREEN, WELL CASING, LOCKS & CAPS, PID, OVA, CGI, pH, SPC
 METER, CALIBRATION GASES AND SOLUTIONS, BAULERS, BAILER LINE SAMPLE COOLERS AND JARS
 WORK PERFORMED (INCLUDING SAMPLING):

AT FST-025-4A SITE, WE INSTALLED ONE MORE WELL ABOUT
 3.0 FT FROM THE ~~WELL~~ TANK. THE RAIN SLOWED PROGRESS, IT RAINED
 CONSIDERABLY HARD. DURING THE SLOW PERIODS AND BEFORE WORK
 COMMENCED, WE USED THE INSTRUMENTATION TO DETERMINE LEVEL
 OF SAFETY. AS WITH OTHER SOIL BORINGS, WE COLLECTED PID/FID
 SAMPLES EVERY HALF FOOT. JUDSON SMITH HAND AUGERED WHILE
 JIM BIDDLE DETERMINED SOIL TYPE AS WE WENT DOWN. SOIL
 APPEARED HIGHLY CONTAMINATED. FST-026 NEEDED TWO MORE
 BORINGS TO BE TAKEN WITHIN THE DITCH. AS DISCUSSION
 WITH TONI NICHOLSON, WE PUT THE FIRST IN THE MIDDLE
 OF THE DITCH APPROXIMATELY 4 FT IN FRONT OF THE OUTLET PIPE
 AND 10 FT TO THE LEFT FACING THE WOODS. THE SECOND BORING
 WAS PLACED AT THE EDGE OF THE DITCH INSTEAD OF THE ONE
 ON THE TANK (NOT FOREST) SIDE INSTEAD OF THE MIDDLE; IT WAS FULL
 OF WATER. WAS APPROPRIATELY 2 FT IN FRONT OF THE OUTLET
 PIPE AND 25 FT TO THE LEFT. OVA, PID READINGS TAKEN.

247

(Continuation Sheet)

PROJECT. FST-025 / FST-026

REPORT NO. _____

JOB NO. _____

DATE 11/8/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATION 13:00 USING 256 ppm ISOBUTYLENE
 READ 260 UMTS.
 OVA CALIBRATION 13:10 USING 10-95 ppm METHANE

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

HEAVY RAINS

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FINISH FST-025 / FST-026

BY _____ TITLE _____

249

A-E DAILY QUALITY CONTROL REPORT

DATE 11/9/93

DAY S M T W TH F S

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
TEMP	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moderate	High	Report No.	
HUMIDITY	Dry	Moist	Humid		

COE PROJECT MANAGER _____
 PROJECT FST-025, FST-026, FST-004C
 JOB NO. _____
 CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Biddle

EQUIPMENT ON SITE:

HAND AUGER, DECON-EQUIPMENT, WELL SCREEN, WELL CASING, LOCKS & CAPS, PID, OVA, CGI, pH, SPC METER, CALIBRATION GASES AND SOLUTIONS, BAILERS, BAILER LINE, SAMPLE COOLERS AND JARS
 WORK PERFORMED (INCLUDING SAMPLING):

TOOK SEVERAL HOURS TO GET KEYS FOR THE SITE. ONCE IN, DETERMINED SAFETY LEVEL. HEAVY RAINS HAVE BEEN POURING FOR SEVERAL DAYS, ~~SO~~ THE DITCH WAS FULL OF AN OILY SHEEN. THE AREA ALSO LIGHT SMELLED OF FUEL OIL. THE BREATHING ZONE READING ~~POT THE AREA WAS~~ INDICATED THOUGH THAT IT WAS SAFE. FIRST WE SAMPLED FST-025-4A(A) "SECOND WELL AT SITE FST-025-4A" AND THERE WAS 1.83 FEET OF FREE PRODUCT. SAMPLED ANYWAY THOUGH AND MARKED THE WARNINGS ON THE CHAIN OF CUSTODY. TOOK THE SOIL SAMPLE FROM FST-025-4A(A) AT THE DETERMINED DEPTH, 9.0 FT. THE SAMPLES AT FST-025-26 ARE NUMBERED 5A, 5B, 6A AND 6B FOR THE FOLLOWING REASONS. FIRST 5, AND 6 MAKE UP TWO MORE BORINGS FOR SITE FST-026. SECOND, AS PER DISCUSSION WITH TONI NICHOLSON, SHE WANTED ONE SURFACE SAMPLE (A) AND ONE SOIL BORING (B) PER HOLE; THUS 5A, 5B AND 6A, 6B. FINALLY WE WERE ABLE TO SAMPLE TWO OF THE MW AT FST-004C.

(Continuation Sheet)

PROJECT. FST-025, FST-026, FST-004C

REPORT NO. _____

JOB NO. _____

DATE 11/9/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

PID CALIBRATED 256 ppm ISOBUTYLENE @ 09:35
 PH METER " 7.10 STANDARD @ 14:05
 COND " " 0.180 n.s.m " @ 14:07

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

HEAVY RAIN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

FST-004C FINISH

BY _____ TITLE _____

253

DATE 11 / 10 / 93

DAY	S	M	T	W	TH	F	S
				X			

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____

PROJECT FST-004C, BURN PITS

JOB NO. _____

CONTRACT NO. _____

WEATHER	Bright Sun	Clear	Overcast	Rain	Snow
				X	
TEMP	To 32	32-80	50-70	70-85	85 up
		X			
WIND	Still	Moder	High	Report No.	
		X			
HUMIDITY	Dry	Moder	Humid		
			X		

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Biddle

EQUIPMENT ON SITE:

Bailer, Bailer Line, DeLun Equipment, Water Level Indicator, PID, CGI
pH Meter, SPC Meter, Calibration Gases and Solutions

WORK PERFORMED (INCLUDING SAMPLING):

ARRIVED ON SITE AT 0800. RAIN FLUXED BETWEEN
MEDIUM AND HEAVY. COULD NOT DRIVE TO MONITORING
WELLS, HAD TO WALK THE EQUIPMENT. TOOK PID READINGS
(COVERED PID SO WOULD NOT GET WET) TO DETERMINE SAFETY
LEVELS. DURING THE SLOWER RAIN PERIODS, AS TO KEEP
FROM DILUTING THE SAMPLE, WE SAMPLED MW3 & MW4.
PH, SPC AND TEMPERATURE WERE FIELD SAMPLED FOR
ALL WELLS. ~~DECONING~~ DECONED ALL EQUIPMENT AS
PER QA 001/92 (ADOPTED CORP PROCEDURE) WHICH GOES
AS FOLLOWS CLEAN WITH DETERGENT (LIQUI-NOX) AND WATER;
TAP WATER RINSE, DI RINSE, TECH GRADE ISOPROPANOL
RINSE TWICE AND ~~AWAY~~ DI WATER FINAL RINSE.
WAS INFORM CARR LABORATORIES CONTAMINATED
TWO SITES ~~WAS~~ OF SAMPLES FST-002 & FST-003
WITH PESTICIDE. MUST BE RESAMPLED.

255

(Continuation Sheet)

PROJECT. FST-004C, BURN PITS

REPORT NO. _____

JOB NO. _____

DATE 11/10/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED	pH METER w/ 7.10 STANDARD	0815
"	CONDUCTIVITY " " 0.180 mhm "	0815
"	PID w/ 256 ppm ISOBUTYLENE	0800

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL 2

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN:

HEAVY RAIN

SPECIAL NOTES.

TOMORROW'S EXPECTATIONS

BY _____ TITLE _____

257

A-E DAILY QUALITY CONTROL REPORT

COE PROJECT MANAGER _____
 PROJECT FST-002 CAMP OLIVIER LANDFILL
 JOB NO. _____
 CONTRACT NO. _____

DATE 11/16/93

DAY

S	M	☒	W	TH	F	S
---	---	-------------------------------------	---	----	---	---

WEATHER	Bright Sun	Clear	Overcast ☒	Rain	Snow
TEMP	To 32	32-50	50-70	70-85 ☒	85 up
WIND	Soft ☒	Moder	High	Report No.	
HUMIDITY	Dry	Moder ☒	Humid		

SUB-CONTRACTORS ON SITE:

Judson Smith, Jim Bridle

EQUIPMENT ON SITE:

SAMPLE PUMP w/ TUBING, GENERATOR, BAILER BAILER LINE, DECON EQUIPMENT, PID, CGI, pH METER, CONDUCTIVITY METER, CALIBRATION GASES, SAMPLE COOLERS

WORK PERFORMED (INCLUDING SAMPLING):

HAD TO RESAMPLE FST-002 DUE TO CARP LAB'S MISTAKE. ARRIVED AROUND 10:00, COULD NOT FIND THE TURN-OFF SO HAD TO GO ANOTHER WAY. FIRST WELL, FST-002-MW1 STILL ONLY WITH 1.68 feet of WATER. BOTTOM FEELS LIKE THE BOTTOM OF A WELL AND NOT CLOGGED WITH MATERIAL. AFTER FIRST USE OF PERISTALTIC PUMP, TUBING COLLAPSED SO COULD NOT USE IT FOR OTHER MONITORING WELL. TOOK SURFACE WATER SAMPLES WHILE JIM BAILED LAST WELL. AGAIN FST-002-SW1 AND SW2 APPEAR OPPOSITE FROM WORKPLAN.

259

(Continuation Sheet)

PROJECT FST-002, CAMP OLIVIER

REPORT NO. _____

JOB NO. _____

DATE 11/16/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID WITH 256ppm ISOBUTYLENE 10:00
CALIBRATED PH METER WITH 7.10 STANDARD 10:15
" CONDUCTIVITY METER WITH 0.180 NaCl STANDARD 10:15

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

Mod LEVEL D

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

SPECIAL NOTES

TOMORROW'S EXPECTATIONS

FST-003

BY _____ TITLE _____

261

A-E DAILY QUALITY CONTROL REPORT

DATE 11 / 22 / 93

DAY

S	M	T	W	TH	F	S
---	--------------	---	---	----	---	---

WEATHER

Bright Sun	Clear	Overcast	Rain	Snow
------------	------------------	----------	------	------

TEMP

To 32	32-50	50-70	70-85	85 up
-------	-------	-------	-------	-------

WIND

Still	Moder	high	Report No.	
------------------	-------	------	------------	--

HUMIDITY

Dry	Moder	humid		
-----	------------------	-------	--	--

COE PROJECT MANAGER _____

PROJECT FST-009, EOD AREA

JOB NO. _____

CONTRACT NO. _____

SUB-CONTRACTORS ON SITE:

Judson Smith, Derek Amidon, Jim Biddle, Randy Harris (COE Huntsville)

EQUIPMENT ON SITE:

HAND AUGER, DECON EQUIPMENT, SAMPLE JARS AND COOLERS, PID, CGI, CALIBRATION GASES (Randy Harris: METAL DETECTOR), CAMERA

WORK PERFORMED (INCLUDING SAMPLING):

CHECKED IN FIRST WITH RANGE CONTROL, SAID THAT THEY DID NOT KNOW OF OUR ARRIVAL. FINALLY APPROVED OUR SITE VISIT. PICKED UP RANDY HARRIS, EOD SAFETY SPECIALIST, SGT IRWIN, ET STEWART EOD SPECIALIST AND WENT OUT TO FST-009 WHICH IS LOCATED BEHIND RED CLOUD HOTEL. RANDY MARKED THE SOIL SAMPLE LOCATIONS BY DETERMINING IF METAL IS PRESENT UNDER THE SURFACE. WHILE HE WAS CHECKING SUCH, DEREK WAS BEHIND HIM CHECKING THE BACKGROUND READINGS TO DETERMINE IF VOC'S ARE PRESENT IN QUANTITIES ENOUGH TO ALTER LEVEL OF SAFETY. LEVEL REMAINED MID LEVEL D. EXTREME AMOUNT OF FRAGMENTED METAL PRESENT. TOOK REQUIRED SAMPLES AND ICEP THEM DOWN. LEFT SITE. REMOVE ALL TEMP MONITORING WELLS EXCEPT FST-025 -94B & 94C. COULD NOT GAIN ACCESS TO AREA. FILLED IN HOLES.

263

PROJECT FST-009, EOD AREA

(Continuation Sheet)

REPORT NO. _____

JOB NO. _____

DATE 11/22/93

QUALITY CONTROL ACTIVITIES (INCLUDING FIELD CALIBRATIONS)

CALIBRATED PID WITH 256ppm ISOBUTYLENE

HEALTH AND SAFETY LEVELS AND ACTIVITIES.

MOD LEVEL D. RANDY HARRIS DETERMINE
IF EXPLOSIVE HAZARD EXISTED (NONE FOUND)

PROBLEMS ENCOUNTERED/CORRECTION ACTION TAKEN

NONE

SPECIAL NOTES.

LAST FIELD SAMPLING EVENT

TOMORROW'S EXPECTATIONS

FINISH PAPER WORK

BY _____ TITLE _____

265

QUALITY CONTROL SUMMARY REPORT

PHASE I RCRA FACILITY INVESTIGATION
FORT STEWART, GEORGIA

APPENDIX C

DATA VALIDATION CHECKLISTS

SAVANNAH DISTRICT
U. S. ARMY CORPS OF ENGINEERS

Ft. Stewart RF1

DATA VALIDATION CHECKLIST
SECTION ONE

PROJECT NAME:	Ft. Stewart DEH asphalt Tanks
PROJECT NUMBER:	FST-031
SAMPLING DATE:	23 July 93 / 17 Oct 93
VALIDATION DATE:	21 Dec 93
SAMPLE IDENTIFICATION:	FST-031SS1, SS2, SS3, SS3 Dup, SS4, SS5, SS6
SAMPLING TEAM:	J. Smith, Gary Oliff, J. Smith, Mike Bailey
ANALYZING LABORATORY:	Carr Laboratory
ANALYSES PERFORMED:	8015, 614, 8140, 3550, 1050, 9040, 9045
SAMPLE MATRIX:	Soil non aqueous
QA REPORTING LEVEL:	II

FIELD DATA PACKAGE DOCUMENTATION

FIELD SAMPLING LOGS: 1/

PERFORMANCE		NOT REQUIRED
REPORTED NO	ACCEPTABLE YES	

	REPORTED NO	PERFORMANCE ACCEPTABLE YES	NOT REQUIRED
1. SAMPLING DATES NOTED	—	✓	—
2. SAMPLING TEAM INDICATED	—	✓	—
3. SAMPLE IDENTIFICATION TRACEABLE TO LOCATION COLLECTED	—	✓	—
4. SAMPLE LOCATION	—	✓	—
5. SAMPLE DEPTH FOR SOILS	—	✓	—
6. COLLECTION TECHNIQUE (BAILER, PUMP ETC)	—	✓	—
7. FIELD SAMPLE PREPARATION TECHNIQUES	—	✓	—
8. SAMPLE TYPE (GRAB, COMPOSITE)	—	✓	—
9. SAMPLE CONTAINER TYPE	—	✓	—
10. PRESERVATION METHODS	—	✓	—
11. CHAIN OF CUSTODY FORM COMPLETED	—	✓	—
12. REQUIRED ANALYTICAL METHODS REQUESTED	—	✓	—
13. FIELD (WATER AND SOIL) SAMPLE LOGS COMPLETED PROPERLY AND SIGNED	—	✓	—
14. NUMBER AND TYPE OF FIELD QC SAMPLES COLLECTED (BLANKS, REPLICATES, SPLITS, ETC.)	—	✓	—
15. FIELD EQUIPMENT CALIBRATION	—	✓	—
16. FIELD EQUIPMENT DECONTAMINATION	—	✓	—
17. SAMPLE SHIPPING	—	✓	—
18. LABORATORY TASK ORDER	—	✓	—

1/ FIELD SAMPLING LOGS = WATER AND/OR SOIL/SEDIMENT SAMPLING LOGS
COMMENTS:

DATA VALIDATION CHECKLIST
SECTION ONE CONTINUED

ANALYTICAL DATA PACKAGE DOCUMENTATION

GENERAL INFORMATION

ALL QA REPORTING LEVELS

PERFORMANCE
REPORTED ACCEPTABLE NOT
NO YES NO YES REQUIRED

1. SAMPLE RESULTS	___	___	___	___	___
2. PARAMETERS ANALYZED	___	___	___	___	___
3. METHOD OF ANALYSIS	___	___	___	___	___
4. DETECTION LIMITS OF ANALYSIS	___	___	___	___	___
5. MASTER TRACKING LIST	___	___	___	___	___
6. SAMPLE COLLECTION DATE	___	___	___	___	___
7. LAB SAMPLE RECEIVED DATE	___	___	___	___	___
8. SAMPLE PREPARATION/EXTRACTION DATE	___	___	___	___	___
9. SAMPLE ANALYSIS DATE	___	___	___	___	___
10. COPY OF CHAIN-OF-CUSTODY FORM SIGNED BY THE LAB SAMPLE CUSTODIAN	___	___	___	___	___
11. A NARRATIVE SUMMARY OF QA OR SAMPLE PROBLEMS IS PROVIDED.	___	___	___	___	___

COMMENTS: _____

AFTER COMPLETING SECTION ONE PROCEED TO THE APPROPRIATE QA REPORTING LEVEL OF SECTION TWO (INORGANIC ANALYSES) AND/OR SECTION THREE (ORGANIC ANALYSES). FOLLOWING COMPLETION OF THESE SECTIONS PROCEED TO SECTION FOUR (DATA EVALUATION SUMMARY).

ANALYTICAL DATA VALIDATION CHECKLIST
SECTION TWO

INORGANIC ANALYSES
METALS AND CLASSICAL WET CHEMISTRY METHODS

QA REPORTING LEVEL: 1
REQUIREMENTS (BATCH SPECIFIC QA) 1/

REPORTED IN LIMITS NOT
NO YES NO YES REQUIRED

1. METHOD BLANKS	___	___	___	___	___
2. MS ^{2/} OR RWS ^{3/} % RECOVERY (%R)	___	___	___	___	___
3. MSD ^{4/} OR RWSD ^{5/} OR LD ^{6/} %R	___	___	___	___	___
4. RPD ^{7/}	___	___	___	___	___

COMMENTS: _____

1/ BATCH SPECIFIC QA: APPLIES TO ANY SAMPLES IN ANALYTICAL BATCH REGARDLESS OF THE SOURCE.

2/ MS = MATRIX SPIKE;

3/ RWS = REAGENT WATER SPIKE;

4/ MSD = MATRIX SPIKE DUP.;

5/ RWSD = REAGENT WATER SPIKE DUP.;

6/ LD = LABORATORY DUPLICATE;

7/ RPD = RELATIVE PERCENT DIFFERENCE

ANALYTICAL DATA VALIDATION CHECKLIST
SECTION TWO

INORGANIC ANALYSES
METALS AND CLASSICAL WET CHEMISTRY METHODS

QA REPORTING LEVEL: II
REQUIREMENTS (BATCH SPECIFIC QA)^{1/}

REPORTED IN LIMITS NOT
NO YES NO YES REQUIRED

1. METHOD BLANKS		✓		✓	
2. MS % RECOVERY (%R)		✓		✓	
3. MSD OR LAB DUPLICATE % R		✓		✓	
4. RWS % R		✓		✓	
5. RWSD % R		✓		✓	
6. RPDs FOR MS/MSD, SAMPLE/LD, RWS/RWSD		✓		✓	✓
7. LCS ^{8/} %R		✓		✓	
8. ICVS ^{9/} %R		✓		✓	✓

COMMENTS: _____

QA REPORTING LEVEL: III
REQUIREMENTS (SAMPLE SPECIFIC QA)^{10/}

1. CALIBRATION CURVE STANDARDS					
2. ICVS %R					
3. CCVS ^{11/} %R					
4. LCS %R					
5. METHOD BLANKS					
6. ICS ^{12/} %R (ICP ONLY)					
7. DCS ^{13/} %R (ICP ONLY)					
8. MS %R					
9. LD OR MSD %R AND RPD					
10. POST DIGESTION ANALYTICAL SPIKE ^{14/}					

COMMENTS: _____

- 1/ BATCH SPECIFIC QA: APPLIES TO ANY SAMPLES IN ANALYTICAL BATCH.
 2/ MS = MATRIX SPIKE; 3/ RWS = REAGENT WATER SPIKE;
 4/ MSD = MATRIX SPIKE DUP.; 5/ RWSD = REAGENT WATER SPIKE DUP.;
 6/ LD = LABORATORY DUPLICATE; 7/ RPD = RELATIVE PERCENT DIFFERENCE
 8/ LCS = LABORATORY CONTROL SAMPLE;
 9/ ICVS = INITIAL CALIBRATION VERIFICATION STANDARD;
 10/ SAMPLE SPECIFIC QA: APPLIES TO PROJECT SPECIFIC SAMPLES..
 11/ CCVS = CONTINUING CALIBRATION VERIFICATION STANDARD;
 12/ ICS = INTERFERENCE CHECK SAMPLE; 13/ DCS = DILUTION CHECK SAMPLE;
 14/ POST DIGESTION ANALYTICAL SPIKE APPLIES TO FURNACE AA ONLY;

ANALYTICAL DATA VALIDATION CHECKLIST
SECTION THREE

ORGANIC ANALYSES

QA REPORTING LEVEL: I_
REQUIREMENTS

REPORTED IN LIMITS NOT
NO YES NO YES REQUIRED

1. WATER BLANKS					
2. EXTRACTION BLANKS					
3. RWS ^{1/}					
4. RWSD ^{2/}					
5. RPD ^{3/}					

COMMENTS:

QA REPORTING LEVEL: II
REQUIREMENTS

A. GAS CHROMATOGRAPHY (NO MASS SPEC) OR WET CHEMISTRY PROCEDURE

1. WATER BLANKS					
2. EXTRACTION BLANKS					
3. MS ^{4/} (BATCH SPECIFIC)					
4. MSD ^{5/} (BATCH SPECIFIC)					
5. LD ^{6/} (OPTIONAL)					
6. MS/MSD RPD OR SAMPLE /LD RPD					
7. RWS					
8. RWSD					
9. RWS RPD					
10. SURROGATE SPIKES					

B. GAS CHROMATOGRAPH/MASS SPECTROMETER

1. WATER BLANKS					
2. EXTRACTION BLANKS					
3. MS (BATCH SPECIFIC)					
4. MSD (BATCH SPECIFIC)					
5. LD (OPTIONAL)					
6. MS/MSD RPD OR SAMPLE /LD RPD					
7. RWS					
8. RWSD					
9. RWS RPD					
10. SURROGATE SPIKES					

COMMENTS:

1/ RWS = REAGENT WATER SPIKE; 2/ RWSD = REAGENT WATER SPIKE DUPLICATE;
3/ RPD = RELATIVE PERCENT DIFFERENCE; 4/ MS = MATRIX SPIKE;
5/ MSD = MATRIX SPIKE DUPLICATE; 6/ LD = LAB DUP

ANALYTICAL DATA VALIDATION CHECKLIST
SECTION FOUR

DATA EVALUATION SUMMARY

Fl. Stewart RFI

PROJECT NAME: asphalt Trenches PROJECT NUMBER: FST-081
QA REPORTING LEVEL: II VALIDATION DATE: 15 Nov 93

ALL QA REPORTING LEVELS (I,II,III)

SUMMARY OF CHECKLIST FINDINGS

REPORTED		PERFORMANCE ACCEPTABLE		NOT REQUIRED	
NO	YES	NO	YES	NO	YES

1. FIELD MEASUREMENTS OF PH AND SPECIFIC CONDUCTANCE ARE CONSISTENT WITH HISTORICAL DATA					
2. FIELD RECORDS					
3. METHODS (GEN.INFO. SECTION ONE)					
4. HOLDING TIMES (MASTER SAMPLE LIST)					
A. EXTRACTION HOLDING TIMES					
B. ANALYSIS HOLDING TIMES					
5. DETECTION LIMITS (SECTION ONE)					
6. BLANKS (SECTIONS TWO OR THREE)					
A. EQUIPMENT RINSATE BLANKS					
B. FIELD BLANKS					
C. TRIP BLANKS					
D. LABORATORY BLANKS					
7. FIELD REPLICATES					
8. FIELD SPLITS					
9. GEOPHYSICAL COMPARISONS					
A. CATION VS ANION					
B. TDS VS SPEC. CONDUCTANCE					
C. PH VS ALK/ACIDITY					
D. OTHER					
10. METALS QA DATA (SECTION TWO)					
11. INORGANIC WET CHEMISTRY (SEC. TWO)					
12. ORGANIC QA DATA-GC (SECTION THREE-A)					
13. ORGANIC WET CHEMISTRY (SEC. THREE-A)					
14. ORGANIC QA DATA-GC/MS (SEC. THREE-B)					

AFTER COMPLETING THIS SECTION GO TO SECTION FIVE.
COMMENTS:

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

ANALYTICAL DATA VALIDATION CHECKLIST
SECTION FIVE

DATA VALIDATION CODING

Fl. Stewart RFI

PROJECT NAME: Asphalt Tardus PROJECT NUMBER: FST-031
QA REPORTING LEVEL: II VALIDATION DATE: 15 Nov 93

1. QUALIFIER CODES ASSIGNED TO DATA: R, U, J, U/J, B, NO FLAG

2. IDENTIFICATION OF SAMPLES AND PARAMETERS WITH CODES:

SAMPLE ID

PARAMETERS

R CODE		
B CODE		
U CODE		
J CODE		
U/J CODE		

EXPLANATION:

all Acceptable

VALIDATION PERFORMED BY:

FRANZ FROELCHER

SIGNED:

[Signature]

DATE:

21 Dec - 93



**US Army Corps
of Engineers**
Savannah District

FINAL

QUALITY CONTROL SUMMARY REPORT

**PHASE I RCRA FACILITY INVESTIGATION
FORT STEWART, GEORGIA**

Volume II of III

September 1996

Prepared for:

Headquarters, 24th Infantry Division and Fort Stewart
DPW Environmental Office
Fort Stewart, Georgia 31314-5000

Prepared by:

U. S. Army Corps of Engineers, Savannah District
100 W. Oglethorpe Avenue
Savannah, Georgia 31401-3640

QUALITY CONTROL SUMMARY REPORT

PHASE I RCRA FACILITY INVESTIGATION

FORT STEWART, GEORGIA

APPENDIX D

ANALYTICAL DATA

SAVANNAH DISTRICT
U. S. ARMY CORPS OF ENGINEERS

James H. Carr & Associates, Inc.

Office & Laboratories
P.O. Box 90209
Columbia, SC 29290
(803) 776-7789
(800) 435-3995

763

11/12/93

Ms. Toni Nicholson
Corps of Engineers
PO Box 889
Savannah, GA 31402

Dear Ms. Nicholson:

The following are the results of the parameters you requested we check on your FST-030 samples listed below.

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/14/93 In House # 10-7201-93 Source: SEECOMMENT Location: FT. STEWART						
Metals Sample Preparation - water	MCB	10/26/93 16:00	0.000		0.00	
TCLP Extraction, excluding Volatile cpds	JDW	10/19/93 19:00	0.000		0.00	
TCLP Extraction, Volatile cpds. only	JDW	10/22/93 17:30	0.000		0.00	
TPH (heavy fuels) sample preparation	SS	10/21/93 09:00	0.000		0.00	
Pesticide extraction - TCLP	MR	10/21/93 21:00	0.000		0.00	
Herbicide extraction - TCLP	SB	10/22/93 09:00	0.000		0.00	
Base Neutrals - TCLP extraction	SB	10/26/93 09:00	0.000		0.00	
Acid - TCLP extraction	SB	10/26/93 09:00	0.000		0.00	
Lab pH	TW	10/18/93 12:05	6.840	pH Units	0.00 pH Units	150.1
Arsenic - TCLP	CW	10/29/93 16:51	< 0.500	ppm	0.50 ppm	206.2
Selenium - TCLP	CW	10/30/93 03:47	< 0.100	ppm	0.10 ppm	270.2
Barium - TCLP	KAH	11/03/93 19:30	< 10.000	ppm	10.00 ppm	200.7
Cadmium - TCLP	KAH	11/03/93 19:30	< 0.100	ppm	0.10 ppm	200.7
Chromium - TCLP	KAH	11/03/93 19:30	< 0.500	ppm	0.50 ppm	200.7
Lead - TCLP	CW	10/29/93 22:26	< 0.500	ppm	0.50 ppm	239.2
Mercury - TCLP	CP	11/02/93 11:00	< 0.050	ppm	0.05 ppm	245.1
Silver - TCLP	KAH	11/04/93 19:22	< 0.500	ppm	0.50 ppm	200.7
Benzene - TCLP	JCF	10/26/93 23:46	< 0.500	mg/l	0.50 mg/l	624.
Carbon Tetrachloride - TCLP	JCF	10/26/93 23:46	< 0.500	mg/l	0.50 mg/l	624.
Chlorobenzene - TCLP	JCF	10/26/93 23:46	< 100.000	mg/l	100.00 mg/l	624.
Chloroform - TCLP	JCF	10/26/93 23:46	< 6.000	mg/l	6.00 mg/l	624.
1,4-Dichlorobenzene - TCLP	JCF	10/26/93 23:46	< 7.500	mg/l	7.50 mg/l	624.
1,2-Dichloroethane - TCLP	JCF	10/26/93 23:46	< 0.500	mg/l	0.50 mg/l	624.
1,1-Dichloroethylene - TCLP	JCF	10/26/93 23:46	< 0.700	mg/l	0.70 mg/l	624.
Methyl Ethyl Ketone - TCLP	JCF	10/26/93 23:46	< 200.000	mg/l	200.00 mg/l	624.
Tetrachloroethylene - TCLP	JCF	10/26/93 23:46	< 0.700	mg/l	0.70 mg/l	624.
Trichloroethylene - TCLP	JCF	10/26/93 23:46	< 0.500	mg/l	0.50 mg/l	624.
Vinyl Chloride - TCLP	JCF	10/26/93 23:46	< 0.200	mg/l	0.20 mg/l	624.
O-Cresol - TCLP	AT	11/01/93 13:08	< 200.000	mg/l	200.00 mg/l	625.
M-Cresol - TCLP	AT	11/01/93 13:08	< 200.000	mg/l	200.00 mg/l	625.
P-Cresol - TCLP	AT	11/01/93 13:08	< 200.000	mg/l	200.00 mg/l	625.
Pentachlorophenol - TCLP	AT	11/01/93 13:08	< 100.000	mg/l	100.00 mg/l	625.
2,4,5-Trichlorophenol - TCLP	AT	11/01/93 13:08	< 400.000	mg/l	400.00 mg/l	625.
2,4,6-Trichlorophenol - TCLP	AT	11/01/93 13:08	< 2.000	mg/l	2.00 mg/l	625.
2,4-Dinitrotoluene - TCLP	AT	11/01/93 13:08	< 0.130	mg/l	0.13 mg/l	625.
Hexachlorobenzene - TCLP	AT	11/01/93 13:08	< 0.130	mg/l	0.13 mg/l	625.
Hexachlorobutadiene - TCLP	AT	11/01/93 13:08	< 0.500	mg/l	0.50 mg/l	625.
Hexachloroethane - TCLP	AT	11/01/93 13:08	< 3.000	mg/l	3.00 mg/l	625.
Nitrobenzene - TCLP	AT	11/01/93 13:08	< 0.130	mg/l	0.13 mg/l	625.
Pyridine - TCLP	AT	11/01/93 13:08	< 5.000	mg/l	5.00 mg/l	625.
TPH heavy fuel, 3550/8015 - solid	MR	10/30/93 20:48	167.000	mg/kg	10.00 mg/kg	8015
Toxaphene TCLP - liquid	RK	11/08/93 16:47	< 0.500	mg/l	0.50 mg/l	608

Ms. Toni Nicholson
11/12/93
Page 2

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/14/93 In House # 10-7201-93 Source: SEECOMMENT Location: FT.STEWART - CONTINUED -						
2,4-D TCLP - liquid	RK	11/11/93 17:40	<	10.000 mg/l	10.00 mg/l	509.
Silvex TCLP - liquid	RK	11/11/93 17:40	<	1.000 mg/l	1.00 mg/l	509.
Chlordane TCLP - liquid	RK	11/08/93 16:47	<	0.030 mg/l	0.03 mg/l	608.
Endrin TCLP - liquid	RK	11/08/93 16:47	<	0.020 mg/l	0.02 mg/l	608.
Heptachlor TCLP - liquid	RK	11/08/93 16:47	<	8.000 ug/l	8.00 ug/l	608.
Heptachlor Epoxide TCLP - liquid	RK	11/08/93 16:47	<	8.000 ug/l	8.00 ug/l	608.
Lindane TCLP - liquid	RK	11/08/93 16:47	<	0.400 mg/l	0.40 mg/l	608.
Methoxychlor TCLP - liquid	RK	11/08/93 16:47	<	10.000 mg/l	10.00 mg/l	608.
% Solids	MB	10/26/93 09:00		79.600 %	0.01 %	160.3
Chloromethane - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	KG	10/26/93 14:10	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	KG	10/26/93 14:10	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	KG	10/26/93 14:10	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Location: 030-1-10-93

Analytical results are reported on a wet-weight basis.

TCLP Extracts were prepared and analyzed according to SW846 method 1311.

The volatile run was initiated at 13:43.

Sample Date: 10/14/93 In House # 10-7202-93 Source: SEECOMMENT Location: FT.STEWART						
Metals Sample Preparation - water	MCB	10/26/93 16:00		0.000	0.00	
TCLP Extraction, excluding Volatile cpds	JDW	10/19/93 19:00		0.000	0.00	
TCLP Extraction, Volatile cpds. only	JDW	10/20/93 19:00		0.000	0.00	
TPH (heavy fuels) sample preparation	SS	10/21/93 09:00		0.000	0.00	
Pesticide extraction - TCLP	MR	10/21/93 21:00		0.000	0.00	
Herbicide extraction - TCLP	SB	10/22/93 09:00		0.000	0.00	
Base Neutrals - TCLP extraction	SB	10/26/93 09:00		0.000	0.00	
Acid - TCLP extraction	SB	10/26/93 09:00		0.000	0.00	
Arsenic - TCLP	CW	10/29/93 17:14	<	0.500 ppm	0.50 ppm	206.2
Selenium - TCLP	CW	10/30/93 04:09	<	0.100 ppm	0.10 ppm	270.2
Barium - TCLP	KAH	11/03/93 19:34	<	10.000 ppm	10.00 ppm	200.7

Ms. Toni Nicholson
11/12/93
Page 3

765

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/14/93 In House # 10-7202-93 Source: SEECOMMENT Location: FT. STEWART						
- CONTINUED -						
Cadmium - TCLP	KAH	11/03/93 19:34	<	0.100 ppm	0.10 ppm	200.7
Chromium - TCLP	KAH	11/03/93 19:34	<	0.500 ppm	0.50 ppm	200.7
Lead - TCLP	CW	10/29/93 22:47	<	0.500 ppm	0.50 ppm	239.2
Mercury - TCLP	CP	11/02/93 11:00	<	0.050 ppm	0.05 ppm	245.1
Silver - TCLP	KAH	11/04/93 19:30	<	0.500 ppm	0.50 ppm	200.7
Benzene - TCLP	JCF	10/26/93 24:13	<	0.500 mg/l	0.50 mg/l	624.
Carbon Tetrachloride - TCLP	JCF	10/26/93 24:13	<	0.500 mg/l	0.50 mg/l	624.
Chlorobenzene - TCLP	JCF	10/26/93 24:13	<	100.000 mg/l	100.00 mg/l	624.
Chloroform - TCLP	JCF	10/26/93 24:13	<	6.000 mg/l	6.00 mg/l	624.
1,4-Dichlorobenzene - TCLP	JCF	10/26/93 24:13	<	7.500 mg/l	7.50 mg/l	624.
1,2-Dichloroethane - TCLP	JCF	10/26/93 24:13	<	0.500 mg/l	0.50 mg/l	624.
1,1-Dichloroethylene - TCLP	JCF	10/26/93 24:13	<	0.700 mg/l	0.70 mg/l	624.
Methyl Ethyl Ketone - TCLP	JCF	10/26/93 24:13	<	200.000 mg/l	200.00 mg/l	624.
Tetrachloroethylene - TCLP	JCF	10/26/93 24:13	<	0.700 mg/l	0.70 mg/l	624.
Trichloroethylene - TCLP	JCF	10/26/93 24:13	<	0.500 mg/l	0.50 mg/l	624.
Vinyl Chloride - TCLP	JCF	10/26/93 24:13	<	0.200 mg/l	0.20 mg/l	624.
O-Cresol - TCLP	AT	11/01/93 14:17	<	200.000 mg/l	200.00 mg/l	625.
M-Cresol - TCLP	AT	11/01/93 14:17	<	200.000 mg/l	200.00 mg/l	625.
P-Cresol - TCLP	AT	11/01/93 14:17	<	200.000 mg/l	200.00 mg/l	625.
Pentachlorophenol - TCLP	AT	11/01/93 14:17	<	100.000 mg/l	100.00 mg/l	625.
2,4,5-Trichlorophenol - TCLP	AT	11/01/93 14:17	<	400.000 mg/l	400.00 mg/l	625.
2,4,6-Trichlorophenol - TCLP	AT	11/01/93 14:17	<	2.000 mg/l	2.00 mg/l	625.
2,4-Dinitrotoluene - TCLP	AT	11/01/93 14:17	<	0.130 mg/l	0.13 mg/l	625.
Hexachlorobenzene - TCLP	AT	11/01/93 14:17	<	0.130 mg/l	0.13 mg/l	625.
Hexachlorobutadiene - TCLP	AT	11/01/93 14:17	<	0.500 mg/l	0.50 mg/l	625.
Hexachloroethane - TCLP	AT	11/01/93 14:17	<	3.000 mg/l	3.00 mg/l	625.
Nitrobenzene - TCLP	AT	11/01/93 14:17	<	0.130 mg/l	0.13 mg/l	625.
Pyridine - TCLP	AT	11/01/93 14:17	<	5.000 mg/l	5.00 mg/l	625.
TPH heavy fuel, 3550/8015 - solid	MR	10/30/93 21:18		266.000 mg/kg	10.00 mg/kg	8015
Toxaphene TCLP - liquid	RK	11/08/93 17:27	<	0.500 mg/l	0.50 mg/l	608
2,4-D TCLP - liquid	RK	11/11/93 18:06	<	10.000 mg/l	10.00 mg/l	509.
Silvex TCLP - liquid	RK	11/11/93 18:06	<	1.000 mg/l	1.00 mg/l	509.
Chlordane TCLP - liquid	RK	11/08/93 17:27	<	0.030 mg/l	0.03 mg/l	608.
Endrin TCLP - liquid	RK	11/08/93 17:27	<	0.020 mg/l	0.02 mg/l	608.
Heptachlor TCLP - liquid	RK	11/08/93 17:27	<	8.000 ug/l	8.00 ug/l	608.
Heptachlor Epoxide TCLP - liquid	RK	11/08/93 17:27	<	8.000 ug/l	8.00 ug/l	608.
Lindane TCLP - liquid	RK	11/08/93 17:27	<	0.400 mg/l	0.40 mg/l	608.
Methoxychlor TCLP - liquid	RK	11/08/93 17:27	<	10.000 mg/l	10.00 mg/l	608.
% Solids	MB	10/26/93 09:00		81.700 %	0.01 %	160.3
Chloromethane - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	KG	10/26/93 14:16	<	11.700 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240

Ms. Toni Nicholson
11/12/93
Page 4

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/14/93	In House # 10-7202-93	Source: SEECOMMENT	Location: FT.STEWART			
- CONTINUED -						
Acetone - solid	KG	10/26/93 14:16	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	KG	10/26/93 14:16	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	KG	10/26/93 14:16	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Location: 030-1-DUP-10-93

Analytical results are reported on a wet-weight basis.

TCLP Extracts were prepared and analyzed according to SW846 method 1311.

The volatile run was initiated at 14:09.

Sample Date: 10/14/93	In House # 10-7203-93	Source: SEECOMMENT	Location: FT.STEWART			
Metals Sample Preparation - water	MCB	10/26/93 16:00		0.000	0.00	
TCLP Extraction, excluding Volatile cpds	JDW	10/21/93 19:00		0.000	0.00	
TCLP Extraction, Volatile cpds. only	JDW	10/22/93 17:30		0.000	0.00	
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00		0.000	0.00	
Pesticide extraction - TCLP	MR	10/25/93 20:00		0.000	0.00	
Herbicide extraction - TCLP	MR	10/27/93 17:00		0.000	0.00	
Base Neutrals - TCLP extraction	SB	10/26/93 09:00		0.000	0.00	
Acid - TCLP extraction	SB	10/26/93 09:00		0.000	0.00	
Lab pH	TW	10/18/93 12:05		6.800 pH Units	0.00 pH Units	150.1
Arsenic - TCLP	CW	10/29/93 17:20	<	0.500 ppm	0.50 ppm	206.2
Selenium - TCLP	CW	10/30/93 04:16	<	0.100 ppm	0.10 ppm	270.2
Barium - TCLP	KAH	11/03/93 19:37	<	10.000 ppm	10.00 ppm	200.7
Cadmium - TCLP	KAH	11/03/93 19:37	<	0.100 ppm	0.10 ppm	200.7
Chromium - TCLP	KAH	11/03/93 19:37	<	0.500 ppm	0.50 ppm	200.7
Lead - TCLP	CW	10/29/93 22:53	<	0.500 ppm	0.50 ppm	239.2
Mercury - TCLP	CP	11/02/93 11:00	<	0.050 ppm	0.05 ppm	245.1
Silver - TCLP	KAH	11/04/93 19:30	<	0.500 ppm	0.50 ppm	200.7
Benzene - TCLP	JCF	10/27/93 24:40	<	0.500 mg/l	0.50 mg/l	624.
Carbon Tetrachloride - TCLP	JCF	10/27/93 24:40	<	0.500 mg/l	0.50 mg/l	624.
Chlorobenzene - TCLP	JCF	10/27/93 24:40	<	100.000 mg/l	100.00 mg/l	624.
Chloroform - TCLP	JCF	10/27/93 24:40	<	6.000 mg/l	6.00 mg/l	624.
1,4-Dichlorobenzene - TCLP	JCF	10/27/93 24:40	<	7.500 mg/l	7.50 mg/l	624.
1,2-Dichloroethane - TCLP	JCF	10/27/93 24:40	<	0.500 mg/l	0.50 mg/l	624.
1,1-Dichloroethylene - TCLP	JCF	10/27/93 24:40	<	0.700 mg/l	0.70 mg/l	624.
Methyl Ethyl Ketone - TCLP	JCF	10/27/93 24:40	<	200.000 mg/l	200.00 mg/l	624.
Tetrachloroethylene - TCLP	JCF	10/27/93 24:40	<	0.700 mg/l	0.70 mg/l	624.
Trichloroethylene - TCLP	JCF	10/27/93 24:40	<	0.500 mg/l	0.50 mg/l	624.
Vinyl Chloride - TCLP	JCF	10/27/93 24:40	<	0.200 mg/l	0.20 mg/l	624.
O-Cresol - TCLP	AT	11/01/93 15:13	<	200.000 mg/l	200.00 mg/l	625.
M-Cresol - TCLP	AT	11/01/93 15:13	<	200.000 mg/l	200.00 mg/l	625.
P-Cresol - TCLP	AT	11/01/93 15:13	<	200.000 mg/l	200.00 mg/l	625.
Pentachlorophenol - TCLP	AT	11/01/93 15:13	<	100.000 mg/l	100.00 mg/l	625.
2,4,5-Trichlorophenol - TCLP	AT	11/01/93 15:13	<	400.000 mg/l	400.00 mg/l	625.
2,4,6-Trichlorophenol - TCLP	AT	11/01/93 15:13	<	2.000 mg/l	2.00 mg/l	625.
2,4-Dinitrotoluene - TCLP	AT	11/01/93 15:13	<	0.130 mg/l	0.13 mg/l	625.
Hexachlorobenzene - TCLP	AT	11/01/93 15:13	<	0.130 mg/l	0.13 mg/l	625.
Hexachlorobutadiene - TCLP	AT	11/01/93 15:13	<	0.500 mg/l	0.50 mg/l	625.
Hexachloroethane - TCLP	AT	11/01/93 15:13	<	3.000 mg/l	3.00 mg/l	625.
Nitrobenzene - TCLP	AT	11/01/93 15:13	<	0.130 mg/l	0.13 mg/l	625.
Pyridine - TCLP	AT	11/01/93 15:13	<	5.000 mg/l	5.00 mg/l	625.
TPH heavy fuel, 3550/8015 - solid	CCS	11/01/93 18:39		715.000 mg/kg	10.00 mg/kg	8015
Toxaphene TCLP - liquid	RMK	11/11/93 20:58	<	0.500 mg/l	0.50 mg/l	608
2,4-D TCLP - liquid	RK	11/10/93 21:15	<	10.000 mg/l	10.00 mg/l	509.
Silvex TCLP - liquid	RK	11/10/93 21:15	<	1.000 mg/l	1.00 mg/l	509.
Chlordane TCLP - liquid	RMK	11/11/93 20:58	<	0.030 mg/l	0.03 mg/l	608.
Endrin TCLP - liquid	RMK	11/11/93 20:58	<	0.020 mg/l	0.02 mg/l	608.

Ms. Toni Nicholson
11/12/93
Page 5

767

Parameter	Analyst	Date	Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/14/93	In House # 10-7203-93	Source: SEECOMMENT	Location: FT.STEWART				
- CONTINUED -							
Heptachlor TCLP - liquid	RMK	11/11/93	20:58	<	8.000 ug/l	8.00 ug/l	608.
Heptachlor Epoxide TCLP - liquid	RMK	11/11/93	20:58	<	8.000 ug/l	8.00 ug/l	608.
Lindane TCLP - liquid	RMK	11/11/93	20:58	<	0.400 mg/l	0.40 mg/l	608.
Methoxychlor TCLP - liquid	RMK	11/11/93	20:58	<	10.000 mg/l	10.00 mg/l	608.
% Solids	MB	10/26/93	09:00		80.100 %	0.01 %	160.3
Chloromethane - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2,-Tetrachloroethane - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	KG	10/26/93	14:18		11.300 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	KG	10/26/93	14:18	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	KG	10/26/93	14:18		18.800 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	KG	10/26/93	14:18	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	KG	10/26/93	14:18	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Location: 030-2-10-93

Analytical results are reported on a wet-weight basis.

TCLP Extracts were prepared and analyzed according to SW846 method 1311.

The volatile run was initiated at 14:36.

Laboratory ID # 40111

Very truly yours,

James H. Carr, Jr.
Chemist

FT. STEWART Number Key
JOB NUMBER FST-030

Carr Lab No.
10-7201-93
10-7202-93
10-7203-93

FT STEWART ID
030-1-10-93
030-1-DUP-10-93
030-2-10-93

LEGEND

QC Sample Number: The identifying number on a sample or known which makes unique identification of each sample possible.

Val. 1, Val. 2: Concentrations of duplicate samples, presented for precision information. * indicates a spiked duplicate sample if this information is not presented elsewhere.

RPD: Relative Percent Difference:

$$RPD = \frac{\text{abs}(D_1 - D_2)}{(D_1 + D_2)/2} * 100$$

Spike Conc.: The concentration of spike material added to the sample to produce the spiked sample.

True Value: The target concentration for the spiked sample:

$$TV = \text{Sample Conc.} - \text{Spike Conc.}$$

Observed Value: The concentration observed in the spiked sample upon analysis.

Percent Recovery: A measure of the concentration of the spiked sample relative to the spiked concentration:

$$\% \text{ Recovery} = \frac{\text{Conc. spiked sample} - \text{Conc. unspiked sample}}{\text{spike concentration}}$$

QUALITY CONTROL FOR LEAD ANALYSIS

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 10/29/93;

Date	QC Sample Number	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
10/29/93	WP28-2					30.0	35.4	118
10/29/93	DIG.STD.					50.0	48.7	97
10/29/93	7201	<5.0	<5.0	0	15.0	15.0	15.9	106
10/29/93	7217	2.6	2.7	3.7	15.0	17.6	15.4	85
10/29/93	CHK.STD.	26.4	27.1	2.6		25.0	26.4	106

* Indicates a spiked duplicate sample.

QUALITY CONTROL FOR ARSENIC ANALYSIS

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 10/29/93;

Date	QC Sample Number	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
10/29/93	WP28-2					86.0	81.8	95
10/29/93	DIG.STD.					50.0	47.9	96
10/29/93	7201	<5.0	<5.0	0	15.0	15.0	15.2	101
10/29/93	7204	<5.0	<5.0	0	15.0	15.0	14.6	97
10/29/93	7210	<5.0	<5.0	0	50.0	50.0	52.0	104
10/29/93	7217	<5.0	<5.0	0	15.0	15.0	14.6	97
10/29/93	CHK.STD.	43.8	43.7	0.2		50.0	43.8	88

QUALITY CONTROL FOR SELENIUM ANALYSIS

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 10/30/93.

Date	QC Sample Number	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
10/30/93	WP28-2					11.0	12.4	112
10/30/93	DIG.STD.					50.0	54.7	109
10/30/93	7201	16.2	11.8	32	15.0	16.2	16.2	100
10/30/93	7204	<5.0	<5.0	0	15.0	15.0	15.6	104
10/30/93	7210	<5.0	<5.0	0	50.0	50.0	60.6	121
10/30/93	7217	<5.0	<5.0	0	15.0	15.0	15.6	104
10/30/93	CHK.STD.	48.4	45.7	5.7		50.0	48.4	97

QUALITY CONTROL FOR ICP ANALYSIS

SAMPLES NUMBERED: 10-7201-93 through 10-7203 analyzed 11/04/93;
Silver analyzed 11/04/93.

Date	Elem.	QC Sample Number	Val. 1 (mg/l)	Val. 2 (mg/l)	RPD	Spike Conc.	True Value	Obs. Value	Percent Recovery
11/04/93	Ag	ICP-07					1.00	0.093	93
11/04/93	Ba	ICP-07					1.00	0.092	92
11/04/93	Cr	ICP-19					1.00	0.090	90
11/04/93	Cd	ICP-19					1.00	0.087	87
11/04/93	Ag	7217	<.05	<.05	0	0.10	0.10	0.078	78
11/04/93	Ba	7217	<.05	<.05	0	0.10	0.10	0.099	99
11/04/93	Cr	7217	<.05	<.05	0	0.10	0.10	0.087	87
11/04/93	Cd	7217	<.01	<.01	0	0.10	0.10	0.087	87
11/04/93	Ag	CHK.STD	0.096	0.093	3.2		0.10	0.096	96
11/04/93	Ba	CHK.STD	0.099	0.092	7.3		0.10	0.099	99
11/04/93	Cr	CHK.STD	0.095	0.090	5.4		0.10	0.095	95
11/04/93	Cd	CHK.STD	0.093	0.087	6.6		0.10	0.093	93

771

QUALITY CONTROL FOR MERCURY ANALYSIS

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 11/02/93;

Date	QC Sample Number	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
11/02/93	EPA					2.00	2.20	110
11/02/93	5694	<.2	<.2	0	1.0	1.00	0.93	93
11/02/93	7484	<.2	<.2	0	1.0	1.00	0.93	93
11/02/93	CHK.STD	0.98	0.88	10.8		1.00	0.98	98

QUALITY CONTROL FOR PESTICIDES

SAMPLES NUMBERED: 10-7201-93 through 10-7202-93 analyzed 11/08/93;
 SAMPLES NUMBERED: 10-7203-93 analyzed 11/11/93;

SPIKE RECOVERY DATA FOR 11/08/93

SPIKE QC SAMPLE NUMBER: 102193

Analyte	Val. 1 (ug/l)	Spike Conc.	True Value	Observed Value	Percent Recovery
Alpha-BHC	<.02	0.08	0.08	0.184	230*
Gamma-BHC	<.02	0.08	0.08	0.164	205*
Beta-BHC	<.02	0.08	0.08	0.132	165
Heptachlor	<.02	0.08	0.08	0.155	194*
Delta-BHC	<.02	0.08	0.08	0.116	145
Aldrin	<.02	0.08	0.08	0.152	190*
Heptachlor Epox.	<.02	0.08	0.08	0.115	144
Endosulfan I	<.02	0.08	0.08	0.103	129
P,p - DDE	<.02	0.08	0.08	0.093	116
Dieldrin	<.02	0.08	0.08	0.089	111
Endrin	<.02	0.08	0.08	0.054	68
P,p - DDD	<.02	0.08	0.08	0.098	123
Endosulfan II	<.02	0.08	0.08	0.083	104
P,p-DDT	<.02	0.08	0.08	0.096	120
Endrin Aldehyde	<.02	0.08	0.08	0.094	118
Endrin Ketone	<.02	0.08	0.08	0.082	103

* Spike recoveries appear high due to integration problems. Even after cleanup, peaks are not as clearly defined as desirable. The instrument integrates the peak tails along with the peak, thus calculating a larger % recovery than the actual.

DUPLICATE SAMPLE NUMBER 102193PCB SPIKED DUPLICATE

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	% RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
Aro 1260*	4.260	4.640	8.54	4.0	4.0	4.260	107

QC RECOVERY DATA FOR 11/11/93

DUPLICATE SAMPLE NUMBER 10721793

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	% RPD
Alpha-BHC	<.02	<.02	0
Gamma-BHC	<.02	<.02	0
Beta-BHC	<.02	<.02	0
Heptachlor	<.02	<.02	0
Delta-BHC	<.02	<.02	0
Aldrin	<.02	<.02	0
Heptachlor Epox.	<.02	<.02	0
Endosulfan I	<.02	<.02	0
P,p - DDE	<.02	<.02	0
Dieldrin	<.02	<.02	0
Endrin	<.02	<.02	0
p,p - DDD	<.02	<.02	0
Endosulfan II	<.02	<.02	0
p,p-DDT	<.02	<.02	0
Endrin Aldehyde	<.02	<.02	0
Endrin Ketone	<.02	<.02	0

SPIKE QC SAMPLE NUMBER: 102193PCB

Analyte	Samp Number	Spike Conc.	True Value	Observed Value	Percent Recovery
PCB	110893BS	4.00	4.00	5.50	137

BLANK DATA FOR PESTICIDES

All analytes less than 0.05 ug/L on all dates.

SURROGATE RECOVERIES FOR PESTICIDES

Sample Date	Sample Number	Theoretical Conc. (ug/l)	Observed Conc. (ug/l)	Percent Recovery
11/08/93	BLANK	1.0	0.69	69
11/08/93	10-7201-93	1.0	0.66	66
11/08/93	10-7202-93	1.0	0.68	68
11/08/93	100793SPK	1.0	0.84	84
11/11/93	BLANK	1.0	0.71	71
11/11/93	10-7203-93	1.0	0.66	66
11/11/93	10-7217-93	1.0	0.76	76
11/11/93	10-7217DUP	1.0	0.66	66
11/11/93	100893SPK	1.0	0.76	76

QUALITY CONTROL FOR HERBICIDES

SAMPLES NUMBERED: 10-7201-93 through 10-7202-93 analyzed 11/11/93;
 SAMPLES NUMBERED: 10-7203-93 analyzed 11/10/93;

DATE: 11/11/93

SPIKE QC SAMPLE NUMBER: 101893 SPIKED DUPLICATE

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
2,4-D	3.80	4.15	8.8	3.00	3.00	3.80	127
Silvex	.375	0.345	8.3	0.375	0.375	0.375	100

775

DATE: 11/10/93
SPIKE QC SAMPLE NUMBER: 102793BS

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
2,4-D	<.05			3.00	3.00	2.69	89
Silvex	<.05			0.375	0.375	0.326	89

DUPLICATE SAMPLE NUMBER 10721793

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
2,4-D	<.05	<.05	0				
Silvex	<.05	<.05	0				

SURROGATE RECOVERIES FOR HERBICIDES

Sample Date	Sample Number	Theoretical Conc. (ug/l)	Percent Recovery
11/11/93	BLANK	4.0	116
11/11/93	10-7201-93	4.0	109
11/11/93	10-7202-93	4.0	120
11/11/93	101893SPK	4.0	130
11/11/93	101893SPKDUP	4.0	142
11/10/93	BLANK	4.0	90
11/10/93	10-7203-93	4.0	59
11/10/93	10-7217-93	4.0	84
11/10/93	10-7217DUP	4.0	81
11/10/93	102793SPK	4.0	148

QUALITY CONTROL FOR VOLATILES

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 10/26/93;

SPIKE QC SAMPLE NUMBER: 10720493 SPIKED DUPLICATE

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
1,1 Dichloroethene	27.1	30.9	13.0	50	50	30.9	62
Trichloroethene	30.5	34.3	11.8	50	50	34.3	69
Benzene	31.9	35.3	10.1	50	50	35.3	71
Toluene	31.6	32.6	3.1	50	50	32.6	65
Chlorobenzene	30.4	32.0	5.1	50	50	32.0	64

BLANK DATA FOR VOLATILES

All analytes on all dates <5 ug/L.

SURROGATE RECOVERIES FOR VOLATILES, PERCENT RECOVERY

Target concentration for volatile surrogates = 50 ug/L.

Sample Date	Sample Number	1,2 dichloro- ethane d-4	Toluene d-8	Bromoflora benzene
10/26/93	BLANK	93	96	106
10/26/93	10-7201-93	99	86	91
10/26/93	10-7202-93	95	99	100
10/26/93	10-7203-93	104	95	96
10/26/93	10-7204-93	97	99	103
10/26/93	10-7204SPK	92	94	99
10/26/93	10-7204SPKDUP	93	88	93

777

ACIDS AND BASE-NEUTRALS QUALITY CONTROL DATA

SAMPLES NUMBERED: 10-7201-93 through 10-7203-93 analyzed 11/01/93;

DATE: 11/01/93

QC SAMPLE: SPK102693 SPIKED DUPLICATE

Analyte	Dup. 1 ug/l	Dup. 2 ug/l	RPD	Spike (ug/l)	True Value	Observed Value	Percent Recovery
1,4-Dichlorobenzene	60.2	68.6	13.0	100	100	68.6	69
2,4 Dinitrotoluene	82.3	88.6	7.3	100	100	88.6	89
Pentachlorophenol	193	226	15.8	200	200	226	113

SURROGATE RECOVERIES FOR BASE-NEUTRALS
PERCENT RECOVERY

Target concentration for base-neutral surrogates is 100 ug/L. Target concentration for acid surrogates is 200 ug/L.

Sample Date	Sample Number	Nitrobenzene- d-5	2-Fluoro biphenyl	Terphenyl d-14	Phenol d-5	2-Fluoro phenol	2,4,6 Tribromo phenol
11/01/93	BLANK	72	74	81	38	64	93
11/01/93	10-7201-93	43	50	65	35	67	87
11/01/93	10-7202-93	74	75	81	35	57	96
11/01/93	10-7203-93	55	59	66	28	44	81
11/01/93	SPK102693	73	77	86	47	67	102
11/01/93	SPK102693DUP	77	79	80	42	66	111

BLANK DATA FOR ACIDS AND BASE NEUTRALS

All Compounds less than the minimum detectable level.

QUALITY CONTROL FOR HEAVY TPH

SAMPLES NUMBERED: 10-7201-93 through 10-7202-93 analyzed 10/30/93.
 SAMPLES NUMBERED: 10-7203-93 analyzed 11/01/93.

Date	Sample Number	Val. 1 (ug/Kg)	Val. 2 (ug/Kg)	RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
10/30/93	102193BS	837			850	850	837	98
11/01/93	102193BS	747			850	850	747	93
10/30/93	10720293*	887	1240	33.2	850	1120	1240	111

SURROGATE RECOVERIES FOR HEAVY TPH

Surrogate recovery for heavy TPH is based on the ratio of the peak areas of the sample surrogate peak to the standard surrogate peak.

Sample Date	Sample Number	Percent Recovery
10/30/93	BLANK	85
10/30/93	102193BS	86
10/30/93	10-7201-93	89
10/30/93	10-7202-93	97
10/30/93	10-7202SPK	90
10/30/93	10-7202SPKDUP	90
11/01/93	BLANK	108
11/01/93	102293BS	98
11/01/93	102193BS	86
11/01/93	10-7203-93	91

779

CHAIN OF CUSTODY RECORD

CARR
LABORATORIES

Client CESAS Project No. FST-03D
Contact Tom, Micholson Phone No. 912-652-5312
Address P.O. Box 889, Savannah, Ga 31402 Fax No. 912-652-5311
collected By Joosin Smith Client P.O. # _____

MT	AP
(Matrix Type)	(Analytical Program)
L=Liquid	W=Wastewater
<u>S</u> =Soil	G=Groundwater
O=Oil	D=Drinking Water
X=Other	<u>S</u> =Solid/Haz. Waste
	N=Nonregulated

[illegible]

Relinquished By _____

Received By

Date _____

Time

1

for membership by

Ed. 1941 1945

10/15/93

00:00
00:00

JAMES H. CARR & ASSOCIATES, INC.

Office and Laboratories

P.O. Box 90209

Columbia, South Carolina 29290

(803) 776-7789 Fax: 783-2192

no temp vial received - ice visible

10-18-23
R
2
3
4
5
6
7
8
9
10

James H. Carr & Associates, Inc.

783

Office & Laboratories
P.O. Box 90209
Columbia, SC 29290
(803) 776-7789
(800) 435-3995

11/12/93

Ms. Toni Nicholson
Corps of Engineers
PO Box 889
Savannah, GA 31402

Dear Ms. Nicholson:

The following are the results of the parameters you requested we check on your FST-031 samples listed below.

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/17/93 In House # 10-7218-93 Source: SS1-10-93 Location: FT.STEWART						
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00	0.000		0.00	
Lab pH	TW	10/21/93 13:20	5.970	pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/01/93 22:06	<	10.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93 09:00	99.300	%	0.01 %	160.3
Chloromethane - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	JCF	10/26/93 13:12	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	JCF	10/26/93 13:12	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	JCF	10/26/93 13:12	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Analytical results are reported on a wet-weight basis.

Ms. Toni Nicholson
11/12/93
Page 2

The volatile run was initiated at 20:12.

Sample Date: 10/17/93 In House # 10-7219-93 Source: SS2-10-93 Location: FT.STEWART

TPH (heavy fuels) sample preparation	SS	10/21/93	14:00	0.000	0.00	
Lab pH	TW	10/21/93	13:20	5.880 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/01/93	22:35 <	10.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93	09:00	97.200 %	0.01 %	160.3
Chloromethane - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2,-Tetrachloroethane - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	JCF	10/26/93	13:12 <	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	JCF	10/26/93	13:12 <	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	JCF	10/26/93	13:12 <	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Analytical results are reported on a wet-weight basis.

The volatile run was initiated at 20:39.

Sample Date: 10/17/93 In House # 10-7220-93 Source: SS3-10-93 Location: FT.STEWART

TPH (heavy fuels) sample preparation	SS	10/21/93	14:00	0.000	0.00	
Lab pH	TW	10/21/93	13:20	6.030 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/01/93	23:05 <	10.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93	09:00	95.900 %	0.01 %	160.3
Chloromethane - solid	JCF	10/26/93	13:13 <	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	JCF	10/26/93	13:13 <	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	JCF	10/26/93	13:13 <	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	JCF	10/26/93	13:13 <	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	JCF	10/26/93	13:13 <	5.000 ug/kg	5.00 ug/kg	8240

Ms. Toni Nicholson
11/12/93
Page 3

785

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/17/93 In House # 10-7220-93 Source: SS3-10-93 Location: FT.STEWART						
- CONTINUED -						
Dibromochloromethane - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	JCF	10/26/93 13:13	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	JCF	10/26/93 13:13	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	JCF	10/26/93 13:13	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Analytical results are reported on a wet-weight basis.

The volatile run was initiated at 21:06.

Sample Date: 10/17/93 In House # 10-7221-93 Source: SEECOMMENT Location: FT.STEWART						
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00		0.000	0.00	
Lab pH	TW	10/21/93 13:20		5.320 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/02/93 00:12	<	10.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93 09:00		96.500 %	0.01 %	160.3
Chloromethane - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	KG	10/27/93 10:43	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240

Ms. Toni Nicholson
11/12/93
Page 4

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/17/93	In House # 10-7221-93	Source: SEECOMMENT	Location: FT.STEWART			
- CONTINUED -						
Styrene - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	KG	10/27/93 10:43	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	KG	10/27/93 10:43	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Location: 031-ss3-DUP-10-93

Analytical results are reported on a wet-weight basis.

The volatile run was initiated at 13:25.

Sample Date: 10/17/93	In House # 10-7222-93	Source: SS4-10-93	Location: FT.STEWART			
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00		0.000	0.00	
Lab pH	TW	10/21/93 13:20		6.580 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/02/93 00:41	<	10.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93 09:00		95.400 %	0.01 %	160.3
Chloromethane - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2-Tetrachloroethane - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	JCF	10/26/93 13:14	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	JCF	10/26/93 13:14	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	JCF	10/26/93 13:14	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Analytical results are reported on a wet-weight basis.

The volatile run was initiated at 21:59.

Sample Date: 10/17/93	In House # 10-7223-93	Source: SS5-10-93	Location: FT.STEWART			
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00		0.000	0.00	
Lab pH	TW	10/21/93 13:20		5.780 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/02/93 01:10	<	1250.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93 09:00		95.400 %	0.01 %	160.3
Chloromethane - solid	JCF	10/26/93 14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	JCF	10/26/93 14:49	<	10.000 ug/kg	10.00 ug/kg	8240

Ms. Toni Nicholson
11/12/93
Page 5

787

Parameter	Analyst	Analysis Date -- Time		Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/17/93	In House # 10-7223-93	Source: SS5-10-93		Location: FT.STEWART			
- CONTINUED -							
Vinyl Chloride - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2,2,-Tetrachloroethane - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	JCF	10/26/93	14:49	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	JCF	10/26/93	14:49	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	JCF	10/26/93	14:49	<	10.000 ug/kg	10.00 ug/kg	8240

Comments:

Analytical results are reported on a wet-weight basis.
Sample also contains hydrocarbons heavier than diesel range.
The volatile run was initiated at 22:26.

Sample Date: 10/17/93	In House # 10-7224-93	Source: SS6-10-93	Location: FT.STEWART			
TPH (heavy fuels) sample preparation	SS	10/21/93 14:00		0.000	0.00	
Lab pH	TW	10/21/93 13:20		6.790 pH Units	0.00 pH Units	150.1
TPH heavy fuel, 3550/8015 - solid	CCS	11/02/93 04:09		74.000 mg/kg	10.00 mg/kg	8015
% Solids	MB	10/25/93 09:00		98.600 %	0.01 %	160.3
Chloromethane - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Bromomethane - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Chloride - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Methylene Chloride - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Trichlorofluoromethane - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
1,1-Dichloroethene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
1,1-Dichloroethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,2-Dichloroethene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloroethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,1-Trichloroethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Bromodichloromethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
1,2-Dichloropropane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Trans 1,3-Dichloropropene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Trichloroethene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Dibromochloromethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
1,1,2-trichloroethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Cis-1,3-Dichloropropene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Benzene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
2-Chloroethylvinyl ether - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Bromoform - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240

Ms. Toni Nicholson
11/12/93
Page 6

Parameter	Analyst	Analysis Date -- Time	Results	Units	Lowest Detectable Level	Method Number
Sample Date: 10/17/93 In House # 10-7224-93 Source: SS6-10-93 Location: FT. STEWART						
- CONTINUED -						
1,1,2,2,-Tetrachloroethane - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Tetrachloroethene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Toluene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Chlorobenzene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Ethylbenzene - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Chloroform - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Acetone - solid	KG	10/27/93 10:53	<	0.200 mg/kg	0.20 mg/kg	8240
Carbon tetrachloride - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
Xylene - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
2-Butanone - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Vinyl Acetate - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
4-methyl-2 pentanone - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Styrene - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240
Carbon Disulfide - solid	KG	10/27/93 10:53	<	5.000 ug/kg	5.00 ug/kg	8240
2-Hexanone - solid	KG	10/27/93 10:53	<	10.000 ug/kg	10.00 ug/kg	8240


Comments:

Analytical results are reported on a wet-weight basis.

The volatile run was initiated at 13:52.

Laboratory ID # 40111

Very truly yours,


James H. Carr, Jr.
Chemist

CHAIN OF CUSTODY RECORD

Client CESAS Project No. FSI-031
Contact Toni Nicholson Phone No. 912-652-5312
Address P.O. Box 889, Savannah Ga 31402 Fax No. 912-652-5311
Collected By James Smith Client P.O.# _____

MT	AP
(Matrix Type)	(Analytical Program)
L=Liquid	W=Wastewater
<u>S</u> =Soil	G=Groundwater
O=oil	D=Drinking Water
X=Other	<u>S</u> =Solid/Haz. Waste
	N=Nonregulated

Analyses Requested

[illegible]

Relinquished By	Received By	Date	Time
1. <i>P. C. [Signature]</i>	<i>Henry Hunter</i>	10/18/93	14:50
2. <i>Henry Hunter</i>	<i>[Signature]</i>	10/18/93	1900
3. _____	_____	_____	_____
received In Lab By	<i>[Signature]</i>	10-18-93	19:00

JAMES H. CARR & ASSOCIATES, INC.
Office and Laboratories
P.O. Box 90209
Columbia, South Carolina 29290
(803) 776-7789 Fax: 783-2192

789

FT. STEWART Number Key
FST-031

<u>Carr Lab No.</u>	<u>FT STEWART ID</u>
10-7218-93	SS1-10-93
10-7219-93	SS2-10-93
10-7220-93	SS3-10-93
10-7221-93	SS3-10-93DUP
10-7222-93	SS4-10-93
10-7223-93	SS5-10-93
10-7224-93	SS6-10-93

LEGEND

QC Sample Number: The identifying number on a sample or known which makes unique identification of each sample possible.

Val. 1, Val. 2: Concentrations of duplicate samples, presented for precision information. * indicates a spiked duplicate sample if this information is not presented elsewhere.

RPD: Relative Percent Difference:

$$RPD = \frac{\text{abs}(D_1 - D_2)}{(D_1 + D_2) / 2} * 100$$

Spike Conc.: The concentration of spike material added to the sample to produce the spiked sample.

True Value: The target concentration for the spiked sample:

$$TV = \text{Sample Conc.} - \text{Spike Conc.}$$

Observed Value: The concentration observed in the spiked sample upon analysis.

Percent Recovery: A measure of the concentration of the spiked sample relative to the spiked concentration:

$$\% \text{ Recovery} = \frac{\text{Conc. spiked sample} - \text{Conc. unspiked sample}}{\text{spike concentration}}$$

791

QUALITY CONTROL FOR VOLATILES

SAMPLES NUMBERED: 10-7218-93 through 10-7220-93 and 10-7222-93 through 10-7223-93 analyzed 10/26/93.

SAMPLES NUMBERED: 10-7221-93 and 10-7224-93 analyzed 10/27/93.

SPIKE RECOVERY DATA FOR 10/26/93

SPIKE QC SAMPLE NUMBER: 10720493 spiked duplicate

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	% RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
1,1 Dichloroethene	27.1	30.9	13.1	50	50	30.9	62
Trichloroethene	30.5	34.3	11.7	50	50	34.3	69
Benzene	31.9	35.3	10.1	50	50	35.3	71
Toluene	31.6	32.6	3.1	50	50	32.6	65
Chlorobenzene	30.4	32.0	5.1	50	50	32.0	64

SPIKE RECOVERY DATA FOR 10/27/93

SPIKE QC SAMPLE NUMBER: 10732993 spiked duplicate

Analyte	Val. 1 (ug/l)	Val. 2 (ug/l)	% RPD	Spike Conc.	True Value	Observed Value	Percent Recovery
1,1 Dichloroethene	29.6	35.8	19.0	50	50	35.8	72
Trichloroethene	30.3	36.4	18.3	50	50	36.4	73
Benzene	31.7	38.4	19.1	50	50	38.4	77
Toluene	29.9	37.3	22.0	50	50	37.3	75
Chlorobenzene	28.1	37.4	28.4	50	50	37.4	75

BLANK DATA FOR VOLATILES

All analytes on all dates <5 ug/L.

793

SURROGATE RECOVERIES FOR VOLATILES, PERCENT RECOVERY

<u>Sample Date</u>	<u>Sample Number</u>	<u>1,2 dichloro- ethane d-4</u>	<u>Toluene d-8</u>	<u>Bromoflouro benzene</u>
10/26/93	BLANK	93	96	106
10/26/93	10-7218-93	94	92	83
10/26/93	10-7219-93	92	93	86
10/26/93	10-7220-93	95	102	83
10/26/93	10-7222-93	107	127	68
10/26/93	10-7223-93	97	106	69
10/26/93	10-7204-93	97	99	103
10/26/93	10-7204SPK	92	94	99
10/26/93	10-7204SPKDUP	93	88	93

QUALITY CONTROL FOR HEAVY TPH

SAMPLES NUMBERED: 10-7218-93 through 10-7224-93 analyzed 11/01-2/93.

<u>Date</u>	<u>Sample Number</u>	<u>Val. 1 (ug/Kg)</u>	<u>Val. 2 (ug/Kg)</u>	<u>% RPD</u>	<u>Spike Conc.</u>	<u>True Value</u>	<u>Observed Value</u>	<u>Percent Recovery</u>
11/02/93	10735993	1050	853	20.7	850	850	853	100
11/02/93	10733993	1018	944	7.5	850	850	944	111
11/01/93	102193BS	747			850	850	747	93

SURROGATE RECOVERIES FOR HEAVY TPH

<u>Sample Date</u>	<u>Sample Number</u>	<u>Percent Recovery</u>
11/02/93	BLANK	85
11/02/93	102513BS	88
11/02/93	10-7218-93	89
11/02/93	10-7219-93	91
11/02/93	10-7220-93	86
11/02/93	10-7221-93	99
11/02/93	10-7222-93	92
11/02/93	10-7223-93	112
11/02/93	10-7224-93	DIL
11/02/93	102693SPK	105
11/02/93	102693SPKDUP	116



**US Army Corps
of Engineers**

Savannah District

FINAL

QUALITY CONTROL SUMMARY REPORT

**PHASE I RCRA FACILITY INVESTIGATION
FORT STEWART, GEORGIA**

Volume III of III

September 1996

Prepared for:

Headquarters, 24th Infantry Division and Fort Stewart
DPW Environmental Office
Fort Stewart, Georgia 31314-5000

Prepared by:

U. S. Army Corps of Engineers, Savannah District
100 W. Oglethorpe Avenue
Savannah, Georgia 31401-3640

QUALITY CONTROL SUMMARY REPORT

PHASE I RCRA FACILITY INVESTIGATION

FORT STEWART, GEORGIA

APPENDIX E

SAMPLE LOGS and DRILLING LOGS

SAVANNAH DISTRICT
U. S. ARMY CORPS OF ENGINEERS

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

433

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JUDSON SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 20.8°C

B. Sample Information

1. Date 10/17/93 2. Time 0715U 3. Sample ID No. FST-031-SS1-10-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested PH, 8240 VOC, TPH 100 HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 3
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258_{ppm} STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID 94.1 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

435

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JUDSON SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.1°C

B. Sample Information

1. Date 10/17/93
2. Time 08:10
3. Sample ID No. FST-031-SS2-10-93
4. Media SURFACE SOIL
5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested pH, 8240 VOC, TPH MOD HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____
10. No. of Containers 3
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____
2. Depth to Water _____
3. Water Level Elevation _____
4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____
2. Diameter (d) _____
3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons)
6. Method of Evacuation _____
7. Time Evacuation Begins _____
8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258% STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature ($^{\circ}\text{C}$) _____
4. pH _____
5. Specific Conductivity _____
6. Head Space PID 61.2 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

437

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JOSEPH SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.1°C

B. Sample Information

1. Date 10/17/93 2. Time 08130 3. Sample ID No. FST-031-SS3-10-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER CRA 001/92
7. Analyses Requested pH, VOC 8240, TPH MOD HEAVY
8. Sampling Method HAND AUGER
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 3
11. Duplicate Sample YES/NO (Parameters) VOC 8240, TPH MOD HEAVY

C. Water Level Information¹¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258% STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID H1.3 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1/2 FT.

¹¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

439

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JOSEPH SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.1°C

B. Sample Information

1. Date 10/17/93 2. Time 08³⁰ 3. Sample ID No. FST-031-SS3-DUP-10-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested 8240 VOC, TPH AND HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 2
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 * d^2 * (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 25% STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature ($^{\circ}$ C) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID 41.3 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

441

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JUDSON SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.3 °C

B. Sample Information

1. Date 10/17/93 2. Time 09:00 3. Sample ID No. FST-031 SS4-10.93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested PH, VOC 8240, TPH MOD HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 9
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258% STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature (°C) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID 21.2 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1 1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

443

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JOSEPH SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.1°C

B. Sample Information

1. Date 10/17/93 2. Time 09:10 3. Sample ID No. FST-031-SSS-10-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested PH, VOC 8240, TPH MOD HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 3
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \times d^2 \times (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258_{ppm} STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID 113 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1 1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

445

SAMPLE LOG

A. General

1. Project FST-031 ASPHALT TANKS
2. Project Location FT STEWART
3. Sampled By JOSEPH SMITH, MIKE BAILEY
4. Weather CLOUDY
5. Ambient Conditions 21.3 °C

B. Sample Information

1. Date 10/17/93 2. Time 09:25 3. Sample ID No. FST-031-SS6-10-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001/92
7. Analyses Requested pH, 8240 VOC, TPH MOD HEAVY
8. Sampling Method HAND- AUGER
9. Samples Filtered YES/NO (type) _____
10. No. of Containers 3
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method CALIBRATED ISOBUTYLENE 258% STANDARD GAS
2. Meter Calibration Time 07:40
3. Temperature (°C) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space PID 15.3 UNITS Equipment _____
7. Other SAMPLE TAKEN 1-1 1/2 FT.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

447

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather SUNNY
5. Ambient Conditions 38.1

B. Sample Information

1. Date 7/23/93 2. Time 12:05 3. Sample ID No. FST-031-SS1-7-43
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As Per DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type) _____
10. No. of Containers 4
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/15/93
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 27.7/4.1 Equipment _____
7. Other DATA FOR WHITE GARY LOUSE SAYS SAMPLE TAKEN 2.02

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

449

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather CLOUDY
5. Ambient Conditions 33.3

B. Sample Information

1. Date 7/23/73 2. Time _____ 3. Sample ID No. FST-031-SS2-7-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As Per DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 4
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/23/73
3. Temperature ($^{\circ}$ C) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 20.4/4.2 Equipment _____
7. Other DEEP BROWN DRY SM. SAMPLE TAKEN 2.05

¹¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

451

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather SUNNY
5. Ambient Conditions 38.3°C

B. Sample Information

1. Date 7/23/03 2. Time 12:30 3. Sample ID No. FST-031-SS3-7-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As PER DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type) _____
10. No. of Containers 4
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/23/03
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 15.113.8 Equipment _____
7. Other Brown BLACK S.M (12.24) SAMPLE TAKEN 2.0 ST.

¹¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

453

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather Sunny
5. Ambient Conditions 38.4

B. Sample Information

1. Date 7/23/93 2. Time 12:30 3. Sample ID No. FST-031-004-7-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As Per DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type) _____ 10. No. of Containers 6
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/23/93
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 31.4/45 Equipment _____
7. Other DEP-Brown Box SM, SAMPLE TAKEN 2.0 FT.

¹¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

455

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather SUNNY
5. Ambient Conditions 32.6°C

B. Sample Information

1. Date 7/23/93 2. Time 13:05 3. Sample ID No. FST-031-SSS-7-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As PER DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type)
11. Duplicate Sample YES/NO (Parameters) SAME 10. No. of Containers 4

C. Water Level Information¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/22/93
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 85.3/34.2 Equipment _____
7. Other ORANGE PIPE MOIST SM. SAMPLE TAKEN 2.0 ft.

¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

457

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, GA
3. Sampled By JUDSON SMITH
4. Weather _____
5. Ambient Conditions _____

B. Sample Information

1. Date 7/23/93
2. Time 13:05
3. Sample ID No. FST-031-SS-001-7-93
4. Media SURFACE SOIL
5. Preservative ICE
6. Field Decontamination Procedure AS PER DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (Type) _____
10. No. of Containers 4
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹¹

1. Measuring Point Elevation _____
2. Depth to Water _____
3. Water Level Elevation _____
4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____
2. Diameter (d) _____
3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____ (gallons)
5. Volume Evacuated _____ (gallons)
6. Method of Evacuation _____
7. Time Evacuation Begins _____
8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time _____
3. Temperature ($^{\circ}\text{C}$) _____
4. pH _____
5. Specific Conductivity _____
6. Head Space 85.3/34.2 Equipment _____
7. Other ORANGE WHITE MUD. SAMPLE TAKEN 2:05 PM

¹¹ All measurements in feet

U.S. ARMY CORPS OF ENGINEERS
SAVANNAH DISTRICT
GEOLOGY/HYDROGEOLOGY SECTION

459

SAMPLE LOG

A. General

1. Project DEH ASPHALT TANKS FST-031
2. Project Location FORT STEWART, Ga
3. Sampled By JUDSON SMITH
4. Weather CLARITY
5. Ambient Conditions 38.6

B. Sample Information

1. Date 7/23/93 2. Time 13:45 3. Sample ID No. FST-031-SSA-7-93
4. Media SURFACE SOIL 5. Preservative ICE
6. Field Decontamination Procedure As PER DER QA 001 192
7. Analyses Requested 9045 (PH), 8240 (VOC), TPH 8015 MOD HEAVY
8. Sampling Method HAND AUGER (SS)
9. Samples Filtered YES/NO (type) _____
10. No. of Containers 4
11. Duplicate Sample YES/NO (Parameters) _____

C. Water Level Information¹¹

1. Measuring Point Elevation _____ 2. Depth to Water _____
3. Water Level Elevation _____ 4. Method of Measurement _____
5. Description of Measuring Point _____

D. Well Evacuation

1. Well Depth (wd) _____ 2. Diameter (d) _____ 3. Depth to Water (dw) _____
4. Well Volume ($0.041 \cdot d^2 \cdot (wd-dw)$) _____
5. Volume Evacuated _____ (gallons) 6. Method of Evacuation _____ (gallons)
7. Time Evacuation Begins _____ 8. Time Evacuation Ends _____

E. Field Parameters

1. Meter Calibration Method STANDARDIZE GAS
2. Meter Calibration Time 7/23/93
3. Temperature ($^{\circ}\text{C}$) _____ 4. pH _____ 5. Specific Conductivity _____

6. Head Space 41.8 / 48 Equipment _____
7. Other DARK GRAY MOIST SM. SAMPLE TAKEN 1.5 ft.

¹¹ All measurements in feet