

**COORDINATION FOR LAND EXCAVATION AND WATER USE**

(For use of this form see FH Reg 200-1. The proponent is DPW.)

*This form must be on-site (Construction, Training Area (TA) or Range) at all times and available for inspection.  
 Work must cease until a copy of the permit is provided to the inspector.  
 This form may take up to 21 days to process for construction, water use and unusual or specific training requests.  
 Construction project permits are good until the project is complete if the project was started within 15 days of the approved start date.  
 For military operations, this permit expires on the last date of the permit.*

1. NAME, RANK, TITLE, AND ORGANIZATION OF REQUESTER:	2. CONTROL NUMBER - OR - RFMSS RCNI NUMBER
	3. TELEPHONE:
	4. PROJECTED DATES - EXCAVATION OR WATER USE

**SECTION I - EXCAVATION AND WATER USE**

5. LOCATION OF EXCAVATION OR WATER USE:

6. DPW PROJECT MANAGER (IF APPLICABLE):	7. TELEPHONE:
---	---------------

8. PURPOSE AND DESCRIPTION OF EXCAVATION OR WATER USE:

9. ESTIMATED AMOUNT OF WATER USE:	GALLONS PER DAY FOR	DAYS
-----------------------------------	---------------------	------

10. TOTAL AREA OF LAND DISTURBANCE = LENGTH  
 ft x WIDTH                      ft =                      ft<sup>2</sup> OR                      ACRES  
1 ACRE = 43,560 FEET<sup>2</sup>

**SECTION II - RESPONSIBILITIES**

- 11a.  EXCAVATION
- I propose to dig at the locations depicted in the attached map or sketch. Military operations, identify proposed dig area(s) not depicted as restricted/shaded areas on TA "no dig" overlay (scale 1:50,000). No digging is allowed until the approved dig permit and TA "no dig" overlay are at the dig site.
  - I will not dig or excavate before receiving written approval.
  - The construction of tank trails, staging areas, or similar activities by military units must follow construction and/or cantonment procedures.
  - I understand my responsibilities and obligations pursuant to safety, property damage, personal injury, and life-threatening hazards associated with digging in the vicinity of underground utilities (including utilities such as electrical cables and pipes containing natural gas, water, sewer, liquefied fuels, and refrigerants). Severe injuries, death, and extensive property damage may occur as a result of digging through underground utilities.
  - I am responsible for damages caused to persons or property as a result of my fault or negligence. If the exact location(s) of underground utilities are unknown, I will perform whatever work is necessary to determine exact location(s) and avoid damaging utilities.
  - I understand that all personnel performing the digging, including subcontractors, must be present at the scheduled utility locate and that all utility locates must be maintained by the contractor or requester.
  - Unless otherwise permitted, I will not excavate within 50 meters of streams, natural drains, roads, and tank trails. I will not dig or deposit excavated soil within 10 meters of trees or gully plugs.
  - If archaeological resources (arrowheads, charcoal, bones, etc.) are discovered during excavation, I or my representative will notify DPW Cultural Resources at 287-1092 and suspend all digging activities pending further guidance from DPW-Cultural Resources.
  - In TA(s) and ranges, I will restore the excavation site including backfilling, reshaping, and seeding to conform to surrounding topography.
  - Any construction activities (clearing, grading or excavating or stockpiling of soils) that require coverage under TPDES General Permit TSR150000, the Construction General Permit, must have an approved Storm Water Pollution Prevention Plan (SWPP) before the request will be approved. Coordinate requirements with the DPW Environmental Division Water Team at 287-6499.
- 11b.  WATER USE
- I propose to take surface water from the location depicted in the attached map, sketch, or grid and I have included dates and the amounts of proposed water use.
  - I will not divert or draw any water before receiving written approval from the Range Operations and Directorate of Public Works (DPW).
  - I understand that in addition to this permit, a Temporary Water Use Permit may be required from TCEQ, depending on the proposed water use.

**SECTION III - REQUESTER**

12a. SIGNATURE OF REQUESTER:	12b. DATE:
------------------------------	------------

**SECTION IV - CONSTRUCTION AND/OR CANTONMENT USE**

EXCAVATION PERMIT - ALL BLOCKS MUST BE SIGNED      WATER USE PERMIT - NATURAL RESOURCES & ENVIRONMENTAL DIVISION

13. NATURAL RESOURCES	14. TELEPHONE	15. ELECTRIC	16. GAS	17. RANGE OPERATIONS
18. ENVIRONMENTAL DIVISION	19. CULTURAL RESOURCES	20. NEC	21. TV CABLE	22. WATER/SEWER

23. NEPA COMMENTS:

24. SWPPP COMMENTS:

25. APPROVAL OR DISAPPROVAL:

APPROVED UNDER THE FOLLOWING CONDITIONS  
*Permit expires 15-days after approval date, if construction has not began on dates stated.*

DISAPPROVED FOR THE FOLLOWING REASONS

**SECTION V - TRAINING AREA/RANGE USE**

EXCAVATION PERMIT: ITAM/RANGE APPROVED FOR **MILITARY USE** SUCH AS FOXHOLES, BATTLE POSITIONS, OBSTACLES, DITCHES, SOAKAGE SUMPS, HARDENING SURVIVABILITY POSITIONS      WATER USE PERMIT: NATURAL RESOURCES & ENVIRONMENTAL DIVISION

26. ITAM (Training Areas):	27. RANGE SAFETY (Live Fire):	28. RANGE PLANNER (Live Fire):
----------------------------	-------------------------------	--------------------------------

29. NATURAL RESOURCES:	30. ENV DIVISION:
------------------------	-------------------

31. APPROVAL OR DISAPPROVAL

APPROVED UNDER THE FOLLOWING CONDITIONS

DISAPPROVED FOR THE FOLLOWING REASONS

- No excavation in shaded/restricted areas as indicated on training area overlay by ITAM at 287-3321 or the 287-3130 or the SRP webset.
- No excavation on ranges; additional stake or grounding rod sites must be approved by Range Operations prior to occupation.
- Fill all holes, battle positions, obstacles, trenches, etc. to 6 inches of soil above ground level to allow for settlement.
- Unit is responsible to mark all unfilled excavations with engineer tape and chemical lights and/or posts guards until site(s) are filled.
- The training event is NOT over until the excavation site(s) are properly filled.
- BN CSM/BN XO/BN S3 is responsible to notify ITAM at 287-8707 or 288-0491, to confirm all sites were properly filled, residue and obstacle materials are removed the area is policed prior to departing the area. Unit(s) failing to properly restore the area(s) may be denied TA(s) and/or fire ranges until site(s) are properly restored in accordance with this permit.

32. APPROVED BY:

FOR TRAINING AREA ACTIVITIES: **ITAM**. FOR LIVE FIRE ACTIVITIES: **RANGE PLANNER**. FOR ANY CONSTRUCTION OR WATER USE: **DPW**

32a. SIGNATURE:	32b. DATE:
-----------------	------------